

DISTRICT 1 PROJECTS - Sorted by Authorization Date for - SFY 2021

PROJECT REFERENCE INFORMATION													PROJECT CHANGE REQUESTS					
STATE PROJECT NO.	COUNTY	ROUTE	BMP	MILES	PROJECT NAME	PHASE	Auth.	Start	End	Estimate	BY	DEV_RESP	Priority	Start (R)	End (R)	Cost (R)	REMARKS	
A381C232100	DISTRICT 01	NA999 \$\$	0.00	0.00	CAT 3 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$250,000	DF	CP-1						
A381C262100	DISTRICT 01	NA999 \$\$	0.00	0.00	CAT 6 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$3,750,000	DF	CP-1						
A381B302100	DISTRICT 01	NA999 \$\$	0.00	0.00	SLIDE ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$700,000	DF	CP-1						
A381B202100	DISTRICT 01	NA999 \$\$	0.00	0.00	SF PAVER ALLOCATION	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$200,000	SF	CP-1						
A381B122100	DISTRICT 01	NA999 \$\$	0.00	0.00	STATE FUNDED STRUC LESS T	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$100,000	SF	CP-1						
A381B112100	DISTRICT 01	NA999 \$\$	0.00	0.00	STATE FUNDED GDRL(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$50,000	PO	CP-1						
A381ABC2100	DISTRICT 01	NA999 \$\$	0.00	0.00	DISTRICT 1 2021 ABC BUDGE	CON	07/01/20 E	07/01/20 E	06/30/21 E	\$460,000		-						
S32057111500	KANAWHA	CO057	11.15	0.01	SANDERSON BRIDGE	CON	07/14/20 A	12/28/20 E	08/21/21 E	\$985,815	CT	DD-1						
A381A132100	DISTRICT 01	NA999 \$\$	0.00	0.00	RESURF	CON	07/28/20 E	07/28/20 E	06/30/21 E	\$2,000,000	PO	CP-1						
S308454400	CLAY	CO004	5.44	0.01	LAUREL CREEK BRIDGE	CON	07/28/20 E	09/28/20 E	09/28/21 E	\$1,125,000	CT	DD-1						
S3201191313500	KANAWHA	CO119/13	1.35	0.03	CRESTWOOD	CON	07/28/20 A	07/28/20 A	09/26/20 A	\$125,000	PO	DD-1						
S320B79140015	KANAWHA	I079	14.00	1.60	ACCESS RD - WILLIS CREEK	CON	07/29/20 A	08/28/20 E	06/28/21 E	\$195,370	SF	CP-1						
S3402655300	PUTNAM	CO026	5.53	0.08	LIME KILN RD	CON	07/30/20 A	11/03/20 E	12/14/20 E	\$640,000	DF	DD-1						
S3207501600	KANAWHA	CO075	0.12	0.02	ASHFORD RD	CON	07/30/20 A	09/01/20 A	09/18/20 A	\$335,000	PO	DD-1						
S3082404200	CLAY	CO024	0.40	0.40	UPPER SYCAMORE RD	CON	07/30/20 A	09/28/20 A	09/30/20 E	\$100,000	SF	CP-1						
S3204300000	KANAWHA	CO043	0.00	5.33	FRAME RD	CON	07/30/20 A	09/21/20 A	09/30/20 E	\$500,000	SF	CP-1						
S30819113200	CLAY	CO019/01	1.32	1.32	MOORE FORK RD	CON	07/30/20 A	08/14/20 A	10/09/20 E	\$100,000	SF	CP-1						

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S32077100000	KANAWHA	CO077/01	0.00	5.00	FIELDS CR RD	CON	07/30/20 A	09/08/20 A	11/15/20 E	\$800,000	PO	CP-1					
S3208110000	KANAWHA	CO081	1.00	3.00	BELLE CR RD	CON	07/30/20 A	10/21/20 E	11/15/20 E	\$325,000	SF	CP-1					
S32762316900	MASON	WV062	31.69	0.25	WEST COLUMBIA	CON	07/30/20 A	10/14/20 E	11/30/20 E	\$250,000	SF	CP-1					
S32032300000	KANAWHA	CO032/03	0.00	1.73	RIVERBEND RD	CON	07/30/20 A	10/21/20 E	11/15/20 E	\$275,000	SF	CP-1					
S34035901400	PUTNAM	CO035/09	0.45	0.06	SCHOWEN HILL RD SITE	CON	07/30/20 A	08/18/20 A	09/22/20 A	\$550,000	PO	DD-1					
S3406296900	PUTNAM	WV062	9.69	0.10	HOMETOWN SITE 2	CON	07/30/20 A	09/01/20 A	09/18/20 A	\$690,000	DF	DD-1					
S3272300000	MASON	CO023	0.00	3.55	LEON BADEN RD	CON	07/30/20 A	09/21/20 A	10/30/20 E	\$165,000	SF	CP-1					
S3033141200	BOONE	WV003	14.12	0.04	DRAWDY MOUNTAIN SITE 3	CON	07/30/20 A	09/21/20 A	10/19/20 E	\$270,000	PO	CP-1					
S3039427400	BOONE	WV094	2.75	0.03	SHORT CREEK SITE 2	CON	07/30/20 A	09/23/20 A	10/30/20 E	\$370,000	PO	DD-1					
S30317114800	BOONE	WV017	11.48	0.32	BLAIR MOUNTAIN HWY	CON	08/03/20 A	09/28/20 E	11/30/20 E	\$144,988	CT	DD-1					
S340817141900	PUTNAM	WV817	14.19	1.77	WINFIELD-FRAZIERS BOTTOM	CON	08/05/20 A	10/28/20 E	12/30/20 E	\$371,180	CT	DD-1					
S34081786800	PUTNAM	WV817	8.68	1.97	MORGANS LANDING-WINFIELD	CON	08/05/20 A	09/28/20 E	10/30/20 E	\$491,569	CT	DD-1					
S340500000	PUTNAM	CO005	0.00	3.18	JIM RIDGE RD	CON	08/13/20 A	09/14/20 A	09/23/20 A	\$310,000	PO	CP-1					
S340183600	PUTNAM	CO001	8.36	3.30	MANILLA CR RD	CON	08/13/20 A	09/14/20 A	09/28/20 A	\$270,000	PO	CP-1					
S340620100	PUTNAM	CO006	2.01	1.24	DUNLAP RD	CON	08/13/20 A	09/15/20 A	09/18/20 A	\$90,000	PO	CP-1					
S340700000	PUTNAM	CO007	0.00	1.14	TURKEY BR RD	CON	08/13/20 A	09/14/20 A	09/18/20 A	\$95,548	PO	CP-1					
S3401200000	PUTNAM	CO012	0.00	6.40	STEEL RIDGE	CON	08/13/20 A	09/14/20 A	09/18/20 A	\$575,000	PO	CP-1					
S3402100000	PUTNAM	CO021	0.00	1.74	GUANO CR RD	CON	08/13/20 A	10/28/20 E	12/28/20 E	\$190,000	PO	CP-1					
S3403000000	PUTNAM	CO030	0.00	2.24	POINTDEXTER RD	CON	08/13/20 A	10/28/20 E	12/28/20 E	\$130,000	PO	CP-1					
S34034819500	PUTNAM	CO034/08	1.95	5.08	MUD LICK RIGHT FORK	CON	08/13/20 A	09/14/20 A	12/28/20 E	\$360,000	PO	CP-1					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S34019300100	PUTNAM	CO019/03	0.00	1.71	TRACE FORK	CON	08/13/20 A	10/28/20 E	12/28/20 E	\$180,000	PO	CP-1					
U340621100000	PUTNAM	CO062/11	0.00	0.48	ELEANOR INDUSTRIAL PARK I	ROW	08/27/20 A	08/27/20 A	10/28/20 E	\$5,000		DD-1					
U340621100000	PUTNAM	CO062/11	0.00	0.48	ELEANOR INDUSTRIAL PARK I	ENG	08/28/20 E	08/28/20 E	10/28/20 E	\$45,000		DD-1					
S32060600000	KANAWHA	CO060/06	0.00	0.31	MALDEN DRIVE	CON	08/28/20 E	08/28/20 E	11/28/20 E	\$80,000	PO	CP-1					
S32064246800	KANAWHA	CO064/02	4.68	0.02	LITTLE BLUE CREEK	CON	08/28/20 E	08/28/20 E	09/28/20 E	\$220,000	DF	CP-1					
S3084108700	CLAY	WV004	10.87	0.44	MAIN STREET	CON	08/28/20 E	08/28/20 E	09/28/20 E	\$92,000	PO	CP-1					
S303B852400115	BOONE	CO085/24	0.01	0.01	CLINTON CAMP ROAD BRIDGE	CON	08/28/20 A	08/28/20 A	03/28/21 E	\$55,000	SF	CP-1					
S3206222400100	KANAWHA	CO622/24	0.01	0.11	JAIN DRIVE	CON	08/28/20 E	08/28/20 E	11/28/20 E	\$31,000	PO	CP-1					
S327B7237715	MASON	CO072	3.77	0.01	POTTS CHAPEL PONY TRUSS B	CON	08/28/20 A	08/28/20 A	03/28/21 E	\$46,650	SF	CP-1					
S3209022200300	KANAWHA	HA902/22	0.03	0.02	MORRIS LANE BRIDGE	ROW	08/28/20 E	08/28/20 E	04/28/21 E	\$25,000		DB-1					
S327B2227315	MASON	CO022	2.73	0.01	HARVEY CHAPEL BRIDGE	CON	08/28/20 A	08/28/20 A	03/28/21 E	\$46,625	SF	CP-1					
S327B6467615	MASON	CO064	6.76	0.01	BIG BUZZARD GIRDER BRIDGE	CON	08/28/20 A	08/28/20 A	03/28/21 E	\$42,500	SF	CP-1					
S32060441102	KANAWHA	US060	44.11	0.08	MONTGOMERY ROCKSLIDE	CON	08/28/20 E	08/28/20 E	10/28/20 E	\$45,000	PO	CP-1					
S340KHP100	PUTNAM	US035	0.00	0.00	KELLY HOSCHAR PROP	ROW	08/28/20 E	08/28/20 E	02/28/21 E	\$250,000		RW-1					
S3209022200300	KANAWHA	HA902/22	0.03	0.02	MORRIS LANE BRIDGE	ENG	08/28/20 E	08/28/20 E	04/28/21 E	\$30,000		DB-1					
S220BBB100	KANAWHA	NA999	0.00	0.00	BIG BLUE BRIDGE	ENG	08/28/20 E	08/28/20 E	08/28/21 E	\$5,000		DD-E					
S32015132100	KANAWHA	CO015	13.21	0.02	MIDDLE FORK BRIDGE	ROW	08/28/20 E	08/28/20 E	04/28/21 E	\$20,000		DB-1					
S32015400000	KANAWHA	CO015/04	0.00	0.75	BERRY HILLS ROAD	CON	08/28/20 E	08/28/20 E	10/28/20 E	\$117,000	PO	CP-1					
S32015132100	KANAWHA	CO015	13.21	0.02	MIDDLE FORK BRIDGE	ENG	08/28/20 E	08/28/20 E	04/28/21 E	\$80,000		DB-1					
S220RAND2100	KANAWHA	NA999	0.00	1.20	CITY OF RAND	ENG	08/28/20 E	08/28/20 E	08/28/21 E	\$80,000		DD-R-C					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3084610800	CLAY	CO046	1.08	0.30	IVYDALE RIDGE RD	CON	08/28/20 E	08/28/20 E	09/28/20 E	\$45,000	PO	CP-1					
T681RIS1900	DISTRICT 01	NA999	0.00	0.00	RESURFACING INSPECTION SE	ENG	08/28/20 E	08/28/20 E	10/28/20 E	\$249,894		CP-1					
S3084209400	CLAY	WV004	20.94	0.64	UPPER 2 MILE-IVYDALE RIDG	CON	08/28/20 E	08/28/20 E	09/28/20 E	\$100,000	PO	CP-1					
T681SSIS1900	DISTRICT 01	NA999	0.00	0.00	SMALL STRUCTURE INSP SERV	ENG	08/28/20 E	08/28/20 E	10/28/20 E	\$204,673		CP-1					
T681MCS1900	DISTRICT 01	NA999	0.00	0.00	MATERIALS CONST SERVICES	ENG	08/28/20 E	08/28/20 E	10/28/20 E	\$211,623		CP-1					
S3272344700	MASON	WV002	34.47	0.08	RIPLEY ROAD	ROW	08/28/20 E	08/28/20 E	11/28/20 E	\$5,000		DD-1					
S3084157500	CLAY	WV004	15.75	3.85	CLAY-IVYDALE RD	CON	08/28/20 E	08/28/20 E	11/28/20 E	\$555,000	PO	CP-1					
T681CONSL1702	DISTRICT 01	NA999	0.00	0.00	DMV CONSULTANT SERVICES	ENG	08/28/20 E	08/28/20 E	01/28/21 E	\$750,000		DD-1					
S3275810400	MASON	CO058	1.04	0.02	ARBUCKLE THRU TRUSS BRIDG	CON	09/03/20 A	11/28/20 E	10/15/21 E	\$901,265	CT	DD-1					
S3207617400	KANAWHA	CO076	1.74	2.52	DECOTA RD	CON	09/09/20 A	09/25/20 A	12/28/20 E	\$420,000	PO	CP-1					
S3207800000	KANAWHA	CO007/08	0.00	2.79	LIMESTONE RD	CON	09/09/20 A	09/25/20 A	12/28/20 E	\$220,000	PO	CP-1					
S3033381800	BOONE	WV003	38.18	2.14	SYLVESTER-WHITESVILLE	CON	09/09/20 A	09/25/20 A	12/28/20 E	\$375,000	PO	CP-1					
S3034100100	BOONE	CO004/01	0.01	0.05	JULIAN FOOT BRIDGE	CON	09/28/20 E	10/28/20 E	03/28/21 E	\$75,000	CT	CP-1					
S3201116600	KANAWHA	CO011	0.52	0.01	RABEL MOUNTAIN ROAD	CON	09/28/20 E	11/28/20 E	05/28/21 E	\$200,000	CT	DD-1					
S3271800000	MASON	CO018	0.00	3.72	LONG HOLLOW RD	CON	09/28/20 E	09/28/20 E	02/28/21 E	\$335,000	PO	CP-1					
S327929000	MASON	CO009	2.90	2.10	BOARD RUN RD	CON	09/28/20 E	09/28/20 E	02/28/21 E	\$214,000	PO	CP-1					
S3084252000	CLAY	WV004	25.20	2.40	IVYDALE-DUCK	CON	09/28/20 E	10/28/20 E	04/28/21 E	\$350,000	PO	CP-1					
S320131401000	KANAWHA	CO013/14	0.10	0.02	POT BRANCH BRIDGE	CON	09/28/20 E	09/28/20 E	08/28/21 E	\$500,000	CT	DB-1					
S3032631700	BOONE	CO026	3.17	0.01	BROWNS BRANCH ROAD	CON	09/28/20 E	12/28/20 E	06/28/21 E	\$200,000	CT	DD-1					
S32060103800	KANAWHA	CO060/01	0.38	0.02	SIMMS RD	CON	09/28/20 E	09/28/20 E	12/28/20 E	\$200,000	PO	CP-1					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3202401400	KANAWHA	CO024	0.14	0.01	KANAWHA TWO MILE	CON	09/28/20 E	11/28/20 E	08/28/21 E	\$200,000	CT	DD-1					
S320255800000	KANAWHA	CO025/58	0.00	0.41	GREENBRIER LANE +2	CON	09/28/20 E	09/28/20 E	02/28/21 E	\$80,000	PO	CP-1					
S320256400000	KANAWHA	CO025/64	0.00	0.63	LOWER MIDWAY DRIVE	CON	09/28/20 E	09/28/20 E	02/28/21 E	\$84,000	PO	CP-1					
S32062229402	KANAWHA	WV622	2.94	0.18	BIG TYLER RD	CON	09/28/20 E	11/28/20 E	03/28/21 E	\$25,000	CT	DD-1					
S320256200000	KANAWHA	CO025/62	0.00	0.66	PINE CIRCLE DRIVE	CON	09/28/20 E	09/28/20 E	02/28/21 E	\$92,000	PO	CP-1					
S3204117800	KANAWHA	CO041	1.78	0.01	COOPERS CREEK SITE 2	CON	09/28/20 E	12/28/20 E	03/28/21 E	\$200,000	CT	DD-1					
S3031700100	BOONE	WV017	0.00	3.01	CLOTHIER-JEFFREY RD	CON	09/28/20 E	01/28/21 E	06/28/21 E	\$788,000	CT	DD-1					
S32060345000	KANAWHA	US060	34.50	0.10	CEDAR GROVE RD	ROW	10/28/20 E	10/28/20 E	02/28/21 E	\$50,000		CP-1					
S32064555700	KANAWHA	I 064	55.57	1.21	MONTROSE- OAKWOOD	ENG	10/28/20 E	10/28/20 E	11/28/20 E	\$60,000		DD-1					
S32064555700	KANAWHA	I 064	55.57	1.21	MONTROSE- OAKWOOD	ROW	10/28/20 E	10/28/20 E	11/28/20 E	\$25,000		DD-1					
S20326300100	BOONE	CO026/03	0.01	0.02	EASTWOOD LAND BR	ENG	10/28/20 E	10/28/20 E	10/28/21 E	\$400,000		DD-R					
G020HDQ603	KANAWHA	NA000	0.00	0.00	DISTRICT 1-SHOP BLDG	CON	10/28/20 E	12/28/20 E	04/28/22 E	\$11,392,244	CT	DD-1					
G020HDQ605	KANAWHA	NA000	0.00	0.00	DISTRICT 1-LAB BLDG	CON	10/28/20 E	01/28/21 E	11/28/21 E	\$1,500,000	CT	DD-1					
S32060345000	KANAWHA	US060	34.50	0.10	CEDAR GROVE RD	ENG	10/28/20 E	10/28/20 E	02/28/21 E	\$50,000		CP-1					
S3032423500	BOONE	CO024	2.35	0.01	SENG CREEK BRIDGE	CON	10/28/20 E	12/28/20 E	03/28/21 E	\$1,090,000	CT	DD-1					
S320961900	KANAWHA	CO009	6.19	0.07	TORNADO BR O/L	ROW	10/28/20 E	10/28/20 E	11/28/20 E	\$30,000		DD-1					
S3202509600	KANAWHA	WV025	0.96	2.20	1ST AVE	CON	10/28/20 E	10/28/20 E	12/28/20 E	\$820,000	PO	CP-1					
T3207200000	KANAWHA	CO072	0.00	0.81	SLAUGHTERS CRK WASTEWATER	ENG	10/28/20 E	10/28/20 E	02/28/21 E	\$25,000		CD-I					
T620SHETZ200	KANAWHA	US060	10.48	0.26	S CHARLESTON SHEETZ	ENG	10/28/20 E	10/28/20 E	03/28/21 E	\$1,000		CD-I					
U320BIKE100	KANAWHA	NA	0.00	0.00	CHARLESTON BICYCLE SIGNS	CON	10/28/20 E	10/28/20 E	07/28/21 E	\$16,200		PR-I					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3272344700	MASON	WV002	34.47	0.08	RIPLEY ROAD	CON	10/28/20 E	12/28/20 E	03/28/21 E	\$475,000	CT	DD-1					
G020HDQ604	KANAWHA	NA000	0.00	0.00	DISTRICT 1-MULTI-PURPOSE	CON	10/28/20 E	01/28/21 E	04/28/22 E	\$4,000,000	CT	DD-1					
G020HDQ610	KANAWHA	NA000	0.00	0.00	HQ DEMO/PARKING LOT PAVIN	CON	11/28/20 E	01/28/21 E	04/28/22 E	\$1,000,000	CT	DD-1					
S340516800	PUTNAM	CO005	1.68	0.02	MANILLA CREEK BRIDGE	CON	11/28/20 E	01/28/21 E	05/28/21 E	\$400,000	CT	DB-1					
S3274141000	MASON	CO041	4.10	0.03	TICKVILLE BR	ROW	12/28/20 E	12/28/20 E	12/12/17 A	\$10,000		DD-B					
U3202141300000	KANAWHA	CO214/13	0.00	0.43	RHL BLVD CONN	CON	12/28/20 E	03/28/21 E	04/28/26 E	\$16,950,000	CT	DD-R-C					
S3201900200	KANAWHA	CO019	0.01	0.02	PFC WF HARRISON MEM BR	CON	12/28/20 E	02/28/21 E	02/28/23 E	\$250,000	CT	DD-B					
U340621100000	PUTNAM	CO062/11	0.00	0.48	ELEANOR INDUSTRIAL PARK I	CON	12/28/20 E	04/28/21 E	06/28/21 E	\$350,000	CT	DD-1					
S32064555700	KANAWHA	I064	55.57	1.21	MONTROSE- OAKWOOD	CON	12/28/20 E	03/28/21 E	08/28/21 E	\$2,400,000	CT	DD-1					
S3033395800	BOONE	WV003	39.58	0.01	WV 3 SENG CREEK BRIDGE	CON	01/28/21 E	03/28/21 E	06/28/21 E	\$1,951,738	CT	DD-I					
S32077107000	KANAWHA	CO077/01	0.70	0.02	LOWER FIELDS CREEK BR	ENG	01/28/21 E	01/28/21 E	05/28/21 E	\$25,000		DD-B					
G020HDQ611	KANAWHA	NA000	0.00	0.00	RUFFNER BLDG DEMO	CON	02/28/21 E	04/28/21 E	12/28/21 E	\$250,000	CT	DD-1					
U3403516010	PUTNAM	US035	0.00	0.00	WETLAND MITIGATION	CON	03/28/21 E	03/28/21 E	09/28/21 E	\$100,000	CT	DD-I-C					
S32077107000	KANAWHA	CO077/01	0.70	0.02	LOWER FIELDS CREEK BR	ROW	03/28/21 E	03/28/21 E	05/28/21 E	\$10,000		DD-B					
S32060345000	KANAWHA	US060	34.50	0.10	CEDAR GROVE RD	CON	03/28/21 E	03/28/21 E	12/28/21 E	\$750,000	SF	CP-1					
S2401985400	PUTNAM	CO019	8.54	0.03	HURRICANE CR BR NO 854	ENG	04/28/21 E	04/28/21 E	10/28/23 E	\$400,000		DD-R					
S22062255100	KANAWHA	WV622	5.51	0.02	ROCKY FK CHANNEL BM BR	ENG	04/28/21 E	04/28/21 E	10/28/24 E	\$400,000		DD-R					
S3209022200300	KANAWHA	HA902/22	0.03	0.02	MORRIS LANE BRIDGE	CON	05/28/21 E	07/28/21 E	07/28/22 E	\$400,000	CT	DB-1					
S32015132100	KANAWHA	CO015	13.21	0.02	MIDDLE FORK BRIDGE	CON	06/28/21 E	07/28/21 E	07/28/22 E	\$200,000	DB	DB-1					
S32077107000	KANAWHA	CO077/01	0.70	0.02	LOWER FIELDS CREEK BR	CON	06/28/21 E	09/28/21 E	03/28/22 E	\$175,000	CT	DD-B					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

DISTRICT 2 PROJECTS - Sorted by Authorization Date for - SFY 2021

PROJECT REFERENCE INFORMATION													PROJECT CHANGE REQUESTS				
STATE PROJECT NO.	COUNTY	ROUTE	BMP	MILES	PROJECT NAME	PHASE	Auth.	Start	End	Estimate	BY	DEV_RESP	Priority	Start (R)	End (R)	Cost (R)	REMARKS
A382ABC2100	DISTRICT 02	NA999 \$\$	0.00	0.00	DISTRICT 2 2021 ABC BUDGE	CON	07/01/20 E	07/01/20 E	06/30/21 E	\$3,690,000		-					
S35037300600	WAYNE	WV037	30.06	0.06	LICK CREEK BR	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$85,000	PO	CP-2					
S3231200500	LOGAN	CO012	0.05	0.06	MCNEELY & BRYANT MEM BR	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$75,000	PO	CP-2					
A382B122100	DISTRICT 02	NA999 \$\$	0.00	0.00	STATE FUNDED STRUC LESS T	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$714,362	SF	CP-2					
S32210225100	LINCOLN	WV010	22.51	0.04	PRIVATE WILLIS BRUNTY MEM	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$67,500	DB	CP-2					
A382C282100	DISTRICT 02	NA999 \$\$	0.00	0.00	CAT 8B ALLOCATION	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$407,052	DF	CP-2					
A382C262100	DISTRICT 02	NA999 \$\$	0.00	0.00	CAT 6 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$2,034,599	DF	CP-2					
A382C232100	DISTRICT 02	NA999 \$\$	0.00	0.00	CAT 3 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$286,000	DF	CP-2					
A382B302100	DISTRICT 02	NA999 \$\$	0.00	0.00	SLIDE ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$1,081,756	DF	CP-2					
S30647101700	CABELL	CO047/01	0.17	0.10	CRESS ROAD	CON	07/14/20 A	09/28/20 E	11/20/20 E	\$252,037	CT	DD-2					
S3061102200	CABELL	CO011	0.22	0.10	SEVEN MILE RD	CON	07/14/20 A	09/28/20 E	11/20/20 E	\$312,837	CT	DD-2					
S33065132600	MINGO	WV065	13.26	0.10	HELL CREEK	CON	07/22/20 A	09/28/20 E	11/20/20 E	\$180,016	CT	DD-2					
T623CONTU2000	LOGAN	CO010/17	0.00	0.00	MADISON BRANCH MINE PORTA	ENG	07/28/20 E	07/28/20 E	02/28/23 E	\$12,500		CD-I					
A382A132100	DISTRICT 02	NA999 \$\$	0.00	0.00	RESURF	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$20,000	PO	CP-2					
S306B2113015	CABELL	CO021	1.30	0.10	PRICHARD RD	CON	07/28/20 A	07/28/20 A	12/28/20 E	\$20,000	SF	CP-2					
S306B1102215	CABELL	CO011	0.22	0.10	SEVEN MILE RD	CON	07/28/20 E	07/28/20 E	12/28/20 E	\$10,500	SF	CP-2					
S30664264500	CABELL	I064	26.45	0.05	CO 9 OP BRIDGES	ENG	07/28/20 E	07/28/20 E	04/28/21 E	\$10,000		DD-2					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S306600000	CABELL	US060	0.00	26.79	CABELL RD	CON	07/28/20 E	08/28/20 E	12/28/20 E	\$20,000	SF	CP-2					
S3062113000	CABELL	CO021	1.30	0.10	PRICHARD RD	CON	07/29/20 A	10/28/20 E	11/13/20 E	\$280,613	CT	DD-2					
S32310337000	LOGAN	WV010	33.69	6.40	CHAPMANVILLE - HARTS	CON	07/30/20 A	08/14/20 A	11/30/20 E	\$730,000	SF	DD-2					
S3063027400	CABELL	CO030	2.74	0.01	CYRUS CREEK CULVERT 1	CON	07/30/20 A	10/23/20 E	11/27/20 E	\$250,000	DB	DD-2					
S350152355000	WAYNE	WV152	35.49	9.10	BIG CREEK - CABELL CO LN	CON	07/30/20 A	08/31/20 A	11/30/20 E	\$1,300,000	SF	DD-2					
S3221000000	LINCOLN	WV010	0.00	5.00	CHAPMANVILLE - HARTS	CON	07/30/20 A	08/14/20 A	11/30/20 E	\$570,000	SF	DD-2					
S3063019600	CABELL	CO030	1.95	0.01	CYRUS CREEK CULVERT 2	CON	07/30/20 A	10/16/20 E	11/27/20 E	\$250,000	DB	DD-2					
S3304900000	MINGO	WV049	0.00	18.80	DELORME - WILLIAMSON	CON	07/30/20 A	08/25/20 A	11/30/20 E	\$1,000,000	SF	DD-2					
S3063024900	CABELL	CO030	2.49	0.01	CYRUS CREEK CULVERT #4	CON	07/30/20 A	10/30/20 E	11/27/20 E	\$25,000	DB	DD-2					
S350523114100	WAYNE	CO052/31	1.41	0.04	JENNY'S CREEK	CON	08/05/20 A	09/28/20 E	10/30/20 E	\$211,335	CT	DD-2					
S3303516200	MINGO	CO003/05	1.62	2.50	LAUREL CREEK RD	CON	08/06/20 A	09/04/20 A	09/14/20 A	\$320,000	PO	CP-1					
S3061188100	CABELL	CO011	8.81	3.20	BARKERS RIDGE	CON	08/07/20 A	08/28/20 E	10/28/20 E	\$350,000	PO	CP-2					
S32210125800	LINCOLN	WV010	12.58	2.06	RANGER-ROCKVILLE	CON	08/07/20 A	08/28/20 E	10/28/20 E	\$315,000	PO	CP-2					
S3503700000	WAYNE	WV037	0.00	0.89	FORT GAY RD	CON	08/07/20 A	08/28/20 E	10/28/20 E	\$175,000	PO	CP-2					
S3231821300	LOGAN	CO018	0.00	3.18	KROGER-CORA	CON	08/07/20 A	08/28/20 A	09/08/20 A	\$500,000	PO	CP-2					
S3064268000	CABELL	CO042	6.80	0.04	4-H CAMP RD	CON	08/17/20 A	12/28/20 E	06/18/21 E	\$331,467	CT	DD-2					
S323B17103615	LOGAN	WV017	10.36	0.01	BLAIR SLAB	CON	08/18/20 A	08/18/20 A	06/28/21 E	\$80,000	SF	CP-2					
S3061086200	CABELL	WV010	8.62	0.01	DAVIS CREEK HILL SLIDE	CON	08/28/20 E	10/28/20 E	02/28/21 E	\$150,000	CT	DD-2					
S3505244100	WAYNE	US052	4.41	49.81	WAYNE RD	CON	08/28/20 E	08/28/20 E	10/28/20 E	\$20,000	SF	CP-2					
S3064803100	CABELL	CO048	0.31	0.01	FOUR POLE CREEK SLIDE	CON	08/28/20 E	10/28/20 E	01/28/21 E	\$258,000	CT	DD-2					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3507169600	WAYNE	CO007	16.96	0.20	SPRING VALLEY SLIDE	CON	08/28/20 E	10/28/20 E	04/28/21 E	\$100,000	CT	DD-2					
S3223208500	LINCOLN	CO003/02	0.85	0.01	BUFFALO CREEK ROAD SLIDE	CON	08/28/20 E	10/28/20 E	03/28/21 E	\$138,000	CT	DD-2					
S3506417500	WAYNE	I 064	1.75	0.03	BROAD HOLLOW OVERPASS EB+	CON	08/28/20 E	05/28/20 E	09/28/20 E	\$47,500	DB	CP-2					
S3507129400	WAYNE	CO007	12.94	0.01	BUFFALO CREEK ROAD	CON	08/28/20 E	10/28/20 E	03/28/21 E	\$190,000	CT	DD-2					
S3063016100	CABELL	CO030	1.61	0.01	CYRUS CREEK SLIDE	CON	08/28/20 E	11/28/20 E	02/28/21 E	\$342,000	CT	DD-2					
S306MCB2000	CABELL	NA999	0.01	0.00	MILTON COVERED BRIDGE	ENG	08/28/20 E	08/28/20 E	04/28/21 E	\$1,000,000		DD-R					
S3234406200	LOGAN	WV044	0.62	0.02	MOUNTAIN VIEW ROAD #2	CON	08/28/20 E	10/28/20 E	02/28/21 E	\$350,000	CT	DD-2					
S33091200100	MINGO	CO009/12	0.01	0.01	MATEWAN MALL BRIDGE	CON	09/03/20 A	11/28/20 E	09/24/21 E	\$1,183,730	CT	DD-2					
S350112600	WAYNE	CO001	1.26	1.16	BIG SANDY RIVER RD	CON	09/08/20 A	10/28/20 E	12/28/20 E	\$146,000	PO	CP-2					
S33065571500	MINGO	CO065/05	7.15	1.38	ROCKHOUSE FORK	CON	09/09/20 A	10/28/20 E	12/28/20 E	\$178,000	PO	CP-2					
S306B3515915	CABELL	CO035	1.59	0.35	GREEN VALLEY DR +1	CON	09/09/20 A	09/09/20 A	05/28/21 E	\$44,631	SF	CP-2					
S30637100000	CABELL	CO037/01	0.00	2.38	SKYVIEW DR +2	CON	09/09/20 A	10/28/20 E	12/28/20 E	\$224,000	PO	CP-2					
S3224800000	LINCOLN	CO048	0.00	2.24	NINE MILE RD	CON	09/09/20 A	10/28/20 E	12/28/20 E	\$230,000	PO	CP-2					
S3061717700	CABELL	CO017	1.77	2.38	BLUE SULPHUR RD	CON	09/09/20 A	10/28/20 E	12/28/20 E	\$243,000	PO	CP-2					
S3304957900	MINGO	WV049	5.79	0.10	BLACKBERRY RD +2	CON	09/10/20 A	09/28/20 E	12/28/20 E	\$750,000	PO	CP-2					
S3506000100	WAYNE	US060	0.01	0.25	CATLETTSBURG BORDER BRIDG	CON	09/28/20 E	09/28/20 E	04/28/21 E	\$440,000	FA	OM-I					
S3063907800	CABELL	CO039	0.78	0.01	MOUNT UNION ROAD SLIDE	CON	09/28/20 E	11/28/20 E	04/28/21 E	\$120,000	CT	DD-2					
S3506000000	WAYNE	US060	0.01	0.25	CATLETTSBURG BORDER BRIDG	CON	09/28/20 E	09/28/20 E	07/28/21 E	\$744,000	FA	OM-I					
S3507157302	WAYNE	CO007	15.73	0.01	SPRING VALLEY SLIDE	CON	09/28/20 E	11/28/20 E	07/28/21 E	\$2,000,000	CT	DD-2					
S330B65132615	MINGO	WV065	13.26	0.10	HELL CREEK	CON	09/28/20 A	09/28/20 A	12/28/20 E	\$16,000	SF	CP-2					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S306B47101715	CABELL	CO047/01	0.17	0.10	CRESS ROAD	CON	09/28/20 A	09/28/20 A	12/28/20 E	\$10,000	SF	CP-2					
S323B96002315	LOGAN	CO009/60	0.23	0.06	BUNGALOW WOODS RD	CON	10/28/20 E	10/28/20 E	02/28/21 E	\$25,000	SF	CP-2					
S350B37241015	WAYNE	WV037	24.10	0.10	VERNICKS RD	CON	10/28/20 E	10/28/20 E	02/28/21 E	\$12,000	SF	CP-2					
S3507567100	WAYNE	WV075	6.71	0.01	HAYNIE DRIVE SLIDE	CON	10/28/20 E	01/28/21 E	06/28/21 E	\$114,000	CT	DD-2					
S350B2200215	WAYNE	CO022	0.01	0.01	EAST LYNN RT 22 BRIDGE	CON	10/28/20 E	10/28/20 E	10/28/21 E	\$113,500	SF	CP-2					
S330HARLE100	MINGO	NR007/14	0.00	0.16	HARLESS WOOD PRODUCTS IAR	ENG	10/28/20 E	10/28/20 E	10/28/20 E	\$35,000		CD-2					
S35037241000	WAYNE	WV037	24.10	0.10	VERNICKS RD	CON	11/28/20 E	01/28/21 E	06/28/21 E	\$120,000	CT	DD-2					
S3233125100	LOGAN	CO003/01	2.51	0.16	SMOKEHOUSE FORK	CON	11/28/20 E	01/28/21 E	06/28/21 E	\$150,000	CT	DD-2					
S32396002300	LOGAN	CO009/60	0.23	0.06	BUNGALOW WOODS RD	CON	11/28/20 E	01/28/21 E	06/28/21 E	\$250,000	CT	DD-2					
S350B7157315	WAYNE	CO007	15.73	0.01	SPRING VALLEY SLIDE	CON	11/28/20 E	11/28/20 E	06/28/21 E	\$200,000	SF	CP-2					
S20664104000	CABELL	I 064	10.40	14.50	I-64 DRAINAGE STUDY	ENG	12/01/20 E	12/01/20 E	12/01/21 E	\$100,000		CP-2					
S206101100000	CABELL	CO101/01	0.00	3.56	8TH AVENUE CORRIDOR STUDY	ENG	12/01/20 E	12/01/20 E	12/01/21 E	\$150,000		CP-2					
U33052397005	MINGO	US052	39.70	4.80	MTN VIEW TO GILBERT	CON	12/28/20 E	03/28/21 E	03/28/23 E	\$55,000,000	CT	DD-B					
U30664316500	CABELL	I 064	31.65	1.00	CULLODEN INTERCHANGE	CON	12/28/20 E	02/28/21 E	08/28/23 E	\$50,000,000	CT	DD-R-C					
S330HARLE100	MINGO	NR007/14	0.00	0.16	HARLESS WOOD PRODUCTS IAR	CON	01/28/21 E	03/28/21 E	11/28/21 E	\$360,000	CT	CD-2					
S330651600600	MINGO	CO065/16	0.06	0.02	CANEY BRANCH BRIDGE	CON	01/28/21 E	03/28/21 E	10/28/21 E	\$1,781,500	CT	DB-2					
S3502200200	WAYNE	CO022	0.01	0.01	EAST LYNN RT 22 BRIDGE	CON	02/28/21 E	06/28/21 E	12/28/21 E	\$1,135,000	CT	DD-2					
S30664264500	CABELL	I 064	26.45	0.05	CO 9 OP BRIDGES	CON	02/28/21 E	04/28/21 E	10/28/21 E	\$600,000	CT	DD-2					
U3505258000	WAYNE	US052	5.80	9.00	WV 75 - PRICHARD	CON	02/28/21 E	04/28/21 E	04/28/23 E	\$150,000,000	CT	DD-R-C					
S35037205800	WAYNE	WV037	20.58	0.01	ARMILDA BRIDGE	CON	03/28/21 E	05/28/21 E	10/28/21 E	\$1,834,000	CT	DD-2					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

X323ATVBR00000	LOGAN	US119	0.00	0.00	US 119 CROSSOVER FOR ALL-	ROW	03/28/21 E	03/28/21 E	05/28/21 E	\$25,000		DD-R-C					
S330B91200115	MINGO	CO009/12	0.01	0.01	MATEWAN MALL BRIDGE	CON	04/28/21 E	04/28/21 E	09/28/21 E	\$128,000	SF	CP-2					
S323708600	LOGAN	CO007	0.86	0.01	GARRETT FORK BR	CON	05/28/21 E	07/28/21 E	03/28/22 E	\$175,000	DB	CP-2					
S350B37205815	WAYNE	WV037	20.58	0.01	ARMILDA BRIDGE	CON	05/28/21 E	05/28/21 E	10/28/21 E	\$183,400	SF	CP-2					

DISTRICT 3 PROJECTS - Sorted by Authorization Date for - SFY 2021

PROJECT REFERENCE INFORMATION													PROJECT CHANGE REQUESTS				
STATE PROJECT NO.	COUNTY	ROUTE	BMP	MILES	PROJECT NAME	PHASE	Auth.	Start	End	Estimate	BY	DEV_RESP	Priority	Start (R)	End (R)	Cost (R)	REMARKS
A383B302100	DISTRICT 03	NA999 \$\$	0.00	0.00	SLIDE ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$1,500,000	DF	CP-3					
A383C262100	DISTRICT 03	NA999 \$\$	0.00	0.00	CAT 6 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$1,000,000	DF	CP-3					
A383C282100	DISTRICT 03	NA999 \$\$	0.00	0.00	CAT 8B ALLOCATION	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$100,000	DF	CP-3					
A383B122100	DISTRICT 03	NA999 \$\$	0.00	0.00	STATE FUNDED STRUC LESS T	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$205,000	SF	CP-3					
S3431106900	RITCHIE	CO011	0.69	0.03	TATE HILL-CISCO RD	CON	07/01/20 A	10/28/20 E	11/16/20 E	\$150,199	CT	DD-3					
S3431120400	RITCHIE	CO011	2.04	0.09	TATE HILL RD	CON	07/01/20 A	10/28/20 E	11/20/20 E	\$426,742	CT	DD-3					
A383C232100	DISTRICT 03	NA999 \$\$	0.00	0.00	CAT 3 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$190,000	DF	CP-3					
S383SFPVAV2101	DISTRICT 03	CO999	0.00	19.02	D3 2020 SUMMER SF PAVERS	CON	07/02/20 A	09/28/20 E	12/28/20 E	\$1,024,000	SF	CP-3					
S34492100300	ROANE	HA921	0.01	0.04	RUSTIC ACRES BRIDGE	ROW	07/09/20 A	07/09/20 A	08/28/20 E	\$40,000		DB-3					
S3441559300	ROANE	CO015	5.86	0.14	FLAT FORK ARCH	ROW	07/09/20 A	07/09/20 A	09/28/20 E	\$25,000		DB-3					
S3371640100	PLEASANTS	WV016	4.01	0.01	JEWELL HILL	CON	07/14/20 A	09/28/20 E	11/20/20 E	\$105,126	CT	CP-3					
S2441498700	ROANE	WV014	9.87	0.04	REEDY BRIDGE	ENG	07/16/20 A	07/16/20 A	10/28/21 E	\$400,000		DD-R					
S2535130500	WIRT	WV005	13.05	0.08	CRESTON BRIDGE	ENG	07/23/20 A	07/23/20 A	04/28/22 E	\$400,000		DD-R					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3535304100	WIRT	WV053	0.41	0.05	STANDING STONE	CON	07/28/20 A	09/30/20 E	12/28/20 E	\$450,000	PO	DD-3					
S31833156000	JACKSON	US033	15.60	0.02	RIPLEY - GAY RD	CON	07/28/20 A	11/01/20 E	12/10/20 E	\$300,000	DF	DD-3					
S3542239100	WOOD	WV002	23.91	0.08	EMERSON AVE	CON	07/28/20 A	08/21/20 A	12/28/20 E	\$750,000	PO	DD-3					
S354747800	WOOD	CO007	4.78	0.01	WALKER DECK TRUSS	CON	07/28/20 E	08/28/20 E	06/28/21 E	\$40,000	PO	CP-3					
S34414903800	ROANE	CO014/09	0.38	0.04	OAK DRIVE	CON	07/28/20 A	09/21/20 A	11/20/20 E	\$500,000	PO	DD-3					
A383A132100	DISTRICT 03	NA999 \$\$	0.00	0.00	RESURF	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$3,500,000	PO	CP-3					
S3073303100	CALHOUN	US033	0.31	0.03	TRISTAN - LEATHERBARK RD	CON	07/28/20 A	08/25/20 A	10/24/20 E	\$450,000	PO	DD-3					
S344B1191602515	ROANE	CO119/16	0.25	0.04	ROBINSON RUN #2	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$45,000	SF	CP-3					
S344B62100815	ROANE	CO062/01	0.08	0.05	BLOWNTIMBER #1	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$55,000	SF	CP-3					
S344B46101015	ROANE	CO046/01	0.10	0.04	MUD FORK BRIDGE	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$36,000	SF	CP-3					
S3434732500	RITCHIE	WV047	3.25	0.04	CISCO - MACFARLAN RD	CON	07/28/20 A	09/30/20 E	12/28/20 E	\$250,000	PO	DD-3					
S344B29200015	ROANE	CO029/02	0.00	0.03	STONY LONESOME ROAD BRIDG	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$38,000	SF	CP-3					
S344B2776015	ROANE	CO027	7.60	0.05	TARIFF BRIDGE	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$60,000	SF	CP-3					
S3441191602500	ROANE	CO119/16	0.25	0.04	ROBINSON RUN #2	CON	07/28/20 E	10/28/20 E	04/28/21 E	\$450,000	CT	DD-3					
S3443412100	ROANE	CO034	1.21	0.10	POCATALICO RIVER RD TRUSS	ENG	07/28/20 E	07/28/20 E	10/28/21 E	\$200,000		DD-R					
S3441191600800	ROANE	CO119/16	0.08	0.04	ROBINSON RUN #1	CON	07/28/20 E	10/28/20 E	04/28/21 E	\$445,000	CT	DD-3					
S3372149600	PLEASANTS	WV002	14.96	0.28	JAVA-RAVEN ROCK	CON	07/30/20 A	10/19/20 E	12/10/20 E	\$3,100,000	PO	DD-3					
S3372155100	PLEASANTS	WV002	15.51	0.05	JAVA - BENS RUN RD	CON	07/30/20 A	08/28/20 E	12/28/20 E	\$400,000	PO	DD-3					
S3186279000	JACKSON	WV062	7.90	1.20	EVANS-MCINTYRE RD	CON	08/03/20 A	09/28/20 E	10/30/20 E	\$343,269	CT	DD-3					
S3071647200	CALHOUN	WV016	4.71	2.29	WALNUT-MILO RD	CON	08/03/20 A	09/28/20 E	10/30/20 E	\$973,912	CT	DD-3					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S34347159600	RITCHIE	WV047	15.96	3.80	SMITHVILLE-BURNT HOUSE	CON	08/05/20 A	09/28/20 E	10/30/20 E	\$1,238,761	CT	DD-3					
S3531400100	WIRT	WV014	0.00	3.08	REEDY-LUCILLE	CON	08/05/20 A	09/28/20 E	10/30/20 E	\$1,447,821	CT	DD-3					
S3442500000	ROANE	CO025	0.00	4.12	LINDEN RD	CON	08/07/20 A	08/28/20 E	10/28/20 E	\$500,000	PO	CP-3					
S343503900000	RITCHIE	CO050/39	0.00	3.76	ELLENBORO-PENNSBORO	CON	08/07/20 A	09/02/20 A	09/18/20 A	\$600,000	PO	CP-3					
S3186242800	JACKSON	WV062	4.28	1.99	MILLWOOD-COTTAGEVILLE	CON	08/07/20 A	09/02/20 A	09/11/20 A	\$438,000	PO	CP-3					
S3542139300	WOOD	CO021	3.93	4.74	LEE CREEK-SUGAR CAMP	CON	08/07/20 A	09/18/20 A	10/28/20 E	\$570,000	PO	CP-3					
S31838600000	JACKSON	CO038/06	0.00	4.20	WOLFE CREEK RD	CON	08/20/20 A	08/28/20 E	08/28/21 E	\$106,500	SF	CP-3					
S3541304700	WOOD	CO013	0.47	0.03	BIG MURPH'S BR	ENG	08/28/20 E	08/28/20 E	06/28/21 E	\$15,000		DB-3					
S35425800700	WOOD	CO025/08	0.04	0.06	BUFFALO RUN TRUSS	CON	08/28/20 E	09/28/20 E	07/28/21 E	\$300,000	DB	CP-3					
S318B41224615	JACKSON	CO004/12	2.46	0.03	SKULL RUN RD	CON	08/28/20 E	08/28/20 E	02/28/21 E	\$25,000	SF	CP-3					
S344B1191600815	ROANE	CO119/16	0.08	0.04	ROBINSON RUN #1	CON	08/28/20 E	08/28/20 E	06/28/21 E	\$44,500	SF	CP-3					
S344B147715	ROANE	CO001	4.77	0.06	LIVERPOOL RD	CON	08/28/20 E	08/28/20 E	06/28/21 E	\$40,000	SF	CP-3					
S344B117515	ROANE	CO001	1.75	0.04	LIVERPOOL RD	CON	08/28/20 E	08/28/20 E	06/28/21 E	\$30,000	SF	CP-3					
S344147700	ROANE	CO001	4.77	0.06	LIVERPOOL RD	CON	08/28/20 E	11/28/20 E	05/28/21 E	\$325,000	CT	DD-3					
S343B2682215	RITCHIE	CO026	8.22	0.03	OIL RIDGE RD	CON	08/28/20 E	08/28/20 E	02/28/21 E	\$25,000	SF	CP-3					
S3371300000	PLEASANTS	CO001/03	0.00	0.91	INGRAM RIDGE RD	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$100,000	PO	CP-3					
S353159100	WIRT	CO001	5.91	4.13	TUCKERS CREEK RD	CON	09/04/20 A	10/28/20 E	12/28/20 E	\$540,000	PO	CP-3					
S354213300000	WOOD	CO021/33	0.00	2.31	COUNTRY CLUB RD	CON	09/04/20 E	10/28/20 E	12/28/20 E	\$360,000	PO	CP-3					
X337161100000	PLEASANTS	CO016/11	0.00	0.11	ST MARY'S BUSINESS PARK I	CON	09/14/20 A	09/14/20 A	12/28/21 E	\$400,000	OT	CD-1					
S34446101000	ROANE	CO046/01	0.10	0.04	MUD FORK BRIDGE	CON	09/28/20 E	12/28/20 E	04/28/21 E	\$360,000	CT	DD-3					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3442776000	ROANE	CO027	7.60	0.05	TARIFF BRIDGE	CON	09/28/20 E	12/28/20 E	05/28/21 E	\$600,000	CT	DD-3					
S34429200000	ROANE	CO029/02	0.00	0.03	STONEY LONESOME RD BR	CON	09/28/20 E	12/28/20 E	08/28/21 E	\$380,000	CT	DD-3					
S344117500	ROANE	CO001	1.75	0.04	LIVERPOOL RD	CON	09/28/20 E	12/28/20 E	06/28/21 E	\$220,000	CT	DD-3					
S34436255900	ROANE	WV036	25.59	0.03	SLATE RUN BRIDGE	CON	09/28/20 E	01/28/21 E	05/28/21 E	\$1,000,000	CT	DD-3					
S34462100800	ROANE	CO062/01	0.08	0.05	BLOWNTIMBER #1	CON	09/28/20 E	12/28/20 E	05/28/21 E	\$555,000	CT	DD-3					
S34436194800	ROANE	WV036	19.48	6.12	CLOVER-SLATE RD	CON	09/28/20 E	10/28/20 E	12/28/20 E	\$1,050,000	PO	CP-3					
S3541304700	WOOD	CO013	0.47	0.03	BIG MURPH'S BR	ROW	09/28/20 E	09/28/20 E	12/28/21 E	\$15,000		DB-3					
S31841224600	JACKSON	CO004/12	2.46	0.03	SKULL RUN RD	CON	09/28/20 E	11/28/20 E	02/28/21 E	\$175,000	CT	DD-3					
S3432682200	RITCHIE	CO026	8.22	0.03	OIL RIDGE RD	CON	09/28/20 E	11/28/20 E	02/28/21 E	\$176,793	CT	DD-3					
S307955000	CALHOUN	CO009	5.50	0.04	BARNES RUN BRIDGE	CON	09/28/20 E	12/28/20 E	04/28/21 E	\$565,000	CT	DD-3					
S344974300	ROANE	CO009	7.43	0.04	MILLARD BRIDGE	CON	10/28/20 E	01/28/21 E	06/28/21 E	\$930,000	CT	DD-3					
S307B955015	CALHOUN	CO009	5.50	0.04	BARNES RUN BRIDGE	CON	10/28/20 E	10/28/20 E	07/28/21 E	\$56,500	SF	CP-3					
S354771764200	WOOD	I077	176.42	0.01	US 50 I/C	CON	10/28/20 E	11/28/20 E	01/28/21 E	\$504,698	CT	OM-3					
G054HDQ104	WOOD	NA000	0.00	0.00	DISTRICT 3-MULTI-PURPOSE	CON	10/28/20 E	01/28/21 E	04/28/22 E	\$2,750,000	CT	DD-3					
T6547700000	WOOD	I077	0.00	0.00	AT&T FI OPTIC LINE INSTL	ENG	10/28/20 E	10/28/20 E	07/28/21 E	\$25,000		DD-3					
S31819111900	JACKSON	CO019/01	1.18	0.06	STONELICK CREEK BR	CON	10/28/20 E	10/28/20 E	09/28/21 E	\$550,000	DB	CP-3					
S34492100300	ROANE	HA921	0.01	0.04	RUSTIC ACRES BRIDGE	CON	10/28/20 E	11/28/20 E	07/28/21 E	\$250,000	DB	DB-3					
S25414247600	WOOD	WV014	24.76	0.04	US MARINE DANNY MARSHALL	ENG	10/28/20 E	10/28/20 E	10/28/21 E	\$400,000		DD-R					
G054HDQ102	WOOD	NA000	0.00	0.00	DISTRICT 3-HQ CONSTRUCTIO	CON	10/28/20 E	01/28/21 E	07/28/22 E	\$4,500,000	CT	DD-3					
S344B974315	ROANE	CO009	7.43	0.04	MILLARD BRIDGE	CON	10/28/20 E	10/28/20 E	09/28/21 E	\$93,000	SF	CP-3					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

G054HDQ105	WOOD	NA000	0.00	0.00	DISTRICT 3-LAB CONSTRUCTI	CON	10/28/20 E	01/28/21 E	09/28/21 E	\$1,500,000	CT	DD-3					
S307B16256215	CALHOUN	WV016	25.62	0.06	PHILIP RUN BRIDGE	CON	10/28/20 E	10/28/20 E	07/28/21 E	\$90,000	SF	CP-3					
S337605500	PLEASANTS	CO006	0.55	0.11	OAK GROVE EXTENSION DRAIN	CON	11/28/20 E	03/28/21 E	05/28/21 E	\$161,870	CT	DD-I					
S34479226000	ROANE	I 079	22.60	2.88	AMMA DRAINAGE	CON	11/28/20 E	01/28/21 E	04/28/21 E	\$276,000	CT	DD-3					
S3441559300	ROANE	CO015	5.86	0.14	FLAT FORK ARCH	CON	11/28/20 E	01/28/21 E	11/28/21 E	\$550,000	CT	DB-3					
G054HDQ103	WOOD	NA000	0.00	0.00	DISTRICT 3-SHOP CONSTRUCT	CON	11/28/20 E	01/28/21 E	04/28/22 E	\$3,900,000	CT	DD-3					
G054HDQ100	WOOD	NA999	0.00	0.00	DISTRICT THREE HDQ	CON	11/28/20 E	02/28/21 E	07/28/22 E	\$4,200,000		OM-I					
S3437490200	RITCHIE	WV074	9.02	0.06	BEREA HILL	CON	11/28/20 E	12/28/20 E	04/28/21 E	\$340,000	CT	CP-3					
S30716256200	CALHOUN	WV016	25.62	0.06	PHILIP RUN BRIDGE	CON	11/28/20 E	03/28/21 E	09/28/21 E	\$900,000	CT	DD-3					
S307PUBTR100	CALHOUN	NA	0.00	0.00	PUB TRANS LKB GARAGE	CON	11/28/20 E	12/28/20 E	06/28/21 E	\$2,000	DF	DT-I					
S3071176600	CALHOUN	CO011	7.66	0.06	NICUT BRIDGE	CON	12/28/20 E	03/28/21 E	11/28/21 E	\$700,000	CT	DD-3					
X31823400000	JACKSON	CO002/34	0.00	0.37	CARBONYX IAR	CON	01/28/21 E	01/28/21 E	06/28/21 E	\$1,075,000	FA	CD-I					
S3541304700	WOOD	CO013	0.47	0.03	BIG MURPH'S BR	CON	03/28/21 E	03/28/21 E	12/28/21 E	\$300,000	DB	DB-3					
S21821215100	JACKSON	CO021	21.51	0.02	US ARMY 2LT CLARENCE DRAG	ENG	04/28/21 E	04/28/21 E	10/28/23 E	\$400,000		DD-R					
U3542231107	WOOD	WV002	24.31	2.24	PARKERSBURG-ST MARYS RD	CON	05/28/21 E	07/28/21 E	12/28/27 E	\$36,000,000	CT	DD-R-C					
S3443412100	ROANE	CO034	1.21	0.10	POCATALICO RIVER RD TRUSS	ROW	06/28/21 E	06/28/21 E	10/28/21 E	\$30,000		DD-R					

DISTRICT 4 PROJECTS - Sorted by Authorization Date for - SFY 2021

PROJECT REFERENCE INFORMATION													PROJECT CHANGE REQUESTS				
STATE PROJECT NO.	COUNTY	ROUTE	BMP	MILES	PROJECT NAME	PHASE	Auth.	Start	End	Estimate	BY	DEV_RESP	Priority	Start (R)	End (R)	Cost (R)	REMARKS
A384B302100	DISTRICT 04	NA999 \$\$	0.00	0.00	SLIDE ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$1,469,379	DF	CP-4					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

A384B122100	DISTRICT 04	NA999 \$\$	0.00	0.00	STATE FUNDED STRUC LESS T	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$427,188	SF	CP-4					
A384C232100	DISTRICT 04	NA999 \$\$	0.00	0.00	CAT 3 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$250,000	DF	CP-4					
A384C262100	DISTRICT 04	NA999 \$\$	0.00	0.00	CAT 6 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$1,720,000	DF	CP-4					
A384C282100	DISTRICT 04	NA999 \$\$	0.00	0.00	CAT 8B ALLOCATION	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$120,000	DF	CP-4					
A384B202100	DISTRICT 04	NA999 \$\$	0.00	0.00	SF PAVER ALLOCATION	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$1,340,000	SF	CP-4					
S31736113000	HARRISON	CO036/01	1.30	0.31	HIDEAWAY ROAD PHASE II	CON	07/22/20 A	05/28/21 E	05/28/22 E	\$940,551	CT	DD-I					
S33119125100	MONONGALIA	US019	12.51	0.19	MON BLVD ROCK SLIDE BARRI	CON	07/28/20 E	07/28/20 E	11/28/20 E	\$41,000	SF	CP-4					
S317B19197815	HARRISON	US019	19.78	0.19	SHINNSTON PIKE	CON	07/28/20 E	07/28/20 E	02/28/21 E	\$190,598	SF	CP-4					
S317B903215	HARRISON	CO009	0.32	0.06	WILSONBURG T-BEAM	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$250,000	SF	CP-4					
S325B2503208215	MARION	CO250/32	0.82	0.10	PINE GROVE- BARRACKVILLE R	CON	07/28/20 E	07/28/20 E	12/28/20 E	\$120,000	SF	CP-4					
S23119125100	MONONGALIA	US019	12.51	0.19	MON BLVD	ENG	07/28/20 E	07/28/20 E	08/28/20 E	\$80,000		CP-4					
S33119123100	MONONGALIA	US019	12.31	0.88	MONONGAHELA BLVD BIKE LAN	CON	07/28/20 E	07/28/20 E	09/28/20 E	\$15,000	OT	-					
S331B1967615	MONONGALIA	US019	6.76	0.02	LAUREL POINT BRIDGE	CON	07/28/20 E	07/28/20 E	05/28/21 E	\$210,000	SF	CP-4					
S33926314300	PRESTON	WV026	31.43	0.06	BRUCETON MILLS P&R	ENG	07/28/20 E	07/28/20 E	09/28/20 E	\$5,000		DD-4					
S339B26199015	PRESTON	WV026	19.90	0.03	RUTHBELLE SLAB	CON	07/28/20 E	07/28/20 E	08/28/21 E	\$175,000	SF	CP-4					
A384A202100	DISTRICT 04	NA999 \$\$	0.00	0.00	SURFTR/STAB ALLOC	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$732,000	DF	CP-4					
S3392669600	PRESTON	WV026	6.96	0.19	TUNNELTON DRAINAGE	ROW	07/28/20 E	07/28/20 E	11/28/20 E	\$1,000		DD-4					
A384A132100	DISTRICT 04	NA999 \$\$	0.00	0.00	RESURF	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$986,433	PO	CP-4					
S33926314300	PRESTON	WV026	31.43	0.06	BRUCETON MILLS P&R	ROW	07/28/20 E	07/28/20 E	10/28/20 E	\$1,000		DD-4					
S3092049300	DODDRIDGE	CO020	4.93	0.06	CARR I-BEAM	ENG	07/28/20 E	07/28/20 E	12/28/20 E	\$40,000		DB-4					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S339731204000	PRESTON	CO073/12	0.40	0.01	COOPERS ROCK SF GATEWAY S	CON	07/28/20 E	07/28/20 E	03/28/21 E	\$5,000	OT	CP-4					
S317B2096415	HARRISON	WV020	9.64	0.06	WALNUT HILL	CON	07/28/20 E	07/28/20 E	02/28/21 E	\$70,008	SF	CP-4					
S346700000	TAYLOR	CO007	0.00	5.24	IRONTOWN RD	CON	07/30/20 A	08/06/20 A	09/19/20 E	\$500,000	PO	CP-4					
S3315200100	MONONGALIA	CO052	0.00	1.95	BRAND RD	CON	07/30/20 A	09/04/20 A	12/31/20 E	\$487,500	PO	CP-4					
S33950196500	PRESTON	US050	19.65	0.08	GEORGE WASHINGTON HWY SLI	CON	07/30/20 A	09/28/20 E	12/31/20 E	\$528,018	PO	CP-4					
S3252137500	MARION	CO021	3.75	0.02	MONUMENTAL RD SLIDE	CON	07/30/20 A	08/28/20 E	12/31/20 E	\$118,240	PO	CP-4					
S33152100000	MONONGALIA	CO052/01	1.00	4.26	BOWLBY RD	CON	07/30/20 A	09/01/20 A	12/31/20 E	\$337,500	PO	CP-4					
S325927900	MARION	CO009	2.79	1.00	WHETSTONE RD	CON	07/30/20 A	08/11/20 A	09/15/20 A	\$325,000	PO	CP-4					
S3091307200	DODDRIDGE	CO013	0.72	8.10	MAXWELL RIDGE RD	CON	07/30/20 A	08/26/20 A	09/17/20 A	\$80,000	PO	CP-4					
S3172448400	HARRISON	CO024	4.84	0.04	MEADOWBROOK RD SLIDE	CON	07/30/20 A	09/22/20 A	10/23/20 E	\$225,476	PO	CP-4					
S346132702400	TAYLOR	CO013/27	0.24	0.01	ART MOORE-SIDETRACK RD SL	CON	07/30/20 A	09/28/20 E	12/31/20 E	\$44,600	PO	CP-4					
S3393900000	PRESTON	CO039	0.00	4.92	RACCOON VALLEY RD	CON	07/30/20 A	08/17/20 A	12/31/20 E	\$1,599,000	PO	CP-4					
S33171900000	MONONGALIA	CO007/19	0.00	2.20	BETHEL RD	CON	07/30/20 A	08/13/20 A	09/20/20 E	\$550,000	PO	CP-4					
S3317262100	MONONGALIA	WV007	26.21	0.01	CASSVILLE SLIDE	CON	07/30/20 A	09/01/20 A	10/09/20 E	\$175,630	PO	CP-4					
S3092373000	DODDRIDGE	WV023	7.30	0.02	WV 23	CON	07/30/20 A	09/16/20 A	10/09/20 E	\$154,500	PO	CP-4					
S3171110000	HARRISON	CO011	1.00	4.26	WILSONBURG RD	CON	07/30/20 A	08/10/20 A	09/04/20 E	\$1,378,000	PO	CP-4					
S3091854900	DODDRIDGE	WV018	5.49	6.95	TOMS FORK-SUGAR CAMP RUN	CON	08/03/20 A	09/28/20 E	10/30/20 E	\$1,647,251	CT	DD-4					
S3312900000	MONONGALIA	CO029	0.00	0.66	JAKES RUN	CON	08/04/20 A	08/13/20 A	09/28/20 E	\$82,500	PO	CP-4					
S3252700000	MARION	CO027	0.00	3.23	KOONS RUN RD	CON	08/04/20 A	09/28/20 E	10/30/20 E	\$676,609	CT	DD-4					
S3461300000	TAYLOR	CO013	0.00	5.62	SIMPSON RD	CON	08/05/20 A	09/28/20 E	10/30/20 E	\$1,419,233	CT	DD-4					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3092319400	DODDRIDGE	WV023	1.94	4.89	RALPHS RUN-BIG BATTLE RUN	CON	08/05/20 A	09/28/20 E	10/30/20 E	\$1,188,671	CT	DD-4					
S3313700000	MONONGALIA	CO037	0.00	4.87	PEDLAR RUN-HAGANS RD	CON	08/05/20 A	09/28/20 E	10/30/20 E	\$1,407,538	CT	DD-4					
S3253800000	MARION	CO038	0.00	1.56	MARGARET	CON	08/06/20 A	08/24/20 A	09/09/20 A	\$215,000	PO	CP-4					
S3253200000	MARION	CO032	0.00	2.90	QUAKER FORK	CON	08/06/20 A	08/24/20 A	09/09/20 A	\$410,000	PO	CP-4					
S33121800000	MONONGALIA	WV218	0.00	10.27	DAY DROOK RD	CON	08/06/20 A	08/28/20 A	09/14/20 A	\$880,000	PO	CP-4					
S3092400000	DODDRIDGE	CO024	0.00	1.63	SLAUGHTER RUN RD	CON	08/07/20 A	09/24/20 E	10/28/20 E	\$215,000	PO	CP-4					
S339330000	PRESTON	CO003	3.00	4.27	BRANDONVILLE PIKE	CON	08/07/20 A	09/14/20 A	10/28/20 E	\$535,000	PO	CP-4					
S34618600000	TAYLOR	CO005	0.00	1.38	BOLYARD RD	CON	08/07/20 A	08/28/20 E	10/28/20 E	\$180,000	PO	CP-4					
S317452200	HARRISON	CO004	5.22	0.89	BIG ELK CREEK ROAD	CON	08/07/20 A	08/24/20 A	09/09/20 A	\$135,000	PO	CP-4					
S3174100000	HARRISON	CO004/01	0.00	0.23	DUNCAN RUN	CON	08/07/20 A	08/24/20 A	09/09/20 A	\$40,000	PO	CP-4					
S3311193700000	MONONGALIA	CO119/37	0.00	2.65	ARBOGAST LANE +2	CON	08/13/20 A	08/28/20 E	11/28/20 E	\$119,316	SF	CP-4					
S3094800700	DODDRIDGE	CO048	0.07	0.05	MILETUS I-BEAM	ENG	08/28/20 E	08/28/20 E	01/28/21 E	\$40,000		DD-4					
X325HOGLI2000	MARION	CO027/06	0.00	0.00	HOGGLICK AGGREGATES IAR	ENG	08/28/20 E	08/28/20 E	02/28/21 E	\$40,000		DD-4					
S3173300000	HARRISON	CO033	0.00	5.77	SYCAMORE ROAD	CON	08/28/20 E	11/28/20 E	02/28/21 E	\$900,000	CT	DD-4					
S325B1916015	MARION	US019	1.60	0.03	ANNABELLE BRIDGE	CON	08/28/20 E	08/28/20 E	08/28/22 E	\$225,000	SF	CP-4					
S3092049300	DODDRIDGE	CO020	4.93	0.06	CARR I-BEAM	ROW	08/28/20 E	08/28/20 E	05/01/21 E	\$10,000		DB-4					
S317791075500	HARRISON	I 079	107.55	0.02	DUCK CREEK ROAD OVERPASS	CON	08/28/20 E	09/28/20 E	01/28/21 E	\$60,000	CF	OM-					
S3311967600	MONONGALIA	US019	6.76	0.02	LAUREL POINT BRIDGE	CON	08/28/20 E	10/28/20 E	06/28/21 E	\$2,100,000	CT	DD-4					
S2392669700	PRESTON	WV026	6.97	0.01	TUNNELTON UNDERPASS	ENG	08/28/20 E	08/28/20 E	11/28/20 E	\$25,000		DD-4-C					
S3255612200	MARION	CO056	1.22	0.03	MONONGAH PRE-CAST	CON	08/28/20 E	10/28/20 E	03/28/21 E	\$1,600,000	CT	DD-4					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S317WSMSP2100	HARRISON	PF805	0.04	0.03	WATTERS SMITH MEM STATE P	CON	08/28/20 E	10/28/20 E	01/28/21 E	\$136,000	CT	DD-4					
S317B36113015	HARRISON	CO036/01	1.30	0.31	HIDEAWAY ROAD PHASE II	CON	08/28/20 E	08/28/20 E	12/28/20 E	\$92,900	SF	CP-4					
S33176211300	MONONGALIA	CO076/02	1.13	0.05	OWL CREEK RD BR	ROW	09/01/20 A	09/01/20 A	06/28/21 E	\$25,000		DD-4					
S317500300	HARRISON	CO005	0.03	3.40	MARSHVILLE RD	CON	09/09/20 A	10/28/20 E	12/28/20 E	\$425,000	PO	CP-4					
S3093622700	DODDRIDGE	CO036	2.27	2.07	DUCKWORTH-CENTRAL STATION	CON	09/09/20 A	10/28/20 E	12/28/20 E	\$258,750	PO	CP-4					
S3252523700	MARION	CO025	2.37	3.13	MCCURDYVILLE PIKE	CON	09/09/20 A	10/28/20 E	12/28/20 E	\$375,600	PO	CP-4					
S331857124300	MONONGALIA	CO857	12.43	3.10	FAIRCHANCE RD	CON	09/09/20 A	09/28/20 E	12/28/20 E	\$372,000	PO	CP-4					
S3391157500	PRESTON	CO011	5.75	2.36	CENTENARY-MOUNTAIN DALE R	CON	09/09/20 A	10/28/20 E	12/28/20 E	\$330,400	PO	CP-4					
S33926199000	PRESTON	WV026	19.90	0.03	RUTHBELLE SLAB	CON	09/28/20 E	11/28/20 E	08/28/21 E	\$1,750,000	CT	DD-4					
S3094800700	DODDRIDGE	CO048	0.07	0.05	MILETUS I-BEAM	ROW	09/28/20 E	09/28/20 E	01/28/21 E	\$15,000		DD-4					
S3463800000	TAYLOR	CO003/08	0.00	1.92	MIDDLEVILLE RD	CON	09/28/20 E	10/28/20 E	12/28/20 E	\$240,000	PO	CP-4					
S309400100	DODDRIDGE	CO004	0.00	2.30	BROAD ROAD	CON	09/28/20 E	11/28/20 E	02/28/21 E	\$85,000	CT	DD-4					
S33910608000	PRESTON	CO106	0.80	0.03	BUCKLICK RUN BR	ROW	09/28/20 A	09/28/20 A	06/28/21 E	\$25,000		DD-4					
S3252503208200	MARION	CO250/32	0.82	0.10	PINE GROVE-BARRACKVILLE R	CON	09/28/20 E	11/28/20 E	02/28/21 E	\$1,221,900	CT	DD-4					
S317903200	HARRISON	CO009	0.32	0.06	WILSONBURG T-BEAM	CON	09/28/20 E	01/28/21 E	05/28/21 E	\$2,500,000	CT	DD-4					
S3393301900	PRESTON	CO033	0.19	0.03	NEWBURG SLAB	CON	09/28/20 E	11/28/20 E	05/28/21 E	\$900,000	CT	DD-4					
S3091585500	DODDRIDGE	CO015	8.55	2.10	MILETUS ROAD	CON	09/28/20 E	12/28/20 E	02/28/21 E	\$90,000	CT	DD-4					
S3172541400	HARRISON	CO025	4.14	8.76	MT CLARE ROAD	CON	09/28/20 E	11/28/20 E	02/28/21 E	\$925,000	CT	DD-4					
S325250321300	MARION	CO250/03	2.13	0.03	BEECHLICK RUN BRIDGE	CON	10/28/20 E	12/28/20 E	05/28/21 E	\$350,000	CT	DD-4					
S22590300300	MARION	CO090/03	0.03	0.06	HUTCHINSON TRUSS	ENG	10/28/20 E	10/28/20 E	10/28/22 E	\$400,000		DD-R					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

T61727933300	HARRISON	WV279	3.33	0.00	WHITE OAKS JERRY DOVE ACC	ENG	10/28/20 E	10/28/20 E	05/28/21 E	\$1,000		DD-4					
T6314618500	MONONGALIA	CO046	1.85	0.01	FEDEX DISTRIBUTION FACILI	ENG	10/28/20 E	10/28/20 E	01/28/22 E	\$2,000		DD-4					
T63168201500	MONONGALIA	CO068/02	0.15	0.45	MORGANTOWN AIRPORT	ENG	10/28/20 E	10/28/20 E	04/28/22 E	\$2,000		CD-					
G025LAB100	MARION	NA000	0.00	0.00	DISTRICT 4-LAB BUILDING	ENG	10/28/20 E	10/28/20 E	04/28/21 E	\$33,750		DD-4					
U331791545000	MONONGALIA	I 079	154.40	0.80	STAR CITY I/C IMPROVEMENT	ROW	10/28/20 E	10/28/20 E	12/28/20 E	\$500,000		DD-R					
S32525042000	MARION	US250	4.20	0.63	HOLBERT RD ROCKFALL	ROW	10/28/20 E	10/28/20 E	11/28/20 E	\$50,000		DD-R					
S3095661600	DODDRIDGE	CO056	6.16	0.03	BRUSHY FORK GIRDER	CON	10/28/20 E	10/28/20 E	06/28/21 E	\$30,000	DB	CP-4					
S33950264900	PRESTON	US050	26.49	0.02	EAST AURORA DRAINAGE STRU	CON	10/28/20 E	10/28/20 E	11/28/20 E	\$30,000	DB	CP-4					
T617NCC2100	HARRISON	US050	16.13	1.90	NORTH CENTRAL CROSSROADS	ENG	10/28/20 E	10/28/20 E	12/28/23 E	\$3,000		CD-I					
S32525026200	MARION	US250	0.00	0.00	MIDDLETOWN COMMONS	ENG	10/28/20 E	10/28/20 E	01/28/24 E	\$2,000		CD-4					
S3391123600	PRESTON	CO011	0.00	44.85	CENTENARY-MOUNTAIN DALE R	CON	10/28/20 E	10/28/20 E	03/28/21 E	\$150,000	PO	CP-4					
S3251916000	MARION	US019	1.60	0.03	ANNABELLE BRIDGE	CON	11/28/20 E	08/28/21 E	10/28/22 E	\$2,250,000	CT	DD-4					
U325791317200	MARION	I 079	131.72	3.48	S. FAIRMONT-PLEASANT VALL	CON	11/28/20 E	02/28/21 E	01/28/24 E	\$88,000,000	CT	DD-R					
S317501800000	HARRISON	CO050/18	0.00	0.41	ESC HARRISON IAR	CON	11/28/20 E	01/28/21 E	12/28/21 E	\$550,000	CT	CD-I					
S317791230002	HARRISON	I 079	123.00	0.00	VENDING MACHINE HVAC RETR	CON	11/28/20 E	02/28/21 E	04/28/21 E	\$150,000	CT	DD-I					
S3392669600	PRESTON	WV026	6.96	0.19	TUNNELTON DRAINAGE	CON	11/28/20 E	12/28/20 E	03/28/21 E	\$450,000	PO	DD-4					
S33926314300	PRESTON	WV026	31.43	0.06	BRUCETON MILLS P&R	CON	12/28/20 E	02/28/21 E	06/28/21 E	\$50,000	CT	DD-4					
T617900500	HARRISON	CO009	0.05	0.05	BRUCETON FARM SERV@WILSON	ENG	12/28/20 E	12/28/20 E	12/28/22 E	\$2,000		CD-I					
X331791560000	MONONGALIA	I 079	156.00	5.00	WV 7 OP INTERCHANGE	ENG	01/28/21 E	01/28/21 E	11/28/21 E	\$100,000		DD-B					
S339389200	PRESTON	CO003	8.92	0.04	LICK RUN PRECAST	ENG	02/28/21 E	02/28/21 E	01/28/22 E	\$40,000		DD-4					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S339373200	PRESTON	CO003	7.32	0.05	ROARING CREEK BRIDGE	ENG	02/28/21 E	02/28/21 E	06/28/21 E	\$45,000		DB-4					
S33911009500	PRESTON	CO110	0.95	0.04	LITTLE WOLF CREEK BRIDGE	ENG	02/28/21 E	02/28/21 E	10/28/21 E	\$45,000		DB-4					
X331791560000	MONONGALIA	I 079	156.00	5.00	WV 7 OP INTERCHANGE	ROW	02/28/21 E	02/28/21 E	11/28/21 E	\$100,000		DD-B					
U331791545000	MONONGALIA	I 079	154.40	0.80	STAR CITY I/C IMPROVEMENT	CON	02/28/21 E	04/28/21 E	10/28/22 E	\$66,000,000	CT	DD-R					
U31719143700	HARRISON	US019	14.37	0.01	SHEETZ DEVELOPMENT	CON	02/28/21 E	04/28/21 E	04/28/22 E	\$40,000	CT	DT-I					
U33146800000	MONONGALIA	CO046/08	0.00	0.17	CHAPLIN HILL BUSINESS PAR	CON	02/28/21 E	04/28/21 E	01/28/24 E	\$400,000	CT	CD-I					
S339389200	PRESTON	CO003	8.92	0.04	LICK RUN PRECAST	ROW	03/28/21 E	03/28/21 E	01/28/22 E	\$15,000		DD-4					
S339373200	PRESTON	CO003	7.32	0.05	ROARING CREEK BRIDGE	ROW	03/28/21 E	03/28/21 E	10/28/21 E	\$10,000		DB-4					
U3315909402	MONONGALIA	CO059	0.94	0.43	VAN VOORHIS RD WIDENING	CON	04/28/21 E	06/28/21 E	01/28/23 E	\$15,000,000	CT	DD-R-C					
S22521868300	MARION	WV218	6.83	0.03	JAMISON NO 9	ENG	04/28/21 E	04/28/21 E	10/28/23 E	\$400,000		DD-R					
S33129325700	MONONGALIA	CO029/03	2.57	0.04	INDIAN CREEK I-BEAM	CON	04/28/21 E	09/28/21 E	06/28/22 E	\$275,000	CT	DB-4					
S3094800700	DODDRIDGE	CO048	0.07	0.05	MILETUS I-BEAM	CON	04/28/21 E	06/28/21 E	12/28/21 E	\$405,000	CT	DD-4					
X325HOGLI2000	MARION	CO027/06	0.00	0.00	HOGGLICK AGGREGATES IAR	CON	04/28/21 E	06/28/21 E	12/28/22 E	\$660,000	CT	DD-4					
S2175703000	HARRISON	CO005/07	0.30	0.02	COON HUNTERS ARCH	ENG	04/28/21 E	04/28/21 E	10/28/24 E	\$400,000		DD-R					
U33167118600	MONONGALIA	CO067/01	1.86	0.86	WEST RUN ROAD	CON	05/28/21 E	07/28/21 E	12/28/22 E	\$13,000,000	CT	DD-R-C					
S33911009500	PRESTON	CO110	0.95	0.04	LITTLE WOLF CREEK BRIDGE	ROW	05/28/21 E	05/28/21 E	12/28/21 E	\$10,000		DB-4					

DISTRICT 5 PROJECTS - Sorted by Authorization Date for - SFY 2021

PROJECT REFERENCE INFORMATION													PROJECT CHANGE REQUESTS				
STATE PROJECT NO.	COUNTY	ROUTE	BMP	MILES	PROJECT NAME	PHASE	Auth.	Start	End	Estimate	BY	DEV_RESP	Priority	Start (R)	End (R)	Cost (R)	REMARKS
A385C232100	DISTRICT 05	NA999 \$\$	0.00	0.00	CAT 3 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$250,000	DF	CP-5					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

A385B202100	DISTRICT 05	NA999 \$\$	0.00	0.00	SF PAVER ALLOCATION	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$768,000	SF	CP-5					
A385C262100	DISTRICT 05	NA999 \$\$	0.00	0.00	CAT 6 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$750,000	DF	CP-5					
A385B122100	DISTRICT 05	NA999 \$\$	0.00	0.00	STATE FUNDED STRUC LESS T	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$100,000	SF	CP-5					
A385ABC2100	DISTRICT 05	NA999 \$\$	0.00	0.00	DISTRICT 5 2021 ABC BUDGE	CON	07/01/20 E	07/01/20 E	06/30/21 E	\$291,600	-						
A385B302100	DISTRICT 05	NA999 \$\$	0.00	0.00	SLIDE ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$100,000	DF	CP-5					
T619CCCD2000	JEFFERSON	US340	10.00	1.15	COUNTRY CLUB COMMONS DEVE	ENG	07/16/20 A	07/16/20 A	12/28/23 E	\$3,000		CD-I					
S212300200	GRANT	CO003	0.02	0.01	US ARMY TRACY ROHRBAUGH M	ENG	07/23/20 A	07/23/20 A	10/28/21 E	\$400,000		DD-R					
S22950106500	MINERAL	US050	10.65	0.03	MEW CREEK BR	ENG	07/28/20 E	07/28/20 E	12/28/24 E	\$400,000		DD-R					
U333B522119215	MORGAN	US522	11.92	3.43	BERKELEY SPRINGS BYPASS	CON	07/28/20 E	07/28/20 E	10/28/22 E	\$7,500,000	SF	CP-5					
U333B522119216	MORGAN	US522	11.92	0.81	NORTHERN CONN	CON	07/28/20 E	07/28/20 E	01/28/25 E	\$4,050,000	SF	CP-5					
U333B522119217	MORGAN	US522	132.00	0.01	FAIRVIEW CONNECTOR	CON	07/28/20 E	07/28/20 E	01/28/25 E	\$540,000	SF	CP-5					
S319B11542015	JEFFERSON	WV115	4.20	0.08	EVITTS CREEK BR/BLOOMERY	CON	07/28/20 E	07/28/20 E	02/28/21 E	\$125,800	SF	CP-5					
T602IBSD2000	BERKELEY	US011	5.13	5.43	INWOOD BYPASS SUPERMARKET	ENG	07/28/20 E	07/28/20 E	02/28/24 E	\$3,000		CD-I					
S31912115500	JEFFERSON	CO012/01	1.55	0.10	ROCKY MARSH RUN	CON	07/28/20 E	07/28/20 E	02/28/21 E	\$50,000	PO	CP-5					
S302B975815	BERKELEY	WV009	7.58	0.10	HEDGESVILLE HS BRIDGE	CON	07/28/20 E	07/28/20 E	02/28/21 E	\$107,200	SF	CP-5					
U2195170000	JEFFERSON	WV051	7.00	0.50	W WASHINGTON STREET	ENG	07/28/20 E	07/28/20 E	01/28/21 E	\$300,000		PR- -C					
S30211117100	BERKELEY	US011	11.70	1.55	MARTINSBURG- WINCHESTER AV	CON	07/30/20 A	08/28/20 E	12/31/20 E	\$500,000	PO	CP-5					
S3125000200	GRANT	US050	0.00	7.20	GORMANIA-GEORGE WASH. HWY	CON	07/30/20 A	09/01/20 A	12/31/20 E	\$975,000	PO	CP-5					
S3021310000	BERKELEY	CO013	1.00	0.40	N TENNESSEE AVE	CON	07/30/20 A	10/15/20 E	12/31/20 E	\$450,000	PO	CP-5					
S32922083700	MINERAL	US220	8.36	2.61	CUT-OFF ROAD US 220	CON	07/30/20 A	09/04/20 A	12/28/20 E	\$550,000	PO	CP-5					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3331845000	MORGAN	CO018	4.50	5.60	MAGNOLIA-DETOUR RD	CON	07/30/20 A	08/12/20 A	12/01/20 E	\$600,000	PO	CP-5					
S31991400100	JEFFERSON	CO009/14	0.00	2.00	SHANNONDALE DRAINAGE	CON	07/30/20 A	09/14/20 A	12/31/20 E	\$100,000	PO	CP-5					
S31450102000	HAMPSHIRE	US050	10.20	1.35	ROMNEY-TRUCK CLIMBING LN	CON	07/30/20 A	08/25/20 A	12/28/20 E	\$600,000	PO	CP-5					
S319340120000	JEFFERSON	US340	12.00	2.00	HALLTOWN-HARPERS FERRY	CON	07/30/20 A	10/28/20 E	12/28/20 E	\$930,000	PO	CP-5					
S316220102000	HARDY	US220	10.20	0.50	MOOREFIELD DRAINAGE	CON	07/30/20 A	09/08/20 A	12/31/20 E	\$525,000	PO	CP-5					
S31450255000	HAMPSHIRE	US050	25.50	1.30	LOOM-TRUCK CLIMBING LN	CON	07/30/20 A	09/25/20 E	12/28/20 E	\$500,000	PO	CP-5					
S316220900	HARDY	US220	9.00	1.00	MOOREFIELD 220 NORTH	CON	08/03/20 A	09/28/20 E	10/30/20 E	\$397,646	CT	CP-5					
S333980700	MORGAN	WV009	8.07	3.58	LARGENT-GREAT CACAPON	CON	08/03/20 A	09/28/20 E	10/30/20 E	\$899,477	CT	CP-5					
S316552000000	HARDY	CO055/20	0.00	1.00	MOOREFIELD-SPRING AVENUE	CON	08/05/20 A	09/28/20 E	10/30/20 E	\$323,948	CT	CP-5					
T602MAR2100	BERKELEY	CO011/02	0.25	0.20	MEADOWS AT RIVERSIDE	ENG	08/05/20 A	08/05/20 A	12/28/23 E	\$3,000		CD-1					
S30211132600	BERKELEY	US011	13.25	1.25	MARTINSBURG-QUEEN ST	CON	08/07/20 A	09/14/20 A	12/28/20 E	\$355,000	PO	DD-5					
S31222056800	GRANT	US220	5.67	2.05	MIDDLE MTN-KELLERS RIDGE	CON	08/07/20 A	08/28/20 E	12/28/20 E	\$395,000	PO	DD-5					
S31450206800	HAMPSHIRE	US050	20.68	2.56	DUNMORE RIDGE-HANGING ROC	CON	08/07/20 A	09/14/20 A	12/28/20 E	\$405,000	PO	DD-5					
S3339312900	MORGAN	WV009	31.29	2.26	MARTINSBURG RD	CON	08/07/20 A	09/02/20 A	09/11/20 A	\$352,855	PO	DD-5					
S32995622000	MINERAL	WV956	2.20	1.96	ROCKET CENTER RD	CON	08/07/20 A	09/08/20 A	10/28/20 E	\$340,000	PO	DD-5					
S319115154000	JEFFERSON	WV115	15.40	1.25	KEARNEYSVILLE-COAST GUARD	CON	08/07/20 A	08/24/20 A	08/25/20 A	\$230,000	PO	DD-5					
S31622000000	HARDY	US220	0.00	1.25	GAP BRIDGE-US 220	CON	08/07/20 A	09/19/20 A	12/28/20 E	\$230,000	PO	DD-5					
U30245145100	BERKELEY	WV045	14.50	0.81	WV 45 APPLE HARVEST DR WI	ROW	08/13/20 A	08/13/20 A	02/28/21 E	\$849,000		DD-R					
S31222058800	GRANT	US220	5.88	0.10	FRANKLIN PIKE	CON	08/27/20 A	08/28/20 E	12/28/20 E	\$100,000	PO	CP-5					
S316B552000015	HARDY	CO055/20	0.00	1.00	MOOREFIELD-SPRING AVENUE	CON	08/27/20 A	08/27/20 A	12/28/20 E	\$20,000	SF	CP-5					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S333B980715	MORGAN	WV009	8.07	3.58	LARGENT-GREAT CACAPON	CON	08/27/20 A	08/27/20 A	12/28/20 E	\$40,000	SF	CP-5					
S316B220915	HARDY	US220	9.00	1.00	MOOREFIELD 220 NORTH	CON	08/27/20 A	08/27/20 A	12/28/20 E	\$25,000	SF	CP-5					
S31429280800	HAMPSHIRE	WV029	28.08	2.50	WV 127 JCT-PIN OAK	CON	08/28/20 E	10/28/20 E	04/28/21 E	\$825,000	CT	CP-5					
S3292100000	MINERAL	CO021	0.00	2.22	MAPLE STREET	CON	08/28/20 E	09/28/20 E	04/28/21 E	\$190,000	PO	CP-5					
S3166300	HARDY	CO006	3.00	5.00	TROUGH RD-HAMP CO LINE	CON	08/28/20 E	09/28/20 E	04/28/21 E	\$225,000	PO	CP-5					
S3021505000	BERKELEY	CO015	0.50	0.05	BELLA VISTA	CON	08/28/20 E	08/28/20 E	10/28/20 E	\$20,000	PO	CP-5					
S31250104200	GRANT	US050	10.42	1.64	SCHELL-MINERAL CO	CON	08/28/20 E	09/28/20 E	02/28/21 E	\$325,000	PO	CP-5					
S3332301500	MORGAN	CO002/03	0.15	0.02	MERCER STREET BRIDGE	CON	08/28/20 E	11/28/20 E	02/28/21 E	\$75,000	DB	DB-5					
S3141534000	HAMPSHIRE	CO015	3.40	2.60	COLD STREAM ROAD	CON	08/28/20 E	09/28/20 E	02/28/21 E	\$300,000	PO	CP-5					
S3021004300	BERKELEY	CO010	0.43	0.37	RANDOLPH STREET	CON	08/28/20 E	09/28/20 E	04/28/21 E	\$80,000	PO	CP-5					
S385CAT3B2100	DISTRICT 05	NA999	0.00	0.00	CAT 3B DISTRICTWIDE BR RE	CON	09/03/20 A	09/28/20 E	06/28/21 E	\$250,000	DB	CP-5					
S319115500000	JEFFERSON	WV115/05	0.00	1.00	BARDANE-CHARLES TOWN ROAD	CON	09/04/20 A	10/28/20 E	12/28/20 E	\$130,000	PO	CP-5					
S30245512500	BERKELEY	CO045/05	1.25	2.09	EAGLE SCHOOL ROAD	CON	09/04/20 A	10/28/20 E	12/28/20 E	\$225,000	PO	CP-5					
S333439700	MORGAN	CO004	3.97	2.57	PIOUS RIDGE ROAD	CON	09/04/20 A	10/28/20 E	12/28/20 E	\$260,000	PO	CP-5					
S32995601000	MINERAL	WV956	0.10	2.12	SHORT GAP-WAXLER RD	CON	09/09/20 A	10/28/20 E	12/28/20 E	\$385,000	PO	CP-5					
T602BFS2000	BERKELEY	WV901	0.00	0.00	BFS @ SPRING MILLS	ENG	09/28/20 E	09/28/20 E	06/28/21 E	\$3,000		CD-I					
S31911542000	JEFFERSON	WV115	4.20	0.08	EVITTS CREEK BR/BLOOMERY	CON	09/28/20 E	12/28/20 E	02/28/21 E	\$1,258,000	CT	DD-5					
T602MLLLC2100	BERKELEY	US011	6.50	1.09	MARTINSBURG LAND LLC WARE	ENG	10/28/20 E	10/28/20 E	12/28/23 E	\$3,000		CD-I					
T6164859400	HARDY	US048	5.94	0.70	HARDY CO PSD	ENG	10/28/20 E	10/28/20 E	12/28/20 E	\$1,000		CD-					
G012HDQ100	GRANT	NA000	0.00	0.00	GRANT CO HDQ	ENG	10/28/20 E	10/28/20 E	10/28/20 E	\$150,000		OM-5					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

G012HDQ100	GRANT	NA000	0.00	0.00	GRANT CO HDQ	ROW	10/28/20 E	10/28/20 E	10/28/20 E	\$1,000,000		OM-5					
T602115175700	BERKELEY	WV115	17.57	0.01	GOLDFINCH MEADOWS DEVELOP	ENG	10/28/20 E	10/28/20 E	03/28/22 E	\$2,000		CD-I					
S2125158100	GRANT	CO005	15.81	0.05	PATTERSON CREEK BR	ENG	10/28/20 E	10/28/20 E	10/28/21 E	\$400,000		DD-R					
X302116500004	BERKELEY	US011	0.00	0.28	ROUTE 11 TURN LANES	CON	12/28/20 E	02/28/21 E	01/28/22 E	\$600,000	CT	DD-B					
S302975800	BERKELEY	WV009	7.58	0.10	HEDGESVILLE HS BRIDGE	CON	12/28/20 E	03/28/21 E	05/28/21 E	\$1,072,000	CT	DD-5					
X3146600000	HAMPSHIRE	CO006/06	0.00	0.17	CAPON BR TECH PARK IAR	CON	12/28/20 E	01/28/21 E	10/28/21 E	\$300,000	OT	CD-I					
U31934000000	JEFFERSON	US340	0.00	2.00	VA LINE-CHARLES TOWN RD	ROW	12/28/20 E	12/28/20 E	12/06/19 A	\$250,000		DD-B					
G012HDQ100	GRANT	NA000	0.00	0.00	GRANT CO HDQ	CON	12/28/20 E	04/28/21 E	04/28/22 E	\$1,500,000	CT	OM-5					
U319B34000015	JEFFERSON	US340	0.00	2.00	VA LINE-CHARLES TOWN RD	CON	01/28/21 E	01/28/21 E	06/28/25 E	\$7,800,000	SF	CP-5					
S3125000100	GRANT	US050	0.01	0.06	GORMANIA BR	CON	01/28/21 E	03/28/21 E	08/28/21 E	\$725,000	CT	DD-5					
U333522119204	MORGAN	US522	11.92	0.81	NORTHERN CONN +1	CON	02/28/21 E	09/28/21 E	05/28/25 E	\$57,500,000	CT	DD-R-C					
S31934041600	JEFFERSON	US340	4.16	0.00	CHARLES TOWN BYPASS SIGN	CON	02/28/21 E	04/28/21 E	12/28/21 E	\$650,000	CT	DT-C					
S3142987300	HAMPSHIRE	WV029	8.73	0.04	SEDAN BRIDGE	CON	04/28/21 E	04/28/21 E	12/28/22 E	\$3,470,000	CT	DD-B					
S2338130500	MORGAN	CO008/01	3.05	0.02	NEW HOPE BRIDGE	ENG	04/28/21 E	04/28/21 E	10/28/24 E	\$400,000		DD-R					
S23313129400	MORGAN	CO013/01	2.94	0.02	SMITH CROSSROAD BR	ENG	04/28/21 E	04/28/21 E	10/28/24 E	\$400,000		DD-R					

DISTRICT 6 PROJECTS - Sorted by Authorization Date for - SFY 2021

PROJECT REFERENCE INFORMATION												PROJECT CHANGE REQUESTS					
STATE PROJECT NO.	COUNTY	ROUTE	BMP	MILES	PROJECT NAME	PHASE	Auth.	Start	End	Estimate	BY	DEV_RESP	Priority	Start (R)	End (R)	Cost (R)	REMARKS
A386C232100	DISTRICT 06	NA999 \$\$	0.00	0.00	CAT 3 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$100,000	DF	CP-6					
S635WHT2100	OHIO	I 070	0.85	0.29	WHEELING TUNNEL	CON	07/01/20 E	07/01/20 E	06/30/21 E	\$250,000	SF	OM-I					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

A386ABC2100	DISTRICT 06	NA999 \$\$	0.00	0.00	DISTRICT 6 2021 ABC BUDGE	CON	07/01/20 E	07/01/20 E	06/30/21 E	\$250,000		-					
A386B122100	DISTRICT 06	NA999 \$\$	0.00	0.00	STATE FUNDED STRUC LESS T	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$250,000	SF	CP-6					
A386B112100	DISTRICT 06	NA999 \$\$	0.00	0.00	STATE FUNDED GDRL(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$215,000	PO	CP-6					
A386C262100	DISTRICT 06	NA999 \$\$	0.00	0.00	CAT 6 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$1,485,000	DF	CP-6					
A386B302100	DISTRICT 06	NA999 \$\$	0.00	0.00	SLIDE ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$1,000,000	DF	CP-6					
S3265409000	MARSHALL	CO054	0.90	0.01	BIG GRAVE CREEK RD	CON	07/09/20 A	08/28/20 E	01/28/21 E	\$62,500	PO	CP-6					
S326525601100	MARSHALL	CO052/56	0.11	0.02	FOSTORIA AVE BRIDGE	ENG	07/09/20 A	07/09/20 A	12/28/20 E	\$100,000		DB-6					
S252700300	WETZEL	WV007	0.03	0.03	RICHARD SNYDER MEM BR	ENG	07/23/20 A	07/23/20 A	10/28/21 E	\$400,000		DD-R					
S31510542600	HANCOCK	WV105	4.26	0.33	PENNSYLVANIA AVE	CON	07/27/20 A	08/28/20 E	12/31/20 E	\$105,000	PO	CP-6					
S30527400000	BROOKE	CO027/04	0.00	1.50	GENTEEL RIDGE	CON	07/27/20 A	08/21/20 A	12/31/20 E	\$475,000	PO	CP-6					
S386GDRL2000	DISTRICT 06	NA999	0.00	0.00	D6 2020 B11 GUARDRAIL	CON	07/28/20 E	07/28/20 E	10/28/20 E	\$215,000	PO	CP-6					
A386A132100	DISTRICT 06	NA999 \$\$	0.00	0.00	RESURF	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$2,000,000	PO	CP-6					
S33540139100	OHIO	US040	13.91	0.06	LEWIS BRIDGE	ROW	07/28/20 E	07/28/20 E	01/28/21 E	\$40,000		DD-6					
S3527151700	WETZEL	WV007	15.17	0.08	SCHEIDLER RUN BRIDGE	ENG	07/28/20 E	07/28/20 E	10/28/21 E	\$70,000		DD-6					
S335B40127515	OHIO	US040	12.75	0.01	VALLEY GROVE BRIDGE	CON	07/28/20 E	07/28/20 E	05/28/21 E	\$100,000	SF	CP-6					
S348181703000	TYLER	CO018/17	0.30	0.01	MUDDY CREEK BRIDGE	ROW	07/28/20 E	07/28/20 E	10/28/20 E	\$10,000		CP-6					
T686CONSL1802	DISTRICT 06	NA999	0.00	0.00	DMV CONSULTANT SERVICES	ENG	07/28/20 E	07/28/20 E	11/28/20 E	\$750,000		DD-6					
S3482300100	TYLER	WV023	0.00	6.26	ALMA-SHIRLEY	CON	07/28/20 A	08/20/20 A	12/31/20 E	\$1,300,000	PO	CP-6					
T635GC&P2000	OHIO	WV088	6.18	0.57	GC&P MIXED-USE VILLAGE +1	ENG	07/28/20 E	07/28/20 E	02/28/24 E	\$3,000		CD-6					
S326250163200	MARSHALL	US250	16.32	5.22	BANE LN-PLEASANT VALLEY	CON	07/28/20 A	10/28/20 E	12/31/20 E	\$1,600,000	PO	CP-6					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3052230200	BROOKE	US022	3.02	0.02	ROBERT BYRD MEM BR	CON	07/28/20 E	09/28/20 E	03/28/21 E	\$2,100,000	CT	OM-					
T6151300000	HANCOCK	CO013	0.00	0.00	WEIRTON SHEETZ	ENG	07/28/20 E	07/28/20 E	12/28/20 E	\$2,000		CP-6					
S3527115200	WETZEL	WV007	11.52	0.10	COOK BRIDGE	ENG	07/28/20 E	07/28/20 E	10/28/21 E	\$150,000		DD-6					
S33540800000	OHIO	CO040/08	0.00	0.83	MT DECHANTAL RD	CON	07/28/20 A	09/13/20 A	09/18/20 A	\$345,000	PO	CP-6					
S3528023000	WETZEL	CO080	2.30	0.08	MOBLEY BR	ROW	07/28/20 E	07/28/20 E	08/28/20 E	\$25,000		CP-6					
S352782400	WETZEL	WV007	8.24	0.17	DUERNS RUN BRIDGE	ROW	07/28/20 E	07/28/20 E	08/28/21 E	\$50,000		DD-6					
S3522800000	WETZEL	CO002/08	0.00	1.00	E BENJAMIN DR +1	CON	07/28/20 A	09/16/20 A	12/31/20 E	\$170,000	PO	CP-6					
S348181703000	TYLER	CO018/17	0.30	0.01	MUDDY CREEK BRIDGE	ENG	07/28/20 E	07/28/20 E	10/28/20 E	\$20,000		CP-6					
S33588119900	OHIO	WV088	11.99	0.05	CLINTON BRIDGE	CON	07/28/20 E	09/28/20 E	12/28/20 E	\$759,469	CT	DD-6					
S3526903000	WETZEL	WV069	0.30	3.23	HUNDRED-PA STATE LI	CON	08/05/20 A	10/28/20 E	06/28/21 E	\$1,523,814	CT	DD-6					
S3354028100	OHIO	US040	2.80	0.64	FULTON - BETHANY PIKE	CON	08/05/20 A	09/28/20 E	10/30/20 E	\$387,037	CT	DD-6					
S3528918600	WETZEL	CO089	1.86	1.81	PROCTOR CREEK	CON	08/07/20 A	08/31/20 A	09/04/20 A	\$250,000	PO	DD-6					
S315215100	HANCOCK	WV002	1.49	1.58	PENNSYLVANIA AVE - KINGS C	CON	08/07/20 A	08/28/20 E	12/28/20 E	\$575,000	PO	DD-6					
S305276000	BROOKE	WV002	7.60	1.08	12TH ST-RABBIT HILL	CON	08/07/20 A	08/28/20 E	12/28/20 E	\$675,000	PO	DD-6					
S3351300000	OHIO	CO013	0.00	0.99	POGUES RUN	CON	08/07/20 A	08/28/20 E	12/28/20 E	\$165,000	PO	DD-6					
S3482316900	TYLER	WV023	1.69	0.02	WV 23	CON	08/27/20 A	09/28/20 E	12/28/20 E	\$80,000	PO	CP-6					
S3481104700	TYLER	CO011	0.47	4.39	ELK FORK DRAINAGE	CON	08/27/20 A	08/28/20 E	12/28/20 E	\$45,000	PO	CP-6					
S3483436800	TYLER	CO034	3.68	3.71	GORRELLS RUN DRAINAGE	CON	08/27/20 A	08/28/20 E	12/28/20 E	\$33,500	PO	CP-6					
S3523818700	WETZEL	CO038	1.86	0.10	MYERS BRIDGE	CON	08/28/20 E	08/28/20 E	02/28/21 E	\$150,000	OT	DB-6					
S33540127500	OHIO	US040	12.75	0.01	VALLEY GROVE BRIDGE	CON	08/28/20 E	10/28/20 E	05/28/21 E	\$1,000,000	CT	DB-6					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3152802000	HANCOCK	CO002/08	0.20	0.00	TICE LANDSLIDE CLAIM/REPA	CON	08/28/20 E	09/28/20 E	02/28/21 E	\$50,000	SF	CP-6					
S305286700	BROOKE	WV002	8.67	1.35	RABBIT HILL-CROSS CREEK R	ROW	09/01/20 A	09/01/20 A	09/03/20 A	\$25,000		DD-6					
S35220117400	WETZEL	WV020	11.74	1.88	JACKSONBURG-CARBIDE CUT R	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$340,000	PO	CP-6					
S31520800000	HANCOCK	CO208	0.00	2.50	RACE TRACK RD	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$400,000	PO	CP-6					
S3482102500	TYLER	WV002	10.25	2.77	SISTERSVILLE-PADEN CITY	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$495,000	PO	CP-6					
S33515134800	OHIO	CO015/01	3.48	0.55	PARK VIEW RD	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$100,000	PO	CP-6					
S3351211100	OHIO	CO001	2.11	2.68	SHORT CREEK RD	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$475,000	PO	CP-6					
S3052200000	BROOKE	CO002/02	0.00	0.62	GIRTY'S POINT	CON	09/03/20 A	09/28/20 E	12/28/20 E	\$92,400	PO	CP-6					
S3261727000	MARSHALL	CO017	2.70	0.85	FORK RIDGE RD	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$136,000	PO	CP-6					
S3262133700	MARSHALL	CO021	3.37	1.55	SHUTLER HILL RD	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$240,000	PO	CP-6					
S352293500	WETZEL	WV002	9.35	2.00	NEW MARTINSVILLE-PROCTOR	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$75,000	PO	CP-6					
S3057100000	BROOKE	CO007/01	0.00	1.99	ROCKDALE RD	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$296,000	PO	CP-6					
S3153614000	HANCOCK	CO003/06	1.40	0.92	CONGO ARROYO RD	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$122,000	PO	CP-6					
S3267468200	MARSHALL	CO074	6.82	3.49	FISH CREEK RD	CON	09/04/20 A	10/28/20 E	12/28/20 E	\$400,000	PO	CP-6					
S3482300200	TYLER	WV023	0.00	6.24	ALMA-SHIRLEY	CON	09/09/20 A	09/09/20 E	12/28/20 E	\$500,000	PO	CP-6					
S3527151700	WETZEL	WV007	15.17	0.08	SCHEIDLER RUN BRIDGE	ROW	09/28/20 E	09/28/20 E	10/28/21 E	\$20,000		DD-6					
S33525100601	OHIO	WV251	0.06	0.25	WHEELING SUSPENSION BR	CON	09/28/20 E	11/28/20 E	09/28/21 E	\$500,000	CT	DD-R					
S3523818600	WETZEL	CO038	1.86	0.10	MYERS BRIDGE DEMO	CON	09/28/20 E	10/28/20 E	12/28/20 E	\$9,000	DB	DB-6					
S335B40122515	OHIO	US040	12.25	0.03	PLAYGROUND BRIDGE	CON	09/28/20 E	09/28/20 E	02/28/22 E	\$173,400	SF	CP-6					
T635IDABE2100	OHIO	NA999	0.00	0.00	IDABELLE AVE	ENG	09/28/20 E	09/28/20 E	06/28/21 E	\$50,000		-					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3357067300	OHIO	I070 W	6.74	0.08	MIDDLE CREEK BR	CON	09/28/20 E	09/28/20 E	01/28/21 E	\$83,500	PO	CP-6					
S326564900	MARSHALL	CO005	6.49	0.01	BRITT RUN BR	CON	09/28/20 E	09/28/20 E	12/28/20 E	\$50,000	PO	CP-6					
S326250181800	MARSHALL	US250	18.18	0.01	FORT BEELER	CON	09/28/20 E	09/28/20 E	12/28/20 E	\$115,000	PO	CP-6					
S3527115200	WETZEL	WV007	11.52	0.10	COOK BRIDGE	ROW	09/28/20 E	09/28/20 E	10/28/21 E	\$50,000		DD-6					
S3527111800	WETZEL	WV007	11.18	0.12	WADE BRIDGE	CON	09/28/20 E	10/28/20 E	10/28/21 E	\$1,530,000	CT	DD-6					
S3354013500	OHIO	US040	1.35	1.45	WHEELING HILL	ROW	09/28/20 E	09/28/20 E	11/28/20 E	\$200,000		DD-6					
S3261766300	MARSHALL	CO017	6.63	2.82	FORK RIDGE RD +1	CON	10/28/20 E	10/28/20 E	03/28/21 E	\$373,750	PO	CP-6					
U3268600000	MARSHALL	WV086	0.00	0.17	GLENDALE HEIGHTS STRMWTR	ENG	10/28/20 E	10/28/20 E	02/28/21 E	\$1,000		DD-6					
S34846100200	TYLER	CO046/01	0.02	0.04	THE JUG STRUCTURE	ROW	10/28/20 E	10/28/20 E	11/28/20 E	\$50,000		DD-R					
S352782400	WETZEL	WV007	8.24	0.17	DUERNS RUN BRIDGE	CON	10/28/20 E	11/28/20 E	02/28/22 E	\$800,000	CT	DD-6					
S305286700	BROOKE	WV002	8.67	1.35	RABBIT HILL-CROSS CREEK R	CON	10/28/20 E	04/28/21 E	11/28/21 E	\$975,000	CT	DD-6					
U3051311000	BROOKE	CO013	1.10	0.14	THREE SPRINGS IND PARK-IA	CON	10/28/20 E	12/28/20 E	08/28/21 E	\$783,740	CT	CD-6					
G026LAB100	MARSHALL	NA000	0.00	0.00	DISTRICT 6-LAB BUILDING	ENG	10/28/20 E	10/28/20 E	04/28/21 E	\$67,500		DD-6					
S3262900000	MARSHALL	CO029	0.00	2.61	BURCH RIDGE RD	CON	10/28/20 E	10/28/20 E	03/28/21 E	\$365,200	PO	CP-6					
S3267600000	MARSHALL	CO076	0.00	4.16	RINES RIDGE	CON	10/28/20 E	10/28/20 E	03/28/21 E	\$241,900	PO	CP-6					
S33540122500	OHIO	US040	12.25	0.03	PLAYGROUND BRIDGE	CON	11/28/20 E	02/28/21 E	02/28/22 E	\$1,734,000	CT	DB-6					
G052HDQ100	WETZEL	NA999	0.00	0.00	WETZEL COUNTY HDQ	CON	11/28/20 E	04/28/21 E	06/28/23 E	\$2,500,000		OM-I					
S348181703000	TYLER	CO018/17	0.30	0.01	MUDDY CREEK BRIDGE	CON	11/28/20 E	11/28/20 E	10/28/21 E	\$40,000	DF	CP-6					
S326B250311615	MARSHALL	US250	31.16	0.02	PARRS CAMP BRIDGE	CON	12/28/20 E	12/28/20 E	12/28/21 E	\$89,500	SF	CP-6					
U3268600000	MARSHALL	WV086	0.00	0.17	GLENDALE HEIGHTS STRMWTR	ROW	12/28/20 E	12/28/20 E	02/28/21 E	\$10,000		DD-6					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3527151700	WETZEL	WV007	15.17	0.08	SCHEIDLER RUN BRIDGE	CON	12/28/20 E	01/28/21 E	04/28/22 E	\$850,000	CT	DD-6					
S3354013500	OHIO	US040	1.35	1.45	WHEELING HILL	CON	12/28/20 E	02/28/21 E	09/28/21 E	\$2,500,000	CT	DD-6					
S3528023000	WETZEL	CO080	2.30	0.08	MOBLEY BR	CON	12/28/20 E	02/28/21 E	09/28/21 E	\$300,000	DB	CP-6					
S326250311600	MARSHALL	US250	31.16	0.02	PARRS CAMP BRIDGE	CON	01/28/21 E	04/28/21 E	12/28/21 E	\$895,000	CT	DB-6					
X32622005000	MARSHALL	CO002/20	0.50	0.23	MARSHALL CO IND PARK IAR	ENG	01/28/21 E	01/28/21 E	03/28/21 E	\$40,000		CD-					
U315262000	HANCOCK	WV002	7.69	0.36	NEW CUMBERLAND - WV 2 IMP	ROW	01/28/21 E	01/28/21 E	01/28/21 E	\$2,305,000		DD-R-C					
U352B2116615	WETZEL	WV002	11.65	5.07	WV 2 PROCTOR- KENT	CON	01/28/21 E	01/28/21 E	12/28/26 E	\$11,891,700	SF	CP-9					
S34846100200	TYLER	CO046/01	0.02	0.04	THE JUG STRUCTURE	CON	01/28/21 E	03/28/21 E	01/28/22 E	\$2,500,000	CT	DD-R					
X32622005000	MARSHALL	CO002/20	0.50	0.23	MARSHALL CO IND PARK IAR	ROW	01/28/21 E	01/28/21 E	03/28/21 E	\$10,000		CD-					
U326209000	MARSHALL	WV002	0.90	0.01	BLUE RACE GATE 1 TRAFFIC	CON	02/28/21 E	04/28/21 E	05/28/21 E	\$240,000	CT	DT-I					
U315262000	HANCOCK	WV002	7.69	0.36	NEW CUMBERLAND - WV 2 IMP	CON	02/28/21 E	09/28/21 E	10/28/22 E	\$3,950,000	CT	DD-R-C					
S33540139100	OHIO	US040	13.91	0.06	LEWIS BRIDGE	CON	03/28/21 E	05/28/21 E	03/28/22 E	\$1,000,000	CT	DD-6					

DISTRICT 7 PROJECTS - Sorted by Authorization Date for - SFY 2021

PROJECT REFERENCE INFORMATION													PROJECT CHANGE REQUESTS				
STATE PROJECT NO.	COUNTY	ROUTE	BMP	MILES	PROJECT NAME	PHASE	Auth.	Start	End	Estimate	BY	DEV_RESP	Priority	Start (R)	End (R)	Cost (R)	REMARKS
A387C232100	DISTRICT 07	NA999 \$\$	0.00	0.00	CAT 3 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$250,000	DF	CP-7					
A387C262100	DISTRICT 07	NA999 \$\$	0.00	0.00	CAT 6 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$1,500,000	DF	CP-7					
A387B302100	DISTRICT 07	NA999 \$\$	0.00	0.00	SLIDE ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$2,000,000	DF	CP-7					
A387C282100	DISTRICT 07	NA999 \$\$	0.00	0.00	CAT 8B ALLOCATION	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$250,000	DF	CP-7					
A387B202100	DISTRICT 07	NA999 \$\$	0.00	0.00	SF PAVER ALLOCATION	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$300,000	SF	CP-7					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S387BRIDG2100	DISTRICT 07	I 079	45.63	0.10	D7 2021 I-79 DECK PATCH	CON	07/09/20 A	07/28/20 E	06/28/21 E	\$90,000	DB	CP-7					
S3512054100	WEBSTER	WV020	5.41	2.13	WEBSTER RD	CON	07/24/20 A	08/14/20 A	08/27/20 A	\$450,000	PO	CP-7					
S349400000	UPSHUR	WV004	0.00	4.20	IRELAND-ROCK CAVE RD	CON	07/27/20 A	08/17/20 A	10/02/20 E	\$759,000	PO	CP-7					
S3114794100	GILMER	WV047	9.41	3.62	TROY-LINN RD	CON	07/27/20 A	10/28/20 E	12/31/20 E	\$720,000	PO	CP-7					
S321433000	LEWIS	WV004	3.30	3.19	IRELAND-ROCK CAVE RD #2	CON	07/27/20 A	08/05/20 A	10/02/20 E	\$576,000	PO	CP-7					
S3019292500	BARBOUR	WV092	9.25	5.19	BELINGTON-NESTORVILLE RD	CON	07/27/20 A	08/03/20 A	08/14/20 A	\$885,000	PO	CP-7					
S3211900000	LEWIS	US019	0.00	1.60	NAPIER-WALKERSVILLE RD	CON	07/27/20 A	08/03/20 A	08/13/20 A	\$350,000	PO	CP-7					
S3519116500	WEBSTER	CO009	11.65	0.02	ERBACON BOX GIRDER	ROW	07/28/20 E	07/28/20 E	08/28/20 E	\$10,000		CP-7					
S301958000	BARBOUR	CO009	5.80	0.05	MEADOWVILLE ARCH	ROW	07/28/20 E	07/28/20 E	08/28/20 E	\$30,000		DD-R-C					
S301617300	BARBOUR	CO006	1.73	2.01	ARDEN RD +1	CON	07/28/20 E	08/28/20 E	10/28/20 E	\$165,000	PO	CP-7					
S351202300402	WEBSTER	CO020/23	0.04	0.01	BOLAIR BRIDGE	CON	07/28/20 E	09/28/20 E	08/28/21 E	\$500,000	CT	DD-7-C					
S30479477500	BRAXTON	I 079	47.75	0.01	SERVIA CONCRETE BOX CULVE	CON	07/28/20 E	07/28/20 E	01/28/21 E	\$30,000	PO	CP-7					
A387A202100	DISTRICT 07	NA999 \$\$	0.00	0.00	SURFTR/STAB ALLOC	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$200,000	DF	CP-7					
S32179957400	LEWIS	I 079	95.73	0.08	COL HITESHEW MEM BRIDGE	ENG	07/28/20 E	07/28/20 E	04/15/21 E	\$10,000		DD-7					
S3492230000	UPSHUR	CO022	3.00	3.00	SAGO RD	CON	07/28/20 E	08/28/20 E	10/28/20 E	\$320,000	PO	CP-7					
S304192667500	BRAXTON	CO019/26	6.75	1.44	EXCHANGE RD	CON	07/28/20 E	07/28/20 E	10/28/20 E	\$198,000	PO	CP-7					
S35120219600	WEBSTER	WV020	21.96	2.74	WEBSTER SPRINGS-DIANA RD	CON	07/28/20 A	08/14/20 A	08/28/20 A	\$480,000	PO	CP-7					
A387A132100	DISTRICT 07	NA999 \$\$	0.00	0.00	RESURF	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$1,000,000	PO	CP-7					
S3112320000	GILMER	CO023	2.00	2.10	ROSEDALE RD	CON	08/06/20 A	08/06/20 A	08/12/20 A	\$215,000	PO	CP-7					
S30140412000	BARBOUR	CO040/04	1.20	2.35	FAN RUN RD +1	CON	08/06/20 A	08/19/20 A	08/21/20 A	\$220,000	PO	CP-7					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3511100100	WEBSTER	CO011	0.00	3.50	STROUD'S CREEK RD	CON	08/06/20 A	08/28/20 E	10/28/20 E	\$310,000	PO	CP-7					
S3491200000	UPSHUR	CO012	0.00	1.77	OLD WESTON RD	CON	08/06/20 A	08/14/20 A	08/19/20 A	\$300,000	PO	CP-7					
S3012501100000	BARBOUR	CO250/11	0.00	1.08	FRATERNAL CEMETERY RD	CON	08/06/20 A	08/21/20 A	08/24/20 A	\$90,000	PO	CP-7					
S304771000	BRAXTON	CO007	7.10	4.05	CHAPEL RD	CON	08/06/20 A	08/25/20 A	09/01/20 A	\$375,000	PO	CP-7					
S3212078600	LEWIS	CO020	7.86	3.74	SASSAFRAS RUN +1	CON	08/06/20 A	08/19/20 A	08/27/20 A	\$285,000	PO	CP-7					
G021HDQ104	LEWIS	NA000	0.00	0.00	DISTRICT 7-MP & LAB CONST	CON	08/10/20 A	11/28/20 E	09/23/22 E	\$11,380,230	CT	DD-7					
S30419250700	BRAXTON	US019	25.07	2.41	FLATWOODS-WESTON RD	CON	08/14/20 A	10/30/20 E	11/30/20 E	\$633,812	CT	DD-7					
S311738000	GILMER	CO007	3.80	0.02	PENNZOIL BOXBEAM	CON	08/27/20 A	08/28/20 E	11/28/20 E	\$20,000	DF	CP-7					
S3012105500	BARBOUR	CO021	0.55	0.03	LAUREL RUN W-BEAM	ROW	08/27/20 A	08/27/20 A	09/28/20 E	\$5,000		CP-7					
S3518278300	WEBSTER	WV082	7.83	0.01	BIRCH RIVER SLAB	ROW	08/28/20 E	08/28/20 E	11/28/20 E	\$10,000		DB-7					
S3111745900	GILMER	CO017	4.59	0.05	LOWER CEDAR CREEK RD #1	CON	08/28/20 E	08/28/20 E	11/28/20 E	\$165,000	DF	CP-7					
S3112200100	GILMER	CO022	0.01	0.05	REVERE DECK GIRDER	CON	08/28/20 E	09/28/20 E	11/28/20 E	\$304,000	DF	CP-7					
S3518278300	WEBSTER	WV082	7.83	0.01	BIRCH RIVER SLAB	ENG	08/28/20 E	08/28/20 E	10/28/20 E	\$120,000		DB-7					
S301ASP2000	BARBOUR	PF815	0.00	1.12	AUDRA PARK CAMPGROUND RD	CON	08/28/20 E	11/28/20 E	01/28/21 E	\$160,000	CT	DD-7					
S31117177100	GILMER	CO017	17.71	0.04	CEDARVILLE RD	CON	09/03/20 A	09/28/20 E	12/28/20 E	\$194,000	PO	CP-7					
S3493000000	UPSHUR	CO030	0.00	4.02	ABBOTT RD +1	CON	09/09/20 A	09/28/20 E	12/28/20 E	\$306,000	PO	CP-7					
S3212227400	LEWIS	CO022	2.74	5.20	MURPHY CREEK RD	CON	09/09/20 A	09/26/20 A	12/28/20 E	\$430,000	PO	CP-7					
S3012323800	BARBOUR	CO023	2.38	3.34	OLD US 250 +3	CON	09/09/20 A	09/25/20 A	12/28/20 E	\$378,000	PO	CP-7					
S3495903700	UPSHUR	CO005/09	0.37	2.11	CHILDERS RUN RD +2	CON	09/09/20 A	10/23/20 E	12/28/20 E	\$103,000	PO	CP-7					
S349301945200	UPSHUR	CO030/19	4.52	0.07	TROUT REARING POND BR	CON	09/28/20 E	10/28/20 E	01/28/21 E	\$220,000	DF	CP-7					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S32119106900	LEWIS	US019	10.69	0.02	WALKERSVILLE-WESTON RD	CON	09/28/20 E	09/28/20 E	12/28/20 E	\$130,000	PO	CP-7					
S3011600000	BARBOUR	CO016	0.00	2.30	BEAR MOUNTAIN RD	CON	09/28/20 E	09/28/20 E	12/28/20 E	\$43,500	SF	CP-7					
S3495600000	UPSHUR	CO005/06	0.00	1.19	RED ROCK RD	CON	09/28/20 E	09/28/20 E	12/28/20 E	\$43,500	SF	CP-7					
S3519116500	WEBSTER	CO009	11.65	0.02	ERBACON BOX GIRDER	CON	10/28/20 E	11/28/20 E	02/28/21 E	\$300,000	DF	CP-7					
S3214406100	LEWIS	CO044	0.61	0.06	WALKERSVILLE RD	CON	10/28/20 E	10/28/20 E	12/28/20 E	\$240,000	PO	CP-7					
S21133165900	GILMER	US033	16.59	0.06	GLENVILLE TRUSS	ENG	10/28/20 E	10/28/20 E	10/28/23 E	\$400,000		DD-R					
S387STR202100	DISTRICT 07	NA999	0.00	0.00	STRUCTURE LESS THAN 20'	CON	10/28/20 E	10/28/20 E	06/28/20 E	\$250,000	SF	CP-7					
G051HDQ200	WEBSTER	NA000	0.00	0.00	WEBSTER COUNTY HDQ	ENG	10/28/20 E	10/28/20 E	04/28/21 E	\$200,000		OM-7					
S321605700	LEWIS	CO006	0.56	0.01	SAND FORK OF FINK GIRDER	CON	11/28/20 E	12/28/20 E	03/28/21 E	\$150,000	DF	CP-7					
S3518201100	WEBSTER	WV082	0.11	0.03	SKYLES CREEK CHBM	CON	11/28/20 E	01/28/21 E	11/28/21 E	\$757,000	CT	DD-7					
U34932128400	UPSHUR	CO032	12.84	0.06	ALTON DECK GIRDER	ROW	12/28/20 E	12/28/20 E	01/28/21 E	\$30,000		DD-I					
S3012105500	BARBOUR	CO021	0.55	0.03	LAUREL RUN W-BEAM	CON	12/28/20 E	01/28/21 E	03/28/21 E	\$190,000	DF	CP-7					
S3518278300	WEBSTER	WV082	7.83	0.01	BIRCH RIVER SLAB	CON	01/28/21 E	03/28/21 E	05/28/22 E	\$365,000	CT	DB-7					
S32179957400	LEWIS	I 079	95.73	0.08	COL HITESHEW MEM BRIDGE	CON	02/28/21 E	04/28/21 E	09/28/21 E	\$1,300,000	CT	DD-7					
S20426300200	BRAXTON	CO026/03	0.02	0.03	LT FK HOLLY RV TR	ENG	04/28/21 E	04/28/21 E	10/28/23 E	\$400,000		DD-R					
S24952600100	UPSHUR	CO005/26	0.01	0.03	MIDDLE FORK RV TR	ENG	04/28/21 E	04/28/21 E	10/28/23 E	\$400,000		DD-R					
S21117800700	GILMER	CO017/08	0.06	0.02	BUTCHERS RUN TR	ENG	04/28/21 E	04/28/21 E	10/28/24 E	\$400,000		DD-R					
S25120290700	WEBSTER	WV020	29.07	0.02	JERRY HALL ARCH	ENG	04/28/21 E	04/28/21 E	10/28/24 E	\$400,000		DD-R					
S304192221900	BRAXTON	CO019/22	2.19	0.02	SCOTTS FORK ROAD	CON	05/28/21 E	07/28/21 E	01/28/23 E	\$225,000	CT	DT-I					
G051HDQ200	WEBSTER	NA000	0.00	0.00	WEBSTER COUNTY HDQ	CON	06/28/21 E	09/28/21 E	11/28/22 E	\$6,900,000	CT	OM-7					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

DISTRICT 8 PROJECTS - Sorted by Authorization Date for - SFY 2021

PROJECT REFERENCE INFORMATION													PROJECT CHANGE REQUESTS				
STATE PROJECT NO.	COUNTY	ROUTE	BMP	MILES	PROJECT NAME	PHASE	Auth.	Start	End	Estimate	BY	DEV_RESP	Priority	Start (R)	End (R)	Cost (R)	REMARKS
A388B122100	DISTRICT 08	NA999 \$\$	0.00	0.00	STATE FUNDED STRUC LESS T	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$500,000	SF	CP-8					
A388C262100	DISTRICT 08	NA999 \$\$	0.00	0.00	CAT 6 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$573,374	DF	CP-8					
S33817116700	POCAHONTAS	CO017/01	1.67	0.10	HANDLEY AREA BRIDGE	CON	07/01/20 A	09/28/20 E	07/16/21 E	\$612,208	CT	DB-8					
A388C232100	DISTRICT 08	NA999 \$\$	0.00	0.00	CAT 3 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$125,000	DF	CP-8					
A388C282100	DISTRICT 08	NA999 \$\$	0.00	0.00	CAT 8B ALLOCATION	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$39,000	DF	CP-8					
A388B302100	DISTRICT 08	NA999 \$\$	0.00	0.00	SLIDE ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$3,606,000	DF	CP-8					
S338B39230815	POCAHONTAS	WV039	23.08	0.04	SECOND HUNTERSVILLE RD	CON	07/28/20 E	07/28/20 E	03/28/21 E	\$20,000	SF	CP-8					
S336B28300915	PENDLETON	CO028/03	0.09	0.01	ROY GAP RD	CON	07/28/20 E	07/28/20 E	01/28/23 E	\$60,000	SF	CP-8					
S336B1200115	PENDLETON	CO001/02	0.01	0.01	GREENAWALT GAP	CON	07/28/20 E	07/28/20 E	01/28/23 E	\$30,000	SF	CP-8					
S338DBSP2100	POCAHONTAS	PF801	0.00	0.14	DROOP BATTLEFIELD STATE P	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$150,000	PO	CP-8					
S34233206500	RANDOLPH	CO033/02	0.65	0.10	HOWELL HOLLOW BRIDGE	ROW	07/28/20 E	07/28/20 E	10/28/20 E	\$60,000		DB-8					
A388A132100	DISTRICT 08	NA999 \$\$	0.00	0.00	RESURF	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$238,626	PO	CP-8					
S338B250152415	POCAHONTAS	US250	15.24	0.20	BACK ALLEGHENY ROAD STAB	CON	07/28/20 E	07/28/20 E	10/28/20 E	\$49,460	SF	CP-8					
S338B28161315	POCAHONTAS	WV028	16.13	0.10	MOORE RUN PLATE ARCH	CON	07/28/20 E	07/28/20 E	02/28/21 E	\$133,936	SF	CP-8					
S338B219174715	POCAHONTAS	US219	17.47	0.10	PRICE HILL ROCKFALL	CON	07/28/20 E	07/28/20 E	01/28/22 E	\$25,500	SF	CP-8					
S342B32713015	RANDOLPH	CO032/07	1.30	0.01	JUNCTION ROAD	CON	07/28/20 E	07/28/20 E	03/28/21 E	\$3,500	SF	CP-8					
S342B6612015	RANDOLPH	CO066	1.20	0.01	LOGAN RUN	CON	07/28/20 E	07/28/20 E	03/28/21 E	\$3,000	SF	CP-8					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S342B2744015	RANDOLPH	CO027	4.40	0.01	GLADY FORK	CON	07/28/20 E	07/28/20 E	03/28/21 E	\$4,000	SF	CP-8					
S342B3201715	RANDOLPH	CO003/02	0.17	0.10	SPRINGSTONE RUN BRIDGE	CON	07/28/20 E	07/28/20 E	02/28/21 E	\$60,000	SF	CP-8					
S338B17116715	POCAHONTAS	CO017/01	1.67	0.10	HANDLEY AREA BRIDGE	CON	07/28/20 E	07/28/20 E	02/28/21 E	\$95,000	SF	CP-8					
S33821900000	POCAHONTAS	US219	0.00	0.36	DROOP MOUNTAIN RD	CON	07/30/20 A	08/14/20 A	10/01/20 E	\$175,000	PO	CP-8					
S33825053000	POCAHONTAS	US250	5.30	0.50	LITTLE RIVER CROSSING	CON	07/30/20 A	11/02/20 E	11/13/20 E	\$275,000	PO	CP-8					
S3422270200	RANDOLPH	CO022	7.02	6.87	BEMIS RD	CON	07/30/20 A	08/17/20 A	11/02/20 E	\$750,000	PO	CP-8					
S34246107400	RANDOLPH	CO046	10.74	2.00	GOB PILE-ADOLPH	CON	07/30/20 A	09/28/20 A	10/08/20 E	\$350,000	PO	CP-8					
S3473801900	TUCKER	WV038	0.19	2.81	BARBOUR CO LI-JONATHAN RU	CON	07/30/20 A	08/13/20 A	10/05/20 E	\$500,000	PO	CP-8					
S34237800000	RANDOLPH	CO037/08	0.00	1.70	FILES CREEK ROAD	CON	07/30/20 A	08/17/20 A	11/02/20 E	\$500,000	PO	CP-8					
S33633120700	PENDLETON	US033	12.07	3.01	LIMESTONE-BENNETT GAP	CON	07/30/20 A	09/21/20 A	10/01/20 E	\$600,000	PO	CP-8					
S342219474900	RANDOLPH	US219	47.49	2.37	CORRIDOR H-MONTROSE	CON	08/03/20 A	09/28/20 E	10/30/20 E	\$568,018	CT	DD-8					
S342219375400	RANDOLPH	US219	37.54	0.59	COUNTRY CLUB-ISNER CREEK	CON	08/05/20 A	09/28/20 E	10/30/20 E	\$648,047	CT	DD-8					
S3422569800	RANDOLPH	CO025	6.98	2.00	KELLY MTN RD	CON	08/06/20 A	08/19/20 A	08/24/20 A	\$260,000	PO	CP-8					
S3473266200	TUCKER	WV032	6.62	3.40	CORTLAND RD-CANAAN VALLEY	CON	08/07/20 A	09/04/20 A	09/09/20 A	\$314,776	PO	CP-8					
S34229115600	RANDOLPH	CO029	11.56	1.90	WHITMER RD	CON	08/07/20 A	09/16/20 A	09/19/20 A	\$125,000	PO	CP-8					
S33622061600	PENDLETON	US220	6.16	1.50	MOYER GAP - SALT SHED	CON	08/07/20 A	08/25/20 A	08/26/20 A	\$120,000	PO	CP-8					
S3361241300	PENDLETON	CO012	4.13	1.75	DEER RUN-KISER GAP	CON	08/07/20 A	08/21/20 A	08/24/20 A	\$145,000	PO	DD-8					
S33839217300	POCAHONTAS	WV039	21.73	1.20	MARLINTON RD	CON	08/07/20 A	09/04/20 A	09/12/20 A	\$165,000	PO	CP-8					
S3421537200	RANDOLPH	WV015	3.72	0.54	SECOND POINT MTN	CON	08/07/20 A	08/26/20 A	09/10/20 A	\$150,000	PO	CP-8					
S342B3201700	RANDOLPH	CO003/02	0.17	0.10	SPRINGSTONE RUN BRIDGE	CON	08/28/20 E	08/28/20 E	12/28/20 E	\$28,900	SF	CP-8					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3425126600	RANDOLPH	CO051	2.66	0.10	MINGO BOX BEAM +1	CON	08/28/20 E	09/28/20 E	10/28/20 E	\$30,000	DB	CP-8					
S3361768300	PENDLETON	CO017	6.83	2.00	SNOWY MOUNTAIN-CHERRY GRO	CON	08/28/20 E	09/28/20 E	11/28/20 E	\$475,000	PO	CP-8					
U3382501303100	POCAHONTAS	CO250/13	0.31	0.04	DURBIN TRUSS	ROW	08/28/20 E	08/28/20 E	08/28/20 E	\$50,000		DD-R-C					
S3361200100	PENDLETON	CO001/02	0.01	0.01	GREENAWALT GAP	CON	08/28/20 E	10/28/20 E	01/28/23 E	\$920,000	CT	DD-8					
S347219218600	TUCKER	US219	21.87	0.70	THOMAS BR	ENG	08/28/20 E	08/28/20 E	04/28/21 E	\$10,000		DD-8					
U3382501303100	POCAHONTAS	CO250/13	0.31	0.04	DURBIN TRUSS	ENG	08/28/20 E	08/28/20 E	08/28/20 E	\$200,000		DD-R-C					
S33628300900	PENDLETON	CO028/03	0.09	0.01	ROY GAP RD	CON	08/28/20 E	10/28/20 E	01/28/23 E	\$1,870,000	CT	DD-8					
S338219174700	POCAHONTAS	US219	17.47	0.10	PRICE HILL ROCKFALL	CON	08/28/20 E	10/28/20 E	01/28/22 E	\$255,000	CT	DD-8					
S33827333000	POCAHONTAS	CO027/03	3.30	0.10	CABIN #4 BRIDGE	CON	08/28/20 E	09/28/20 E	11/28/20 E	\$195,000	DB	DB-8					
S3381500000	POCAHONTAS	CO015	0.00	2.33	BRUSH COUNTRY RD	CON	08/28/20 E	09/28/20 E	11/28/20 E	\$235,000	PO	CP-8					
S3366105600	PENDLETON	CO006	10.56	2.00	LOWER TIMBER RIDGE	CON	09/03/20 A	09/28/20 E	12/28/20 E	\$155,000	PO	CP-8					
S34292348500	RANDOLPH	WV092	34.85	2.55	GUM RD-CORRIDOR H	CON	09/03/20 A	09/28/20 E	12/28/20 E	\$320,000	PO	CP-8					
S3422196900000	RANDOLPH	CO219/69	0.00	1.33	BEVERLY HILLS +4	CON	09/03/20 A	09/28/20 E	12/28/20 E	\$80,000	PO	CP-8					
S3422995700	RANDOLPH	CO029	9.57	1.99	HORTON-WHITMER RD	CON	09/28/20 E	09/28/20 E	12/28/20 E	\$150,000	PO	CP-8					
S388GDRL2100	DISTRICT 08	NA000	0.00	0.00	D8 2021 B11 GUARDRAIL	CON	09/28/20 E	09/28/20 E	08/28/21 E	\$218,000	PO	DD-8					
S338TROUT1900	POCAHONTAS	NA999	0.00	0.00	TROUT RUN BRIDGE	CON	09/28/20 E	08/21/20 A	08/28/21 E	\$2,084,877	SF	CW-I					
S33866129700	POCAHONTAS	WV066	12.97	0.10	DEER CREEK	CON	09/28/20 E	10/28/20 E	06/28/21 E	\$500,000	CT	CP-8					
S3381216400	POCAHONTAS	CO001/02	1.64	0.10	BIG PINE BRIDGE	CON	09/28/20 E	09/28/20 E	02/28/21 E	\$175,000	DB	CP-8					
S3381533900	POCAHONTAS	CO015	3.39	1.92	AIRPORT RD	CON	09/28/20 E	09/28/20 E	12/28/20 E	\$155,000	PO	CP-8					
S3384102600	POCAHONTAS	CO004/01	0.26	0.10	SAULSBURY RUN ARCH	CON	09/28/20 E	09/28/20 E	11/28/20 E	\$355,000	DB	DB-8					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3361856200	PENDLETON	CO018	5.62	1.95	SMITH CREEK TOP RD	CON	09/28/20 E	09/28/20 E	12/28/20 E	\$140,000	PO	CP-8					
S3473806600	TUCKER	WV038	0.66	0.10	BRUSHY FORK BRIDGE	CON	10/28/20 E	10/28/20 E	12/28/20 E	\$550,000	DB	DB-8					
S34233206500	RANDOLPH	CO033/02	0.65	0.10	HOWELL HOLLOW BRIDGE	CON	11/28/20 E	11/28/20 E	10/28/21 E	\$600,000	DB	DB-8					
S33828232800	POCAHONTAS	WV028	23.28	0.10	RILEY RUN BRIDGE	ROW	12/01/20 E	12/01/20 E	06/28/21 E	\$15,000		DB-8					
U3389305500	POCAHONTAS	CO009/03	0.55	0.04	CUP RUN CROSSING	ROW	01/28/21 E	01/28/21 E	01/28/21 E	\$10,000		DD-I					
S347219218600	TUCKER	US219	21.87	0.70	THOMAS BR	CON	02/28/21 E	04/28/21 E	10/28/21 E	\$900,000	CT	DD-8					
U3363314300	PENDLETON	US033	1.43	0.24	ALLEGHENY TRK ESCAPE RAMP	CON	04/28/21 E	06/28/21 E	12/28/22 E	\$17,450,000	CT	DD-C					
S33828232800	POCAHONTAS	WV028	23.28	0.10	RILEY RUN BRIDGE	CON	06/28/21 E	07/01/21 E	06/28/22 E	\$600,000	DB	DB-8					
U3389305500	POCAHONTAS	CO009/03	0.55	0.04	CUP RUN CROSSING	CON	06/28/21 E	07/28/21 E	08/28/21 E	\$250,000	CT	DD-I					
S336331800	PENDLETON	US033	18.00	0.40	CANDYS MTN ROCKFALL	CON	06/28/21 E	07/28/21 E	06/28/22 E	\$800,000	CT	CP-8					

DISTRICT 9 PROJECTS - Sorted by Authorization Date for - SFY 2021

PROJECT REFERENCE INFORMATION													PROJECT CHANGE REQUESTS				
STATE PROJECT NO.	COUNTY	ROUTE	BMP	MILES	PROJECT NAME	PHASE	Auth.	Start	End	Estimate	BY	DEV_RESP	Priority	Start (R)	End (R)	Cost (R)	REMARKS
A389C282100	DISTRICT 09	NA999 \$\$	0.00	0.00	CAT 8B ALLOCATION	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$120,000	DF	CP-9					
A389C262100	DISTRICT 09	NA999 \$\$	0.00	0.00	CAT 6 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$850,000	DF	CP-9					
A389C232100	DISTRICT 09	NA999 \$\$	0.00	0.00	CAT 3 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$51,000	DF	CP-9					
A389B122100	DISTRICT 09	NA999 \$\$	0.00	0.00	STATE FUNDED STRUC LESS T	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$350,000	SF	CP-9					
A389B202100	DISTRICT 09	NA999 \$\$	0.00	0.00	SF PAVER ALLOCATION	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$1,280,000	SF	CP-9					
A389B302100	DISTRICT 09	NA999 \$\$	0.00	0.00	SLIDE ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$1,393,000	DF	CP-9					
S3342012700	NICHOLAS	WV020	1.27	0.02	HOMINY CREEK BRIDGE	CON	07/01/20 A	12/28/20 E	10/15/21 E	\$1,360,130	CT	DD-9					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S310612812400	FAYETTE	CO061/28	1.25	0.04	OYLER AVE BR +1	CON	07/07/20 A	10/28/20 E	06/18/21 E	\$784,778	CT	DD-9-C					
U3133113600	GREENBRIER	CO031	1.36	0.03	KITCHEN CREEK BRIDGE	CON	07/09/20 A	10/28/20 E	04/28/21 E	\$280,000	DB	DB-9					
S33439490000	NICHOLAS	WV039	49.00	0.01	MAIN ST	CON	07/27/20 A	09/28/20 A	12/15/20 E	\$15,000	PO	CP-9					
S3453124800	SUMMERS	WV003	12.48	0.02	HINTON-HILLDALE RD	CON	07/27/20 A	08/05/20 A	11/20/20 E	\$350,000	PO	CP-9					
S3451318400	SUMMERS	CO013	1.84	0.09	WILLOWWOOD RD	CON	07/28/20 E	10/28/20 E	02/28/21 E	\$1,072,000	CT	DD-9					
S3103822800	FAYETTE	CO038	2.28	0.03	SUMMERLEE RD	CON	07/28/20 A	08/12/20 A	10/15/20 E	\$125,000	PO	CP-9					
S310601800000	FAYETTE	CO060/18	0.00	3.24	LOOPS RD +1	CON	07/28/20 A	08/05/20 A	10/31/20 E	\$640,000	PO	CP-9					
S31061308700	FAYETTE	WV061	30.87	0.61	TOWN OF MONTGOMERY	CON	07/28/20 A	08/25/20 A	11/06/20 E	\$350,000	PO	CP-9					
S3101302102	FAYETTE	CO013	0.21	10.60	KANAWHA FALLS ROAD MITIGA	ENG	07/28/20 E	07/28/20 E	09/28/21 E	\$450,000		DD-9					
S3321212200	MONROE	WV012	1.22	4.72	PETERSTOWN-BALLARD RD	CON	07/28/20 A	08/17/20 A	10/15/20 E	\$500,000	PO	CP-9					
S31061230500	FAYETTE	WV612	3.05	3.70	LICK FORK-CARLISLE RD	CON	07/28/20 A	08/13/20 A	10/30/20 E	\$940,000	PO	CP-9					
S345647200	SUMMERS	CO006	4.72	0.02	CLAYTON ROAD SLIP	CON	07/28/20 E	09/28/20 E	01/28/21 E	\$270,000	CT	DD-9					
S3101680400	FAYETTE	WV016	8.04	0.14	MAIN STREET EAST	CON	07/28/20 A	08/21/20 A	10/30/20 E	\$465,000	PO	CP-9					
S34532147100	SUMMERS	CO003/21	4.71	0.04	MADAMS CREEK ROAD	CON	07/28/20 E	10/28/20 E	02/28/21 E	\$429,700	CT	DD-9					
S33221918000	MONROE	US219	1.80	0.03	PETERSTOWN-LINDSIDE RD	CON	07/28/20 A	10/05/20 E	10/15/20 E	\$150,000	PO	CP-9					
S334610900	NICHOLAS	CO006	1.09	0.04	MCMILLION CREEK RT 6	ROW	07/28/20 E	07/28/20 E	09/28/20 E	\$3,000		DB-9					
S313B92153315	GREENBRIER	WV092	15.33	0.02	NEOLA BRIDGE	CON	07/28/20 E	07/28/20 E	04/28/21 E	\$255,000	SF	CP-9					
S31321900000	GREENBRIER	US219 S	0.00	1.64	US 219 SB	CON	07/28/20 A	08/11/20 A	11/15/20 E	\$2,000,000	PO	CP-9					
S334194203300	NICHOLAS	CO019/42	0.33	0.21	FAIRVIEW HEIGHTS RD	CON	07/28/20 A	08/27/20 A	10/15/20 E	\$100,000	PO	CP-9					
S334B2012715	NICHOLAS	WV020	1.27	0.02	HOMINY CREEK BRIDGE	CON	07/28/20 E	07/28/20 E	08/28/21 E	\$245,000	SF	CP-9					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

A389A132100	DISTRICT 09	NA999 \$\$	0.00	0.00	RESURF	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$1,794,000	PO	CP-9					
A389A202100	DISTRICT 09	NA999 \$\$	0.00	0.00	SURFTR/STAB ALLOC	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$232,000	DF	CP-9					
U313B9198915	GREENBRIER	CO009	19.89	0.72	FRIARS HILL ROAD SLIP #1	CON	08/05/20 A	08/05/20 A	12/28/21 E	\$264,000	SF	CP-9					
S3321229300	MONROE	WV012	2.93	1.08	CASHMERE - BALLARD RD	CON	08/06/20 A	08/25/20 A	08/28/20 A	\$409,100	PO	DD-9					
S33420220000	NICHOLAS	WV020	22.00	1.00	FENWICK - HOLCOMB RD	CON	08/06/20 A	08/24/20 A	09/12/20 A	\$438,136	PO	DD-9					
S3131273200	GREENBRIER	WV012	7.32	1.93	BAKERS MILL - ASBURY RD	CON	08/06/20 A	09/14/20 A	09/21/20 A	\$758,900	PO	DD-9					
S3106184000	FAYETTE	WV061	8.40	1.25	OAK HILL - WRISTON RD	CON	08/06/20 A	09/08/20 A	09/16/20 A	\$515,000	PO	DD-9					
S34520156700	SUMMERS	WV020	15.67	0.80	HINTON - BARKSDALE RD	CON	08/12/20 A	08/26/20 A	09/08/20 A	\$374,200	PO	DD-9					
S3131139400	GREENBRIER	CO001/01	3.94	0.04	MCMILLION CREEK RT 1	CON	08/13/20 A	10/28/20 E	12/28/20 E	\$125,000	DB	DB-9					
S33415400200	NICHOLAS	CO015/04	0.02	1.21	ALDERSON CHURCH RD	CON	08/20/20 A	08/28/20 E	10/28/20 E	\$357,000	PO	CP-9					
S3134300000	GREENBRIER	CO043	0.00	4.85	FORT SPRINGS PIKE	CON	08/20/20 A	08/28/20 E	11/28/20 E	\$652,000	PO	CP-9					
S334391430000	NICHOLAS	CO039/14	3.00	0.98	SAXMAN HOLLOW RD	CON	08/28/20 E	08/28/20 E	10/28/20 E	\$120,000	PO	CP-9					
S31392153300	GREENBRIER	WV092	15.33	0.02	NEOLA BRIDGE	CON	08/28/20 E	10/28/20 E	04/28/21 E	\$2,550,000	CT	DD-9					
S31085218000	FAYETTE	CO085/02	1.80	0.03	KEENEYS CREEK ROAD SLIP	CON	08/28/20 E	11/28/20 E	03/28/21 E	\$280,000	CT	DD-9					
S310411338900	FAYETTE	CO041/13	3.89	2.50	CRICKMER ROAD	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$260,000	PO	CP-9					
S3341949000	NICHOLAS	US019	4.90	0.16	MT NEBO I/S +1	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$55,000	PO	CP-9					
S3451900000	SUMMERS	CO019	0.00	4.39	BALLENGEE RD +4	CON	09/03/20 A	10/28/20 E	12/28/20 E	\$685,000	PO	CP-9					
S3102579100	FAYETTE	CO025	7.91	0.09	MCKENDREE ROAD	CON	09/28/20 E	11/28/20 E	03/28/21 E	\$800,000	CT	DD-9					
S310230200	FAYETTE	CO002	3.02	0.04	SMITHERS CREEK BRIDGE #5	CON	09/28/20 E	12/28/20 E	06/28/21 E	\$700,000	CT	DB-9					
S3132435800	GREENBRIER	CO024	3.58	6.12	CRAG RD +2	CON	09/28/20 E	09/28/20 E	01/28/21 E	\$481,000	PO	CP-9					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S332122118400	MONROE	WV122	11.84	0.02	RAINES CORNER BRIDGE	CON	09/28/20 E	11/28/20 E	02/28/21 E	\$1,093,363	CT	DD-9					
S3343000100	NICHOLAS	CO030	0.01	2.73	HICKORY GROVE CHURCH RD +	CON	09/28/20 E	09/28/20 E	01/28/21 E	\$269,000	PO	CP-9					
S332219200000	MONROE	CO219/02	0.00	2.28	NEFF ORCHARD RD +1	CON	09/28/20 E	09/28/20 E	01/28/21 E	\$406,000	PO	CP-9					
S332219198700	MONROE	US219	19.87	0.02	INDIAN CREEK BRIDGE	CON	09/28/20 E	11/28/20 E	02/28/21 E	\$600,000	CT	DD-9					
S3457252700	SUMMERS	CO007	25.27	0.02	MEADOW CREEK ROAD	CON	09/28/20 E	12/28/20 E	04/28/21 E	\$250,000	CT	DD-9					
U3139198900	GREENBRIER	CO009	19.89	0.72	FRIARS HILL ROAD SLIP #1	CON	09/28/20 E	12/28/20 E	12/28/21 E	\$2,640,000	CT	DD-9					
S3101108600	FAYETTE	CO011	0.86	3.42	CLIFFTOP RD	CON	09/28/20 E	09/28/20 E	01/28/21 E	\$347,000	PO	CP-9					
S33413100200	NICHOLAS	CO013	10.02	1.78	HOMINY FALLS RD	CON	09/28/20 E	09/28/20 E	01/28/21 E	\$379,000	PO	CP-9					
S334610900	NICHOLAS	CO006	1.09	0.04	MCMILLION CREEK RT 6	CON	09/28/20 E	09/28/20 E	03/28/21 E	\$150,000	DB	DB-9					
S3321500000	MONROE	CO015	0.00	3.50	ZENITH RD	CON	09/28/20 E	09/28/20 E	01/28/21 E	\$438,000	PO	CP-9					
S310211700	FAYETTE	CO002	0.02	0.01	SMITHERS CREEK BRIDGE #2	CON	09/28/20 E	10/28/20 E	04/28/21 E	\$275,000	DB	DB-9					
S310215100	FAYETTE	CO002	1.51	0.04	BULL PUSH CREEK BRIDGE	CON	09/28/20 E	10/28/20 E	04/28/21 E	\$300,000	DB	CP-9					
S310612437500	FAYETTE	CO061/24	3.02	0.04	ARMSTRONG CREEK BRIDGE	CON	10/28/20 E	01/28/21 E	06/28/21 E	\$700,000	CT	DB-9					
G013HDQ904	GREENBRIER	NA000	0.00	0.00	DISTRICT 9-MP BUILDING	ENG	10/28/20 E	10/28/20 E	06/28/21 E	\$56,250		DD-9					
T63419117800	NICHOLAS	US019	11.78	0.65	JOMAKE PLAZA DEVELOPMENT	ENG	10/28/20 E	10/28/20 E	06/28/21 E	\$3,000		CD-					
T61016107400	FAYETTE	WV016	0.00	0.00	FEOH LOCHGELLY RD DEVELOP	ENG	10/28/20 E	10/28/20 E	10/28/21 E	\$3,000		CD-I					
S3453604600	SUMMERS	CO003/06	0.46	0.25	EAST WOODRUMTOWN ROAD	CON	10/28/20 E	11/28/20 E	03/28/21 E	\$1,450,000	CT	DD-9					
S3104150300	FAYETTE	WV041	5.03	0.02	LAUREL BRIDGE	ROW	10/28/20 E	10/28/20 E	10/28/20 E	\$112,000		DD-R					
S31016305700	FAYETTE	WV016	30.57	0.03	BIG CREEK BRIDGE	ROW	10/28/20 E	10/28/20 E	12/28/20 E	\$10,000		DD-B					
U33420303500	NICHOLAS	WV020	30.35	0.01	CRAIGSVILLE MCDONALDS SIG	CON	01/28/21 E	03/28/21 E	06/28/21 E	\$60,000	CT	DT-I					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

U332219203200	MONROE	CO219/02	0.32	0.10	MOORE RD I/S IAR	CON	01/28/21 E	03/28/21 E	04/28/21 E	\$427,620	CT	DD-9					
S3321292300	MONROE	WV012	9.23	0.10	RED SULPHUR BR	ROW	01/28/21 E	01/28/21 E	09/28/21 E	\$75,000		DD-B-B					
S31061201900	FAYETTE	WV612	0.19	0.10	MOSSY I/C BRIDGE	ROW	01/28/21 E	01/28/21 E	03/28/21 E	\$440,000		DD-R					
S3453321600	SUMMERS	CO033	2.16	0.10	BRADSHAW CREEK BR	ROW	01/28/21 E	01/28/21 E	02/28/21 E	\$94,000		DD-R-C					
S31331103500	GREENBRIER	WV311	0.35	0.06	WV 311 BRIDGE	ROW	01/28/21 E	01/28/21 E	03/28/21 E	\$5,000		DD-R					
U313MEADO300	GREENBRIER	NA	0.00	0.00	MEADOW RIVER BR RT - RUSS	CON	02/28/21 E	05/28/21 E	10/28/21 E	\$1,100,000	OT	CP-G-O					
S31015161000	FAYETTE	CO015	16.10	0.02	MAHAN BRIDGE	CON	02/28/21 E	05/28/21 E	03/28/22 E	\$1,500,000	CT	DD-I					
S31016305700	FAYETTE	WV016	30.57	0.03	BIG CREEK BRIDGE	CON	02/28/21 E	04/28/21 E	07/28/22 E	\$1,200,000	CT	DD-B					

DISTRICT 10 PROJECTS - Sorted by Authorization Date for - SFY 2021

PROJECT REFERENCE INFORMATION													PROJECT CHANGE REQUESTS				
STATE PROJECT NO.	COUNTY	ROUTE	BMP	MILES	PROJECT NAME	PHASE	Auth.	Start	End	Estimate	BY	DEV_RESP	Priority	Start (R)	End (R)	Cost (R)	REMARKS
S628ERMT2100	MERCER	I 077	0.00	0.00	EAST RIVER MT TUNNEL	CON	07/01/20 E	07/01/20 E	06/30/21 E	\$2,850,000	FA	OM-					
A390C262100	DISTRICT 10	NA999 \$\$	0.00	0.00	CAT 6 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$900,000	DF	CP-0					
A390C232100	DISTRICT 10	NA999 \$\$	0.00	0.00	CAT 3 ALLOC PROJ(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$100,000	DF	CP-0					
A390B302100	DISTRICT 10	NA999 \$\$	0.00	0.00	SLIDE ALLOCATION PROJECT	CON	07/01/20 E	07/01/20 E	06/28/22 E	\$2,460,000	SF	CP-0					
A390C282100	DISTRICT 10	NA999 \$\$	0.00	0.00	CAT 8B ALLOCATION	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$100,000	DF	CP-0					
A390B112100	DISTRICT 10	NA999 \$\$	0.00	0.00	STATE FUNDED GDRL(DIST)	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$25,000	PO	CP-0					
A390B122100	DISTRICT 10	NA999 \$\$	0.00	0.00	STATE FUNDED STRUC LESS T	CON	07/01/20 E	07/01/20 E	06/28/21 E	\$50,000	SF	CP-0-Q					
S3413359700	RALEIGH	WV003	35.96	0.04	HARPER ROAD BRIDGE	CON	07/07/20 A	09/28/20 E	07/16/21 E	\$2,028,946	CT	DB-0					
A390A132100	DISTRICT 10	NA999 \$\$	0.00	0.00	RESURF	CON	07/28/20 E	07/28/20 E	06/28/21 E	\$2,415,000	PO	CP-0					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S341B3359715	RALEIGH	WV003	35.96	0.04	HARPER ROAD BRIDGE	CON	07/28/20 E	07/28/20 E	12/28/20 E	\$193,134	SF	CP-0					
S3241119800	MCDOWELL	CO011	1.98	0.01	SQUIRE ARCH BR	CON	07/28/20 E	01/01/22 E	12/28/22 E	\$325,000	DB	CP-0					
S324163900100	MCDOWELL	CO016/39	0.01	0.01	GRANDVIEW STREET BRIDGE	CON	07/28/20 E	01/01/23 E	12/28/23 E	\$220,000	DB	DB-0					
S3248033800	MCDOWELL	WV080	3.38	0.01	BEARTOWN BRIDGE	CON	07/28/20 E	10/28/20 E	04/28/21 E	\$700,000	CT	DD-0-C					
S355VIRGI1900	WYOMING	NA000	0.00	0.02	VIRGINIA STREET	CON	07/28/20 E	08/28/20 E	10/28/20 E	\$150,000	DF	CP-0					
S3413478000	RALEIGH	WV003	47.80	4.80	WHITE OAK-SUMMERS CO RD	CON	07/29/20 A	09/02/20 A	11/25/20 E	\$575,000	PO	CP-0					
S35516109700	WYOMING	WV016	10.97	0.01	PINNACLE CREEK BR	CON	07/30/20 A	09/08/20 A	10/31/20 E	\$150,000	SF	CP-0					
S324700000	MCDOWELL	CO007	0.00	6.58	RODERFIELD-DAVY RD	CON	07/30/20 A	08/06/20 A	11/25/20 E	\$1,050,000	PO	CP-0					
S32412407700	MCDOWELL	CO012/04	0.77	0.02	WARRIORMINE RD	CON	07/30/20 A	08/27/20 A	10/31/20 E	\$200,000	PO	CP-0					
S3414165800	RALEIGH	WV041	6.58	3.94	PINEY VIEW-PRINCE RD	CON	07/30/20 A	08/14/20 A	11/25/20 E	\$550,000	PO	CP-0					
S3281186400	MERCER	CO011	8.64	4.42	MONTCALM-MCCOMAS RD	CON	07/30/20 A	08/10/20 A	11/25/20 E	\$700,000	PO	CP-0					
S355100000	WYOMING	CO001	0.00	7.83	JESSE-RAVENCLIFF RD	CON	07/30/20 A	08/10/20 A	11/25/20 E	\$850,000	PO	CP-0					
S32811213100	MERCER	WV112	1.31	0.03	BLUEFIELD - ADA	CON	07/30/20 A	08/18/20 A	10/31/20 E	\$150,000	PO	DD-0					
S3248355500	MCDOWELL	WV083	5.55	2.39	JOLO-BRADSHAW RD	CON	08/03/20 A	10/28/20 E	10/30/20 E	\$612,782	CT	DD-0					
S341161000000	RALEIGH	CO016/10	0.00	1.66	WHITESTICK AVE +1	CON	08/03/20 A	09/28/20 E	10/30/20 E	\$589,284	CT	DD-0					
S32452221000	MCDOWELL	US052	22.10	1.20	WELCH-MAITLAND RD	CON	08/04/20 A	10/28/20 E	11/28/20 E	\$530,753	CT	DD-0					
S3555449000	WYOMING	WV054	4.89	3.43	MABEN - HOTCHKISS RD	CON	08/04/20 A	10/28/20 E	11/28/20 E	\$1,300,701	CT	DD-0					
S3282836400	MERCER	CO028	3.64	3.48	NEW ZION-ELGOOD RD	CON	08/05/20 A	10/28/20 E	11/28/20 E	\$560,661	CT	DD-0					
S32463500000	MCDOWELL	WV635	0.00	1.80	VA STATE LI-JOLO RD	CON	08/05/20 A	10/28/20 E	10/30/20 E	\$358,219	CT	DD-0					
S3551116300	WYOMING	CO001	11.63	4.20	GLEN ROGERS RD	CON	08/06/20 A	10/28/20 E	12/28/20 E	\$378,000	PO	DD-0					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S3413200000	RALEIGH	CO003/20	0.00	1.08	CRESENT RD	CON	08/06/20 A	08/28/20 E	12/28/20 E	\$100,000	PO	DD-0					
S3281800000	MERCER	CO018	0.00	2.11	RED SULPHUR TURNPIKE	CON	08/06/20 A	08/28/20 E	12/28/20 E	\$190,000	PO	DD-0					
S341191500000	RALEIGH	CO019/15	0.00	1.55	4H LAKE RD	CON	08/06/20 A	08/28/20 E	12/28/20 E	\$160,000	PO	DD-0					
S32814100000	MERCER	CO014/01	0.00	4.10	UNITY RD +1	CON	08/06/20 A	08/28/20 E	12/28/20 E	\$370,000	PO	DD-0					
S32412400000	MCDOWELL	CO012/04	0.00	2.75	WARRIOR MINE RD	CON	08/07/20 A	10/28/20 E	12/28/20 E	\$275,000	PO	DD-0					
S35597328600	WYOMING	WV097	32.86	1.00	PINEVILLE - MABEN RD	CON	08/07/20 A	09/14/20 A	09/19/20 A	\$125,000	PO	DD-0					
S3243100000	MCDOWELL	CO003/01	0.00	0.85	TRAP FORK RD	CON	08/07/20 A	08/28/20 E	12/28/20 E	\$75,000	PO	DD-0					
S3289124400	MERCER	CO009	12.44	0.01	BLUFF ROAD	CON	08/07/20 A	10/28/20 E	02/28/21 E	\$60,000	SF	CP-0					
S32828605000	MERCER	CO028/06	0.50	0.01	POWELL MTN ROAD	CON	08/07/20 A	09/01/20 A	02/28/21 E	\$60,000	SF	CP-0					
S3245263400	MCDOWELL	US052	6.34	0.01	IAEGER-SANDY HUFF	CON	08/07/20 A	08/03/20 A	08/11/20 A	\$64,000	SF	CP-0					
S3416300000	RALEIGH	CO006/03	0.00	1.68	PIKEVIEW DR +1	CON	08/13/20 A	08/28/20 E	12/28/20 E	\$215,000	PO	DD-0					
S3248431000	MCDOWELL	CO084	3.10	0.16	ANAWALT RIDGE ROAD	CON	08/28/20 E	11/28/20 E	01/28/21 E	\$250,000	CT	DD-0					
S3282102500	MERCER	CO002/01	0.27	0.01	OLDHOUSE BRANCH BR	CON	08/28/20 E	01/01/21 E	06/28/21 E	\$175,000	DB	CP-0					
S3413431000	RALEIGH	CO003/04	3.10	0.01	HORSE CREEK ROAD	CON	08/28/20 E	11/28/20 E	02/28/21 E	\$250,000	CT	DD-0					
S3247704000	MCDOWELL	CO007/07	0.40	0.10	TWIN BRANCH LOOP ROAD	CON	08/28/20 E	12/28/20 E	03/28/21 E	\$585,000	CT	DD-0					
S32819225000	MERCER	US019	22.50	0.02	SPANISHBURG-CAMP CREEK	CON	09/03/20 A	09/28/20 E	12/28/20 E	\$197,000	SF	CP-0					
S324863500015	MCDOWELL	WV635	0.00	1.80	VA STATE LI-JOLO RD	CON	09/21/20 A	09/21/20 A	12/28/20 E	\$35,800	SF	CP-0					
S34112100000	RALEIGH	WV121	0.00	4.50	SLAB FORK-CRAB ORCHARD	CON	09/28/20 E	09/28/20 E	12/28/20 E	\$550,000	PO	CP-0					
S3419023300100	RALEIGH	HA902/33	0.01	0.02	JARRELLS BOTTOM BRIDGE	CON	09/28/20 E	01/28/21 E	06/28/21 E	\$75,000	DB	CP-0					
S3248016500	MCDOWELL	WV080	1.65	0.76	BRADSHAW-GLUCK +1	CON	09/28/20 E	09/28/20 E	12/28/20 E	\$208,730	PO	CP-0					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S24119204000	RALEIGH	US019	20.40	1.70	US 19 CULVERTS	ENG	09/28/20 A	09/28/20 A	06/28/21 E	\$50,000		DD-I					
S3248059300	MCDOWELL	WV080	5.93	0.01	GARLAND-AVONDALE	CON	10/28/20 E	10/28/20 E	03/28/21 E	\$60,000	PO	CP-0					
S3289125800	MERCER	CO009	12.58	0.02	BLUFF RD #2	CON	10/28/20 E	10/28/20 E	03/28/21 E	\$95,000	PO	CP-0					
S3289125800	MERCER	CO009	12.58	0.02	BLUFF RD #2	ENG	10/28/20 E	10/28/20 E	12/28/20 E	\$5,000		CP-0					
S3289124400	MERCER	CO009	12.44	0.01	BLUFF ROAD	ENG	10/28/20 E	10/28/20 E	12/28/20 E	\$5,000		CP-0					
S3248059300	MCDOWELL	WV080	5.93	0.01	GARLAND-AVONDALE	ENG	10/28/20 E	10/28/20 E	12/28/20 E	\$5,000		CP-0					
S3413313300	RALEIGH	CO033	1.33	0.01	RHODELL BRIDGE NO. 3	CON	10/28/20 E	06/28/21 E	06/28/22 E	\$225,000	DB	DB-0					
S32452221000	MCDOWELL	US052	22.10	1.20	WELCH-MAITLAND RD	ENG	10/28/20 E	10/28/20 E	11/28/20 E	\$10,000		DD-0					
S32495800000	MCDOWELL	HA958	0.00	0.05	LEX HILL ROAD BR	ROW	10/28/20 E	10/28/20 E	05/28/21 E	\$50,000		DD-R-C					
S324161138700	MCDOWELL	WV161	13.87	0.03	SKYGUSTY-PAGETON	ENG	10/28/20 E	10/28/20 E	12/28/20 E	\$5,000		CP-0					
S3282836400	MERCER	CO028	3.64	3.48	NEW ZION-ELGOOD RD	ENG	10/28/20 E	10/28/20 E	11/28/20 E	\$10,000		DD-0					
S324161138700	MCDOWELL	WV161	13.87	0.03	SKYGUSTY-PAGETON	CON	10/28/20 E	10/28/20 E	03/28/21 E	\$174,000	PO	CP-0					
S32871107000	MERCER	WV071	10.70	0.01	ROCK-MATAOKA RD #2	ENG	10/28/20 E	10/28/20 E	12/28/20 E	\$5,000		CP-0					
S32463500000	MCDOWELL	WV635	0.00	1.80	VA STATE LI-JOLO RD	ENG	10/28/20 E	10/28/20 E	11/28/20 E	\$10,000		DD-0					
S3248355500	MCDOWELL	WV083	5.55	2.39	JOLO-BRADSHAW RD	ENG	10/28/20 E	10/28/20 E	11/28/20 E	\$10,000		DD-0					
S22820900900	MERCER	CO020/09	0.09	0.01	ANDREW SCOTT MEM BR	ENG	10/28/20 E	10/28/20 E	10/28/22 E	\$400,000		DD-R					
S3241108500	MCDOWELL	CO011	0.85	0.02	CANEBRAKE MTN RD	CON	10/28/20 E	10/28/20 E	03/28/20 E	\$84,000	PO	CP-0					
T62819123600	MERCER	US019	12.36	0.01	BENCOR US 19/WV 104 DEVEL	ENG	10/28/20 E	10/28/20 E	04/28/21 E	\$2,000		CD-					
S35597601300	WYOMING	CO097/06	0.13	0.01	WALNUT STREET	CON	10/28/20 E	10/28/20 E	04/28/21 E	\$60,000	PO	CP-0					
S35597601300	WYOMING	CO097/06	0.13	0.01	WALNUT STREET	ENG	10/28/20 E	10/28/20 E	12/28/20 E	\$5,000		CP-0					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

S35597227600	WYOMING	WV097	22.76	0.10	PINEVILLE BRIDGE	ROW	10/28/20 E	10/28/20 E	08/28/21 E	\$75,000		DD-R-C					
S3555454000	WYOMING	WV054	5.40	1.00	CARBON RESOURCES CULVERT	ENG	10/28/20 E	10/28/20 E	01/28/21 E	\$2,000		CD-I					
S3555449000	WYOMING	WV054	4.89	3.43	MABEN - HOTCHKISS RD	ENG	10/28/20 E	10/28/20 E	11/28/20 E	\$10,000		DD-0					
S3245244600	MCDOWELL	CO005/02	4.46	0.07	AVONDALE BR	ROW	10/28/20 E	10/28/20 E	10/28/21 E	\$148,000		DD-R-C					
S3241403100	MCDOWELL	CO014	0.31	0.01	CRUMPLER RD	CON	10/28/20 E	10/28/20 E	12/28/20 E	\$75,000	PO	CP-0					
S3241665000	MCDOWELL	WV016	6.50	0.10	NEWHALL ARCH #2	ROW	10/28/20 E	10/28/20 E	08/28/21 E	\$75,000		DD-B-C					
S32871107000	MERCER	WV071	10.70	0.01	ROCK-MATAOKA RD #2	CON	10/28/20 E	10/28/20 E	04/28/21 E	\$72,000	PO	CP-0					
S32416221200	MCDOWELL	WV016	22.12	0.07	COALWOOD BRIDGE	ROW	10/28/20 E	10/28/20 E	09/28/23 E	\$10,000		DD-B					
S3241664000	MCDOWELL	WV016	6.40	0.10	NEWHALL ARCH #1	ROW	10/28/20 E	10/28/20 E	07/28/21 E	\$10,000		DD-R-C					
S3242410000	MCDOWELL	CO002/04	1.00	0.37	LITTLE BEN TRUCKING	ENG	10/28/20 E	10/28/20 E	04/28/21 E	\$2,000		CD-I					
X324121200510	MCDOWELL	WV121	22.95	4.35	WELCH - WV 16 I/C	CON	11/28/20 E	01/28/21 E	03/28/24 E	\$170,700,000	CT	DD-R-C					
T6551633300	WYOMING	WV016	3.33	0.30	PINNACLE MINING - WV 16	ENG	12/28/20 E	12/28/20 E	12/28/22 E	\$3,000		CD-					
S32820113500	MERCER	WV020	11.35	0.15	PRINCETON O/H BRIDGE	ROW	12/28/20 E	12/28/20 E	10/28/22 E	\$75,000		DD-R-C					
S34119143500	RALEIGH	US019	14.35	0.02	PINEY CREEK BRIDGE	ROW	01/28/21 E	01/28/21 E	04/28/21 E	\$332,000		DD-R					
S32452307500	MCDOWELL	US052	30.75	0.09	LANDGRAFF BRIDGE	ROW	01/28/21 E	01/28/21 E	04/28/21 E	\$168,000		DD-R					
S324164800300	MCDOWELL	CO016/48	0.03	0.04	WEST HOWARD ST BR	ROW	01/28/21 E	01/28/21 E	10/28/22 E	\$75,000		DD-R-C					
S3281186700	MERCER	CO011	8.67	0.04	MONTCALM BRIDGE	ROW	01/28/21 E	01/28/21 E	03/28/21 E	\$100,000		DD-R					
S3241694500	MCDOWELL	WV016	9.45	0.04	BIG CREEK ARCH	ROW	01/28/21 E	01/28/21 E	05/28/21 E	\$25,000		DD-B					
S32452245200	MCDOWELL	US052	24.52	0.10	SUPERIOR BRIDGE	CON	03/28/21 E	05/28/21 E	10/28/22 E	\$7,000,000	CT	DD-B					
S3241700500	MCDOWELL	CO017	0.05	0.02	NORTHFORK ARCH BR	CON	05/28/21 E	07/28/21 E	02/28/23 E	\$2,500,000	CT	DD-I					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

X341ZWAY62202	RALEIGH	US019	0.00	1.86	BEAVER-S EISENHOWER DR	CON	06/28/21 E	08/28/21 E	10/28/23 E	\$72,000,000	CT	DD-R-C					
S32416295400	MCDOWELL	WV016	29.54	0.01	MCDOWELL STREET BRIDGE	CON	06/28/21 E	08/28/21 E	07/28/22 E	\$189,000	CT	DB-0					

DISTRICT 99 PROJECTS - Sorted by Authorization Date for - SFY 2021

PROJECT REFERENCE INFORMATION													PROJECT CHANGE REQUESTS				
STATE PROJECT NO.	COUNTY	ROUTE	BMP	MILES	PROJECT NAME	PHASE	Auth.	Start	End	Estimate	BY	DEV_RESP	Priority	Start (R)	End (R)	Cost (R)	REMARKS
S699STR202100	STATEWIDE	NA999	0.00	0.00	STRUCTURES LESS THAN 20'	ROW	07/01/20 E	07/01/20 E	06/28/21 E	\$100,000		DR-					
U699DTPE2100	STATEWIDE	NA999	0.00	0.00	VARIOUS	ENG	07/01/20 E	07/01/20 E	06/30/21 E	\$325,000		DT-I					
S699SBRRW2100	STATEWIDE	NA999	0.00	0.00	VARIOUS BRS	ROW	07/01/20 A	07/01/20 A	06/30/21 E	\$150,000		DR-					
A3991102100	STATEWIDE	NA999 \$\$	0.00	0.00	IND ACC ALLOC PROJ(CD)	CON	07/01/20 E	07/01/20 E	06/30/21 E	\$34,000	PO	CP-					
A399B132100	STATEWIDE	NA999 \$\$	0.00	0.00	PARKS & FORESTS(PC)	CON	07/01/20 E	07/01/20 E	06/30/21 E	\$1,475,700	DF	CP-					
S699HERB2100	STATEWIDE	NA999	0.00	0.00	HERBICIDAL SPRAYING	CON	07/01/20 E	07/01/20 E	06/30/21 E	\$900,000	DF	OM-I					
S699PIPE2100	STATEWIDE	NA999	0.00	0.00	VARIOUS	CON	07/01/20 A	07/01/20 A	06/30/21 E	\$3,095,000	DF	CP-					
S699XWAY2100	STATEWIDE	NA999	0.00	1.00	EXPRESSWAY SYS O/L	CON	07/01/20 E	07/01/20 E	06/30/21 E	\$400,000	PO	OM-I					
S699SBRPE2100	STATEWIDE	NA999	0.00	0.00	VARIOUS BRS	ENG	07/01/20 A	07/01/20 A	06/28/21 E	\$800,000		OM-					
U699DDPE2100	STATEWIDE	NA999	0.00	0.00	VARIOUS	ENG	07/01/20 E	07/01/20 E	06/30/21 E	\$2,200,000		DD-I					
S699SLIDE2100	STATEWIDE	NA999	0.00	0.00	VARIOUS	ENG	07/01/20 A	07/01/20 A	06/28/21 E	\$400,000		DD-I					
S699SLIPS2100	STATEWIDE	NA999	0.00	0.00	VARIOUS	CON	07/01/20 A	07/01/20 A	06/30/21 E	\$2,595,000	DF	CP-					
T699PAU2100	STATEWIDE	NA999	0.00	0.00	VARIOUS	ENG	07/01/20 A	07/01/20 A	06/30/21 E	\$200,000		CP-I					
S699XSIGN2100	STATEWIDE	NA999	0.00	0.00	X-WAY OVERHEAD SIGNS	CON	07/01/20 E	07/01/20 E	06/30/21 E	\$250,000	SF	DT-I					
G699LIGHT2100	STATEWIDE	NA999	0.00	0.00	EXPRESSWAY LIGHTING EXP	CON	07/01/20 A	07/01/20 A	06/30/21 E	\$927,500	FA	OM-					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.

T699TRAIN2100	STATEWIDE	NA999	0.00	0.00	SURF TRANS WORKFORCE DEV	ENG	07/01/20 E	07/01/20 E	06/30/21 E	\$3,105,501		AH-I					
U399COND2100	STATEWIDE	NA999	0.00	0.00	VARIOUS	ROW	07/01/20 E	07/01/20 E	06/28/21 E	\$250,000		DR-I					
U699AGREE2100	STATEWIDE	NA999	0.00	0.00	CONSULTANT AGREEMENTS	ENG	07/01/20 E	07/01/20 E	06/30/21 E	\$650,000		DD-C					
S699ROW2100	STATEWIDE	NA999	0.00	0.00	FY 2021	ROW	07/01/20 E	07/01/20 E	06/28/21 E	\$350,000		DR-I					
S699CAT72100	STATEWIDE	NA999	0.00	0.00	CAT 7 BLANKET FY21	CON	07/09/20 A	07/28/20 E	06/30/21 E	\$1,900,000	CF	OM-I					
S399SPECI2100	STATEWIDE	NA999	0.00	0.00	SPECIFICATIONS	ENG	07/09/20 E	07/09/20 E	12/28/20 E	\$250,000		DD-C-W					
S699DECK2000	STATEWIDE	NA999	0.00	0.00	DECK PATCHING	CON	07/28/20 E	07/28/20 E	09/28/20 E	\$700,000	SF	CW-I					
S399COMCG2100	STATEWIDE	NA999	0.00	0.00	COMMISSIONER'S DISCRETION	CON	08/13/20 A	08/13/20 A	12/28/20 E	\$10,000,000		-					
S6995112100	STATEWIDE	NA999	0.00	0.00	511 AND VPN	ENG	10/01/20 E	10/01/20 E	06/28/21 E	\$250,000		DT-I					
T699PSM100	STATEWIDE	NA	0.00	0.00	POLLINATOR SPECIES MITIGA	ENG	10/28/20 E	10/28/20 E	08/28/25 E	\$25,000		DT-I					
T699HEAT2000	STATEWIDE	I 064	0.00	0.00	FT HILL AND JEFFERSON ST	ENG	10/28/20 E	10/28/20 E	12/28/21 E	\$500,000		OM-I					
T699HEAT1800	STATEWIDE	I 064	0.00	0.00	FT HILL AND JEFFERSON ST	ENG	10/28/20 E	10/28/20 E	05/28/21 E	\$500,000		OM-I					
G399PPP100	STATEWIDE	NA000	0.00	0.00	PPP B&G FACILITIES	CON	12/28/20 E	02/28/21 E	09/28/25 E	\$26,500,000	CT	OM-I					
S6995112000	STATEWIDE	NA999	0.00	0.00	511 AND VPN	ENG	12/28/20 E	12/28/20 E	12/28/21 E	\$250,000		DT-I					

The information presented in this document is representative of the Project Tracking System, for projects scheduled to be or have been authorized for the State Fiscal Years (SFY) indicated. Please note that dates are coded with an A or E. These represent Actual or Expected/anticipated. Any change requests should be noted in the appropriate columns at the right edge of the each table. The SFY assignments are based on the Authorization dates. The information is current as of the 09/30/2020 PTS data.