

### Road Evaluations

DISTRICT D-8

(MARLINTON)

(Page 1 of 3)

ORG. NUMBER: 0838  
 ORG. NAME: Pocahontas  
 PREPARED BY: Josh Dilley

( HWYADM2)

REVIEWED BY \_\_\_\_\_ (Maint. Asst.)  
 ACCEPTED BY \_\_\_\_\_ (Maint. Eng.)

ROUTE NUMBER	ROAD NAME	SURFACE TYPE (HMA, ST, GRAVEL)	FROM (Milepost)	TO (Milepost)	LENGTH (Miles)	AVG. RD Width	RD Priority	Bus Route	Road Work to be done before Paving
US 219	Marlinton to Elk Mountain	Asphalt Pavement	18.27	23.64	5.37	28'	1	Y	Some spot Ditching needs performed.
US 219	Elk Mountain to County Line	Asphalt Pavement	23.64	42.28	15.64	28'	1	Y	Spot Ditching & minor Pothole Patching
Co. 219/3	Stony Creek	Asphalt Pavement	0.00	2.33	2.33	12.5'	2	Y	Needs Ditched & Paved
Co. 219/17	Riverside Road	Asphalt Pavement	0.00	0.22	0.22	12'	3	N	Needs Shoulder work
Co. 219/19	Old Campbelltown Road	Asphalt Pavement	0.00	1.40	1.40	11.5'	2		Needs Ditched
Co. 219/59	Industrial Park	Asphalt Pavement	0.00	0.03	0.03	23'	2	N	Good Shape
Co. 219/45	Ray Road	Stabilized	0.00	<del>0.06</del> <sup>0.2</sup>	<del>0.06</del> <sup>0.2</sup>	10'	3	N	Needs Stone, Graded & Ditched

Co. 219/25	Lake Reed Road	Asphalt Pavement	0.00	1.46	1.46	10'	2	N	minor Shoulder work Ditched in Areas. Needs Paved from mp 1 to 1.2.
Co. 219/1	Mine Road	Stabilized	0.00	3.85	3.85	15'	3	N	Needs Graded $\frac{1}{2}$ Brush Cut.
Co. 219/12	Slaty Fork Road	Asphalt Pavement	0.00	0.39	0.39	18'	3	N	Needs Asphalt Repair $\frac{1}{2}$ Ditch Pulled
HARP 913	Old Huttonsville-Turnpike	Surface Treated	0.00	0.89	0.89	10'	3	N	Needs Paved
HARP 921	Vandevender Road (Elk Head Water)	Stabilized	0.00	0.16	0.16	12'	3	N	Needs Graded
Co. 219/13	Dry Branch Road	Asphalt Pavement	0.00	0.47	0.47	12'	2	N	Good Shape
Co. 219/24	Dry Branch Road	Asphalt Pavement	0.00	5.44	5.44	16'	2	N	Paved from 0 to 1.63 mp Needs ditched
Co. 219/16	Old Dry Branch Road	Stabilized	0.00	2.17	2.17	12'	3	N	Needs Graded, Stoned $\frac{1}{2}$ ditched Needs shot rock @ low water Bridge
WV 66	Jct. 219 & Jct. to Co. 1	Asphalt Pavement	0.00	9.94	9.94	20'	1	Y	Ditch Pulled $\frac{1}{2}$ Paved, Guardrail Needs Added. 1 Pipe Needs replaced

Co. 9/3	Snowshoe Drive	Asphalt Pavement	0.00	9.67	9.67	25'	1	N	Ditch needs pulled, pothole patching, some shoulder work, some guardrail replaced. 1 pipe replaced some areas paved.
WV 28	Jct. 92 & 28 to Jct. 28 & 39	Asphalt Pavement	15.56	0.00	15.56	24'	1	Y	Some ditches need pulled and spot shouldering.
Co. 12	Sitlington Road <sup>done</sup>	Asphalt Pavement	0.00	2.77	2.77	12'	2	N	Ditch Ditch Berm, shoulder work paved from.
HARP 919	Carpenter Road <sup>done</sup>	Stabilized	0.00	0.72	0.72	12'	3	N	Needs Ditched, Graded & Gravel
Co. 1/4	Laurel Run Road	Asphalt Pavement	0.00	4.29	4.29	12'6"	2	Y	need ditched in places some brush need cut & chipped
HARP 907	Pine Valley Road	Stabilized	0.00	0.29	0.29	10'	3	N	Needs ditched / graded and stoned
Co. 13	Odie Gay Road <sup>Sign missing</sup>	Asphalt Pavement	0.00	3.89	3.89	13'	2	Y	lot of full ditches some shoulder washed out brush on banks <u>TWO lane To Highschool</u>
Co. 13/1	Hill Country Road	Asphalt Pavement	0.00	3.65	3.65	14' 13'6"	2	Y	Little ditch work just paved and was ditched
Co. 13/2	Kane Road <sup>Remus Cain Rd</sup>	Asphalt Pavement	0.00	0.63	0.63	10'6"	3	N	Shoulders leveled + Ditched

14  
13'4"

20'6" O.C.

14  
13 13'8"



Tree above Quincy Briel

Co. 11/5	Gordon Dilley Road	Asphalt Pavement	0.00	0.82	0.82	15'	3	Y	Need Shoulder leveled and Ditched
Co. 11/3	Sunset Road	stabilized Asphalt Pavement	0.00	6.61	6.61	14'	3	N	Needs graded, ditched and stoned.
Co. 11/3	Sunset Road	Surface Treated	5.20	4.66	0.54	10'	3	N	needs some ditching and brush cut
Co. 11/6	Luster Shrader Road	Asphalt Pavement	0.00	1.99	1.99	10'6"	3	N	Needs ditch + shoulders cut down some Brush cutting
Co. 11/2	Thorny Creek Mountain Road	Stabilized	0.00	5.37	5.37	10'6"	3	N	big pipe Need cleaned at start .7 block Top
WV 39	Jct. 219 & 39 to County Line	Asphalt Pavement	22.84	35.36	12.52	28'	1	Y	Spot ditching and minor shoulder work
Co. 39/2	Stillwell Road	Asphalt Pavement	0.00	1.29	1.29	21'	2	N	Ditches need pulled mainly up Bighill Bridge over Knopps creek need Topped Gavel Rail over stream need fixed Need shoulders cut down ditch
Co. 39/7	Thomas Town Road	Asphalt Pavement	0.00	0.62	0.62	12'	3	N	Graded Ditch Stone
Co. 39/7	Thomas Town Road	Stabilized	0.62	0.94	0.32	12'	3	N	

17'  
10'1

27

Cemetery Rd Needs ditched  
Indian Rock Lane Paved & ditched

~~10'11~~

10'1  
0'2

19.4  
19

HARP 904	Edith Slayton Road	Stabilized	0.00	0.26	0.26	12'	3	N	Needs ditched
Co. 21	Beaver Creek Road	Asphalt Pavement	5.68	15.52	9.84	18'	2	yes	2.3 miles From Dirt Ditch
						19'6"		yes	Has a lot of Shell banks need ditch
Co. 21	Beaver Creek Road	Stabilized	5.68	5.40	.28	16'	2	Yes	Needs graded
Co. 21/2	Violet Road	Surface Treated	0.00	1.69	1.69	9'6"	3	NO	Beaver Pond Higher than Road Needs gone Ditch pulled Shoulder cut needs inlet's cleaned
Co. 21/1	Underwood Road	Stabilized	0.00	1.40	1.40	12'	3	NO	Creek crossing Need lot of work
Co. 21/8	Slayton Road	Surface Treated	0.00	0.46	0.46	9'6"	3	NO	Shoulders + ditch OK Paved 1 year ago
Co. 21/9	Willie Roger Road	Surface Treated	0.00	0.48	0.48	10'	3	NO	Need ditched Has small slip of shoulder pavement is bad Tree's need cut breaking up everywhere
Co. 21/10	Criger Road	Stabilized	0.00	0.50	0.50	10'	3	No	Needs graded $\frac{1}{3}$ Ditched

Park Road

18'

1st and 2nd 38 45

Ditch 95 slides just before pool

1912

Co. 21/4	Pyles Mountain Road	Asphalt Pavement	0.00	0.74	0.74	20'	2	NO	23 Slide pipe inlets clean Ditch
Co. 30	Burr Valley Road	Stabilized	0.00	1.89	1.89	16'	2	yes	Needs Ditch Graded gravel
Co. 21/5	Barlow Lane Road	Surface Treated	0.00	0.07	0.07	12'	3	NO	Needs paved
Co. 21/7	School House Lane	Asphalt Pavement	0.00	0.05	0.05	10'6"	3	NO	Need Ditched with Gradall
Co. 39/3	Huntersville Road	Asphalt Pavement	0.00	0.60	0.60	16'	3	NO	west end needs ditched needs Paved East end Gradall if ditched
Co. 21/6	Sheets Lane Road	Surface Treated	0.00	0.45	0.45	10'	3	NO	ditch with Gradall
Co. 21/11	Huntersville Cemetary Road	Surface Treated	0.00	0.31	0.31	10'	3	NO	Needs ditch Gradall
HARP 906	Brushy Mountain Road	Stabilized	0.00	0.20	0.20		3	N	Needs graded and stoned
Co. 28/8	Browns Mountain Road	Asphalt Pavement	0.00	2.17	2.17	10'	3	N	need ditched Pipe Cleaned



Co. 28/7	Possum Hollow Road	Stabilized	0.00	1.01	1.01	10'	3	N	Needs ditched, graded, and stoned.
Co. 39/5	Old Route 39	Asphalt Pavement	0.00	0.35	0.35	14'	3	N	Needs ditched
Co. 39/6	Oak Maple Ave./& Will Street	Asphalt Pavement	0.00	0.16	0.16	10'	3	N	minor ditch work
HARP 909	Pine Ave. & Williams Street	Asphalt Pavement	0.00	0.13	0.13	10'	3	N	Needs ditched
Co. 23	Douthart Creek Road	Asphalt Pavement	10.10	6.72	3.38	12'-6"	2	Yes	Needs ditched + shoulder work a lot of wet ditches
Co. 23	Douthart Creek Road	Stabilized	6.72	0.00	6.72	16	3	N	Needs graded, ditched, and stoned
WV 92 Rimel	Jct. 39 & 92 to Co. Line	Asphalt Pavement	5.83	0.00	5.83	24'	1	Y	needs shoulders pulled and minor ditch work
Co. 92/1	Cochran Creek Road	Stabilized	0.00	0.03	0.03	10'	3	N	needs graded
HARP 902	Wild Cat Run Road	Stabilized	0.00	0.74	0.74	12'	3	N	needs graded

WV 92	Minnehaha & Frost	Asphalt Pavement	10.26	20.30	10.04	22	1	Y	Minor ditching Minor shoulder work
Co.15	Airport Road (Brush Country)	Asphalt Pavement	0.00	5.31	5.31	24'	2	Y	(Guardra.) needs repaired. Various m.p. Possible slip. minor shoulder work
Co. 15/5	Kings Cabin Road	Stabilized	0.00	1.58	1.58	12'	3	N	Needs ditched Graded $\frac{1}{3}$ Stoned.
Co. 15/4	Fair Ground Road	Asphalt Pavement	0.00	0.67	0.67	18'	3	N	Needs ditched <del>Graded</del> <del>Graded</del> $\frac{1}{3}$ paved
Co. 15/7	Back Airport Road	Asphalt Pavement	0.00	0.59	0.59	12'	3	N	Needs ditched.
Co. 15/1	Bill Campbell Road	Stabilized	0.00	0.39	0.39	12'	3	N	Needs graded, ditched $\frac{1}{3}$ stoned
Co. 15/2	Seebert Wilfong Road	Asphalt Pavement	0.00	2.05	2.05	16'	3	N	Needs Ditched $\frac{1}{3}$ Shot rock on outlet end of pipe
Co. 15/2	Seebert Wilfong Road	Stabilized	2.05	2.47	0.42	12'	3	N	Needs Stone. Pretty Good Shape
HARP 915	John Doss Road	Stabilized	0.00	0.45	0.45	12'	3	N	Needs graded, Stoned $\frac{1}{3}$ ditched $\frac{1}{3}$ Pipe Cleaned



Co. 15/6	Angus Irvine	Asphalt Pavement	0.00	0.42	0.42	10'	3	N	Needs ditched $\frac{1}{3}$ Pipe Cleaned
Co. 1	Back Mountain Road	Asphalt Pavement	0.00	11.94	11.94	18'	2	Y	Needs ditched, Shoulder fixed in Places
Co. 1/12	Quarry Road	Asphalt Pavement	0.00	1.57	1.57	12'	3	N	Needs Ditched $\frac{1}{3}$ Pipe Cleaned
Co. 1/6	Fairview/Cliff Sharp Road	Asphalt Pavement	0.00	1.38	1.38	16'	2	Y	Needs ditched
Co. 1/6	Fairview/Cliff Sharp Road	Stabilized	1.38	2.34	0.96	10'	3	N	Needs Graded $\frac{1}{3}$ Stoned
Co. 1/15	Waugh Road	Stabilized	0.00	0.71	0.71	14'	3	N	Needs Graded, Stoned $\frac{1}{3}$ ditched
Co. 1/18	Sally Shearer Road	Stabilized	0.00	0.94	0.94	10'	3	N	Ditched, graded $\frac{1}{3}$ Stoned
Co. 1/19	River Road	Asphalt Pavement	0.00	1.99	1.99	12'	2	Y	Ditched $\frac{1}{3}$ Shoulder work Some Pipe Needs Cleaned
Co. 1/17	Dee Friel Road	Asphalt Pavement	0.00	1.52	1.52	12'	2	Y	Ditched, Pipe Needs Cleaned

Co. 1/14	Little Italy Road	Surface Treated	0.00	1.00	1.00	12'	3	N	Needs Ditched $\frac{1}{3}$ Asphalted
Co. 1/14	Little Italy Road	Stabilized	1.00	1.91	0.91	12'	3	N	Needs Ditched, Graded $\frac{1}{3}$ Stoned
Co. 1/25	Barnett Road	Stabilized	0.00	0.70	0.70	12'	3	N	Needs Graded $\frac{1}{3}$ Stone
Co. 16	Brownsburg Road	Asphalt Pavement	0.00	3.51	3.51	16'	2	Y	Needs Ditched $\frac{1}{3}$ Shoulder repair $\frac{1}{3}$ Pipe Cleaned
Co. 16/1	Sanford Boggs Road	Surface Treated	0.00	0.41	0.45	10'	3	N	Needs Black topped $\frac{1}{3}$ Ditched
HARP 903	Alderny Lane	Stabilized	0.00	0.25	0.25	12'	3	N	Needs Graded $\frac{1}{3}$ Stone
HARP 916	Alderny & Walnut Bottom Road	Stabilized	0.00	0.40	0.40	12'	3	N	Needs Graded $\frac{1}{3}$ Stoned
Co. 9	Clover Creek Road	Stabilized	0.00	6.93	6.93	12'	3	N	Needs Graded, Stoned $\frac{1}{3}$ ditched, Slide Need Structure @ m12
Co. 9/2	Beverage Road	Stabilized	0.00	2.96	2.96	12'	3	N	Needs Graded, Ditched $\frac{1}{3}$ Stone. Needs repair to low water Bridge $\frac{1}{3}$ Pipe Needs Cleaned

HARP 931	Cassell Road	Stabilized	0.00	0.33	0.33	10'	3	N	Needs Graded, ditched 3 Stoned
Co. 17	Woodrow Road	Asphalt Pavement	0.00	4.46	4.46	17'	2	Y	Needs Paved, Some Pipe <del>Replacement</del> replaced, multiple slides, Guardrail needs removed & Reset.
Co. 17/1	Williams River/Handley Road	Asphalt Pavement	0.00	1.60	1.60	17.5'	2	Y	Needs Ditched 3 Paved
Co. 17/1	Handley Road	Stabilized	1.60	2.97	1.37	12'	3	N	Graded, Stoned 3 ditches Pulled
Co. 17/2	Miller Road	Asphalt Pavement	0.00	1.74	1.74	10'	3	N	Needs Ditched
Co. 17/3	Dog Town Road (East & West)	Asphalt Pavement	0.00	4.12	4.12	10'	2	Y	Needs Shoulder work 3 Ditched
Co. 17/4	Williams River Road	Asphalt Pavement	0.00	2.85	2.85	15' <del>12'</del>	2	Y	Needs Paved, Needs Ditched.
Co. 17/5	Red Lick Road	Asphalt Pavement	0.00	1.48	1.48	10.5'	3	N	Good Shape, some minor Ditching
HARP 901	Onoto Hills Road	Asphalt Pavement	0.00	0.37	0.37	10'	3	N	Good Shape

Co 18/6	old Delta 17 Rising DT	Unstabilized	0.00	0.86	0.86	10'	3	N	major slide repair, Graded, Ditched 3 Stoned.
---------	---------------------------	--------------	------	------	------	-----	---	---	--

Co. 18	Dan Beverage Road	Stabilized Stabilized $\frac{1}{3}$ Surface treated	6.25	8.24	1.99	10'	3	N	Needs Ditched, Graded & Stoned on stabilized section. Needs Ditched & Paved MP 7.54 to 8.24
Co. 19	Jerico Road	Asphalt Pavement	0.00	4.45	4.45	14'		Y	Needs Ditched
Co. 39/8	Tenth Avenue	Asphalt Pavement	0.00	0.41	0.41	28'	3	N	Good Shape
Co. 39/9	Cemetery Road	Asphalt Pavement	0.00	0.33	0.33	16'	3	N	Needs Ditched $\frac{1}{3}$ Paved
Co. 39/10	Ninth Street	Asphalt Pavement	0.00	0.54	0.54	24'	3	N	Good Shape / minor Pothole Patching on one end
Co. 39/11	Parrish Street	Asphalt Pavement	0.00	0.26	0.26	16'	3	N	minor Pothole Patching
Co. 39/12	Third Avenue	Asphalt Pavement	0.00	0.59	0.59	28'	3	N	Needs Paved
Co. 39/13	Twelfth Avenue	Asphalt Pavement	0.00	0.05	0.05	20'	3	N	Good Shape
Co. 39/14	Fourth Avenue	Asphalt Pavement	0.00	1.05	1.05	28'	3	N	Needs Paved

Co. 39/15	Second Avenue	Asphalt Pavement	0.00	0.98	0.98	28'	3	N	Needs Paved
Co. 39/16	Fourteenth Avenue	Asphalt Pavement	0.00	0.15	0.15	16'	3	N	Good Shape
Co. 39/17	Eleventh Street (East Section)	Asphalt Pavement	0.00	0.05	0.05	18'	3	N	Pothole Patching / Paved
Co. 39/18	Judge Street	Asphalt Pavement	0.00	0.04	0.04	20'	3	N	Minor Pothole Patching
Co. 39/19	Jury Street	Asphalt Pavement	0.00	0.04	0.04	20'	3	N	Good Shape
Co. 39/20	<del>Eleventh Street</del> Twelfth Street (East Section)	Asphalt Pavement	0.00	0.05	0.05	18'	3	N	Pothole Patching
Co. 39/21	<del>Ninth Street</del> Ninth Avenue	Asphalt Pavement	0.00	0.28	0.28	20'	3	N	Needs Paved
Co. 39/22	Eighth Avenue	Asphalt Pavement	0.00	0.12	0.12	16'	3	N	Needs Pothole Patched
Co. 39/23	Thirteenth Avenue	Asphalt Pavement	0.00	0.13	0.13	16'	3	N	Good Shape

Co. 39/24	Sewell Street	Asphalt Pavement	0.00	0.23	0.23	16'	3	N	Good Shape, Some minor Pothole Patching
Co. 39/25	Third Street	Asphalt Pavement	0.00	0.05	0.05	18'	3	N	Good Shape
Co. 39/26	Sixth Avenue	Asphalt Pavement	0.00	0.06	0.06	20'	3	N	Needs Pothole Patched
Co. 39/27	Fifteenth Avenue	Asphalt Pavement	0.00	0.13	0.13	16'	3	N	minor Pothole Patching
Co. 39/28	First Avenue	Asphalt Pavement	0.00	0.15	0.15	20'	3	N	Needs Pothole Patched
Co. 39/29	Seventh Avenue	Asphalt Pavement	0.00	0.04	0.04	20'	3	N	Good Shape
Co. 39/30	Seventh Street	Asphalt Pavement	0.00	0.12	0.12	20'	3	N	Needs Pothole repair
Co. 39/31	Fifth Street	Asphalt Pavement	0.00	0.05	0.05	18'	3	N	minor Pothole Patching
Co. 39/32	First Avenue	Asphalt Pavement	0.00	0.15	0.15	24'	3	N	Needs Pothole Patched





**Road Evaluations**

DISTRICT

**D-8**

**GREEN BANK**

(Page 1 of 3)

ORG. NUMBER: 0838  
 ORG. NAME: Pocahontas  
 PREPARED BY: Josh Dilley / ( Co. Supervisor)  
Gray Beverage ( CRCH)

REVIEWED BY \_\_\_\_\_ (Maint. Asst.)  
 ACCEPTED BY \_\_\_\_\_ (Maint. Eng.)

ROUTE NUMBER		SURFACE TYPE (HMA, ST, GRAVEL)	FROM (Milepost)	TO (Milepost)	LENGTH (Miles)	AVG. RD Width	RD Priority	Bus Route	Road work that needs done before paving
WV 28	Dunmore to Bartow	HMA	15.56	30.58	15.20	21'	1	yes	Shoulder Berm Ditch Leeboy Fix Bridge Joints Need drain in turn @ GBO. Raise culvert @ GBO AIR STRIP Pave mm 19.93 - 23.0
WV 92	Dunmore to Frost	HMA	20.30	27.70	7.40	21'	1	yes	Shoulder Berm Leeboy Ditch. Fix Base Failures. Need Paved. mm 20.85 - 27.70
WV 84	Frost to Virginia Line	HMA	0.00	4.66	4.66	19	1	yes	Shouldered & Berm work Ditch Pave mm 0.0 - 2.6
WV 66	Jct. WV 28 to Cole	HMA	9.87	16.41	6.54	18	1	yes	Shoulder Berm Ditch Slip repair mm 14.67 Pave mm 11.91 - 16.41. Fix dip @ mm 11.57 Slip mm 13.7 Slide 12.27 Slip 14.67
US 250	Bartow to Randolph County Line	HMA	9.20	16.94	7.74	20'	1	yes	Shoulder Berm Ditch, Dress under guard rail Box culvert mm 12.30
WV 28	Bartow to Pendleton County Line	HMA	3.58	41.28	10.70	30'	1	yes	Shoulder, Berm, Ditch, Leeboy Pave mm 33.8 - 37.0

Co. 28/22	Lambert Road	HMA	0.00	0.50	0.50	11'	3	N	Paved Scratched section 2018 ditch Berm Clean Culverts
Co. 28/10	Joe Rexrode Road (Dirt)	GRAVEL	0.00	1.11	1.11	12'	3	N	Blade Ditch Gravel
Co. 28/3	Salisbury Road (Dirt)	GRAVEL	0.00	3.52	3.52	12'	3	N	Blade Ditch Gravel Replace Culverts.
Co. 28/2	Ridge Road (Brush Run Road)	HMA.	0.00	1.69	1.69	11'	2	N	Paved 2018
Co. 4/1	Hevener Road	HMA.	0.00	0.28	0.28	11'	2	Y	Ditch Berm Shoulder Pave
Co. 4/1	Green Bank Road (Dirt)	GRAVEL	0.00	1.27	1.70	13'	3	N	Blade Ditch Gravel LAST 1.5 mile is Very BAD condition
Co. 4/2	Willie Mullenex Road	HMA	0.00	0.90	0.90	11'	2	Y	Paved 2018
Co. 5/1	Pine Grove Road	HMA-	0.00	1.90	1.90	14'	2	Y	Ditch Shoulder Berm Replace Culvert.

**Road Evaluations**

DISTRICT D-8

GREEN BANK

(Page 2 of 3)

ORG. NUMBER: 0838  
 ORG. NAME: Pocahontas  
 PREPARED BY: Josh Dilley /  
Gray Beverage

( Co. Supervisor)  
 ( CRCH)

REVIEWED BY \_\_\_\_\_  
 ACCEPTED BY \_\_\_\_\_

(Maint. Asst.)  
 (Maint. Eng.)

ROUTE NUMBER		SURFACE TYPE (HMA, ST, GRAVEL)	FROM (Milepost)	TO (Milepost)	LENGTH (Miles)	AVG. RD Width	RD Priority	Bus Route	Road Work that needs completed before paving
Co. 28/5	Cemetary Road Arbovale	HMA	0.00	0.29	0.30	10'	3	N	Shoulder, Berm, Leeboy
Co. 5/2	Markwood Gum Road	HMA	0.00	0.49	0.49	11'	2	Y	Paved 2017 need culverts Replaced at Adkins Driveway
Co. 6	Back Draft Road	HMA	0.00	6.65	6.65	13'	2	Y	Shoulder Berm, Ditch Replace Culvert @ mm 2.0 Replace Culvert Needs Paved 1.6 to 4.8 <span style="float: right;">mm 3.39</span>
Co. 6/1	North Fork Road - Left Side	HMA	0.00	2.01	2.01	11'	2	Y	Paved 2017
Co. 6/4	North Fork Road - Right Side <i>Clude Gilispie</i>	HMA	0.00	2.17	2.17	11'	2	Y	Paved 2017 Fix Slip.
Co. 6/5	Dilley Road	Dirt	0.00	0.18	0.18	10'	3	N	Ditch + Blade Gravel

US 250	Bartow to Virginia Line	HMA	0.00	9.20	9.20	28'	1	N	Ditch Berm, Shoulder. Dress under Guard rail Fix Slip mm 1,2 Lee boy
Co. 1	Back Mountain Road	HMA	19.57	35.42	15.85	11'	2	Y	Ditch, Berm Replace & Add Culverts. Add 1 OVAL @ leather bark. mm 2013
Co. 1/2	Gum Road	HMA	0.00	2.81	2.81	11'	2	Y	PAVED 2018 Extend Culvert mm 2.5
Co. 2	Schoolhouse Road	HMA	0.00	0.18	0.18	20.5'	2	Y	Good Shape.
Co. 250/11	Grant Vandevender Road	HMA	0.00	0.99	1.00	18'	2	Y	Ditch Berm Shoulder
Co. 250/13	Old 250	HMA	0.00	0.32	0.30	14'	2	Y	Ditch Berm Shoulder
Co. 250/4	John's Run Road	HMA	0.00	2.13	2.13	11'	2	Y	Ditch Berm Shoulder Gravel
Co. 250/8	John's Run Road	HMA/ST/Gravel	0.00	1.80	1.80	11'	2	Y	Ditch Blade Gravel Berm Shoulder Pave 7/10 From End of HMA to End of ST.

Co 250/4 | Burner Mtn Rd | Gravel | 2.13 | 11.6 | 9.47 | 11' | 3 | N | Ditch Blade Gravel

Co. 250/23	Rhinehart Road	Gravel	0.00	0.47	0.47	12'	3	N	Blade Ditch Gravel
Co. 28/19	Thornwood	HMA	0.00	1.80	1.80	11.5'	2	Y	Paved 2017 Slip above Pilltown mm 1.2
Co. 28/6	Johnson Road	Gravel	0.00	1.10	1.10	14'	3	N	Blade Ditch Gravel
Co. 3	River Road	HMA	0.00	3.49	3.49	12'	2	Y	Paved 2018 Need culvert
Co. 3	Old Pike Road	HMA/ST Gravel	3.49	4.23	0.74	12'	3	N	Ditch Berm Shoulder
Co. 3	Old Pike Road	Dirt	4.23	13.43	9.20	14'	3	N	Very Bad Condition. Base Blade Ditch Gravel Replace Culverts
Co. 28/9	Murphy Road - Lower	HMA/Gravel	0.31	1.46	1.15	11'	2	Y	Replace large culvert Berm Ditch Blade Gravel
HARP 912	Nelson Road	Gravel	0.00	0.50	0.50	11'	3	N	Blade ditch Gravel



CO 12	UNICOY	Dirt/Gravel	0.0	2.9	2.9	11'	3	N	Ditch Blade Gravel
Co. 10/1	Heavener Road	HMA	0.00	1.13	1.13	11'	2	Y	Paved 2018
Co. 10/2	June Galford Road (Dirt)	GRAVEL	0.00	1.10	1.10	12'	3	N	Need culvert put in to drain ditch.
Co. 1/13	Deer Creek Road (Dirt)	GRAVEL	0.00	0.90	0.90	11.5'	3	N	Ditch Blade gravel Driveway culvert
Co. 1/21	Gum Shortcut Road	GRAVEL	0.00	0.52	0.52	12'	3	N	Ditch Blade gravel Pick up dirt
Co. 1/23	Foe Road (Galford Road)	GRAVEL	0.00	0.68	0.70	11'	3	N	Ditch Blade gravel Replace culvert Pick up dirt.
Co. 1/13	Wanless Road	GRAVEL	0.00	0.72	0.72	11'	3	N	Ditch Blade Gravel Pick up dirt
Co. 1/24	Hosterman Road	GRAVEL	0.00	1.38	1.40	12'	3	N	Ditch Blade Gravel Replace 3 culverts
Co. 250/2	(River Road) Nottingham	GRAVEL	0.00	0.89	0.90	11'	3	N	Ditch Blade Gravel

Co. 250/2	Simmons Road	GRAVEL	0.00	1.74	1.74	12'	3	N	Ditch Blade Gravel Extend culvert approx mm 1.0
Co. 250/2	River Road	GRAVEL	0.00	2.90	2.90	12'	3	N	Blade Ditch Gravel Replace 3 culverts
Co. 250/12	River Road (End Road)	GRAVEL	0.00	0.44	0.50	10'	3	N	Ditch Blade Gravel
Co. 250/7	Meck Road (Burner)	GRAVEL	0.00	0.96	1.00	10.5'	3	N	Ditch Blade Gravel

**Road Evaluations**

DISTRICT D-8

GREEN BANK

(Page 3 of 3)

ORG. NUMBER: 0838  
 ORG. NAME: Pocahontas  
 PREPARED BY: Josh Dilley /  
Gray Beverage

( Co. Supervisor)  
 ( CRCH)

REVIEWED BY \_\_\_\_\_  
 ACCEPTED BY \_\_\_\_\_

(Maint. Asst.)  
 (Maint. Eng.)

ROUTE NUMBER	Route Name	SURFACE TYPE (HMA, ST, GRAVEL)	FROM (Milepost)	TO (Milepost)	LENGTH (Miles)	AVG. RD Width	RD Priority	Bus Route	Road work that needs completed before paving
Co. 28/1	Dicker Waybright Road	GRAVEL	0.00	1.37	1.37	11'	3	N	Ditch Blade Gravel Replace culvert.
HARP 918	Alikakos Road	GRAVEL	0.00	0.76	0.76	10'	3	N	Ditch Blade Gravel Add culvert.
HARP 922	Pine Tree Acres Road	GRAVEL	0.00	0.68	0.68	9'	3	N	Ditch Berm Shoulder Abandon Roads. Return to the people.
HARP 923	Pilltown Road	GRAVEL	0.00	0.30	0.30	12'	3	N	Ditch Blade Gravel
Co. 28/9	Murphy Road (Upper)	GRAVEL	0.00	0.31	0.31	11'	3	N	Ditch Blade Gravel
Co. 28/4	Hannah Run Road	HMA	0.00	0.22	0.22	11'	2	N	Shoulder Berm leeboy

Co. 28/5	Wesley Chapel Road	HMA	0.00	1.72	1.72	17'	2	Y	Ditch, Berm, Shoulder, Loebay Replace culvert @ mm 1.71
Co. 8	Sheets Road	HMA	0.00	6.83	6.83	11'	2	Y 00-0.5	Paved 2018
Co. 8/1	Sheets Garage Road	HMA	0.00	0.37	0.37	11'	2	N	Paved 2016 Berm, Shoulder, Ditch
Co. 6/3	Phillip Sheets Road	ST/Gravel	0.00	1.50	1.50	10'	3	N	ST 2016. Ditch, Blade Needs paved to end of ST
Co. 6/2	Galford's Creek Road	HMA/ST	0.00	1.60	1.60	11'	2	Y	Shoulder Berm, Ditch. Loebay Culvert @ mm 1.40
Co. 7/1	Old Cass Road	HMA/ST	0.00	1.70	1.70	11'	2	N	Shoulder Berm Ditch Replace culvert. Needs paved 0.0 - 1.70
Co. 10	Curry Road	HMA	0.00	1.00	1.00	11'	2	Y	Paved 2018 Ditched 2018
Co. 10	Curry Road (Dirt)	Gravel	0.00	0.60	0.60	13'	3	N	Ditch Blade Gravel

Co 12 | Sitlington | HMA | 2.9 | 4.23 | 3.33 | 12' | 2 | N | Ditch Berm, Shoulder  
PAVE FROM MM 4.79 - 2.90  
Fix MAJOR SLIP @ mm 3.2  
Minor Slips From 3.2 to 4.0

Edray Rd		HMA	11.94	17.97	6.30		1	Y	Ditch Berm, Shoulder
Co. 6/1	Shifflett Road (Dirt)	GRAVEL	0.00	<del>0.40</del> 1.60	<del>0.40</del> 2.57	14'	3	N	Ditch Blade Gravel upgrade Last 3/4 mile to DOT Specs.
Co. 5	Buffalo Mountain Road (Dirt)	Dirt	0.00			10'	3	N	Road Very Bad. Base Blade ditch Replace culverts.
Co. 6/4	Clyde Gillispie road		0.00			11'		Y	This is RHand side of North Fork Rd.
Co. 1/20	Tacy Road	Dirt	0.00	1.51	1.51	10'	3	N	Ditch Blade Gravel Pickup dirt Large Build up on sides 1 <sup>st</sup> Culvert crushed
Co. 1/7	Geiger Road	Dirt	0.00	0.60	0.60	11'	3	N	Ditch Blade Gravel
HARP 919	Carpenter Road	Dirt	0.00	0.72	0.72	12"	3	N	Ditch Blade Gravel
Co. 12/1	Raywood Road	Dirt	0.00			11'	3	N	Ditch Blade Gravel Add Culvert. Top of 1 <sup>st</sup> Hill MA 0.35
Co. 1	Back Mountain Road	HMA.	19.57	35.42	15.85	11'	2	Y	Replace & Add culverts. Ditch & Berm

Co. 5/3	Lamb's Run Road	ST	0.00	0.88	0.88	11'	3	N	Ditch w/ Grade All Shoulder PAVE. 0.0 - 0.88
Co. 5	Buffalo Mountain Road	HMA/ST GRAVEL	0.00	5.39	5.39	12.5'	2	Y	PAVE 2.5 mile this year The rest is in Very BAD condition Base Ditch Blade GRAVEL culvert @ mm 1.0 needs replaced PAVE mm 0.0 - 2.50



250/14	2 <sup>ND</sup> ST + 2 <sup>ND</sup> AVE Bartow	0.0 - 0.21	PATCHED + PAVED.	DITCH + BERM
250/15	3 <sup>RD</sup> ST Bartow	0.0 - 0.06	PATCH + PAVE	DITCH + BERM.
250/16	Old Delta 16 Methodist Church Bartow	0.0 - 0.20	PATCH + PAVE.	DITCH + BERM
250/17	3 <sup>RD</sup> AVE Durbin	0.0 - 0.26	PATCH + PAVE	DITCH + BERM
250/18	1 <sup>ST</sup> ST Durbin	0.0 - 0.24	PATCH + PAVE	DITCH + BERM
250/19	SECOND ST Durbin	0.0 - 0.14	PATCH + PAVE	DITCH + BERM
250/20	1 <sup>ST</sup> AVE Durbin	0.0 - 0.12	PATCH + PAVE	DITCH + BERM
250/21	3 <sup>RD</sup> ST Durbin	0.0 - 0.14	PATCH + PAVE	DITCH + BERM
250/22	4 <sup>TH</sup> AVE Durbin	0.0 - 0.23	PATCH + PAVE	DITCH + BERM
250/23	4 <sup>TH</sup> ST Durbin	0.0 - 0.08	PATCH + PAVE	DITCH + BERM
250/24	5 <sup>TH</sup> AVE Durbin	0.0 - 0.11	PATCH + PAVE	DITCH + BERM
250/25	Church ST Durbin	0.0 - 0.20	PATCH + PAVE	DITCH + BERM
250/26	Highland St Durbin	0.0 - 0.32	PATCH + PAVE	DITCH + BERM
250/27	Maple ST Durbin	0.0 - 0.16	PATCH + PAVE	DITCH + BERM

\* All the streets in both Bartow + Durbin need paved. Culverts need cleaned & replaced.

The town is doing a large sewage project this summer. Need to wait til it is finished to plan any paving.

## Road Evaluations

DISTRICT D-8

HILLSBORO

(Page 3 of 6)

ORG. NUMBER: 0838

ORG. NAME: Pocahontas

PREPARED BY: Josh Dilley ( Co. Supervisor)

REVIEWED BY \_\_\_\_\_ (Maint. Asst.)

ACCEPTED BY \_\_\_\_\_ (Maint. Eng.)

ROUTE NUMBER	ROAD NAME	SURFACE TYPE (HMA, ST, GRAVEL)	FROM (Milepost)	TO (Milepost)	LENGTH (Miles)	Avg. Rd Width	Rd. Priority	Bus Route	Road Work to be done before Paving
Co. 31/9	Kyle Beard Road	Asphalt Pavement	0.00	1.96	1.96	10ft	3	N	Ditches pulled
Co. 31/10	Burnside Road	Stabilized	0.00	0.50	0.50	10ft	3	N	Slip at 2 1/2 tons Need Stone <del>stone</del>
Co. 31/10	Burnside Road	Unstabilized	0.50	0.55	0.05	10ft	3	N	Need Stone
Co. 31/11	Hospital Road	Asphalt Pavement	0.00	0.15	0.15	23'	3	N	ditches need pulled
Co. 31/12	Callison Road	Asphalt Pavement	0.00	0.54	0.54	9ft	3	N	ditches need pulled
Co. 31/13 - 21	Historical Pedestrian Footbridge	Asphalt Pavement	0.00	0.07	0.07	10ft	3	N	Good shape
Co. 31/14	Gilkerson Road (Denmar Area)	Asphalt Pavement	0.00	0.02	0.02	<del>10ft</del> 11ft	3	N	needs pavement Ditches Pulled

## Road Evaluations

DISTRICT D-8

HILLSBORO

(Page 6 of 6)

ORG. NUMBER 0838  
 ORG. NAME Pocahontas  
 PREPARED BY Joshua Dilley

( HWYADM2)

REVIEWED BY \_\_\_\_\_  
 ACCEPTED BY \_\_\_\_\_

(Maint. Asst.)  
 (Maint. Eng.)

ROUTE NUMBER	ROAD NAME	SURFACE TYPE (HMA, ST, GRAVEL)	FROM (Milepost)	TO (Milepost)	LENGTH (Miles)	Avg. Rd Width	Rd. Priority	Bus Route	Road Work to be done before paving
HARP 917/00	Boyd Dilley Road	Stabilized	0.00	0.73	0.73	12 ft	3	N	Need Stone Ditches Pulled
HARP 920/00	Kelly Road (Seebert)	Stabilized	0.00	0.37	0.37	11 ft	3	N	Ditches Stone Brush
HARP 924/00	Issac Clark Road	Stabilized	0.00	0.34	0.34	11	3	N	Ditches Stone Pipe need fixed
HARP 925/00	Locust Drive	Stabilized	0.00	0.12	0.12	10.6	3	N	Needs Stone
HARP 926/00	Browning Road	Stabilized	0.00	1.30	1.30	12 ft	3	N	Need Stone Need Ditches

Co. 219/47	McCoy Road (Droop Area)	Stabilized	0.00	0.41	0.41	11 ft	3	N	Needs Stone
Co. 219/48	Dolan Road	Stabilized	0.00	0.30	0.30	11 ft	3	N	Need Stone

X	Co. 29/1	Milton Vaughn Road	Unstabilized	0.65	0.79	0.14	X	X	+	No Travel
	Co. 29/2	Bruffey's Creek Road	Surface Treated	0.00	0.77	0.77	10ft	3	N	<del>pull ditches</del> pull ditches
	Co. 29/2	Bruffey's Creek Road	Stabilized	0.77	1.55	0.78	10ft	3	N	Need Stone
	Co. 29/3	Hills Creek Road	Stabilized	0.00	2.31	2.31	106ft	3	N	needs paved
	Co. 29/3	Hills Creek Road	Unstabilized	2.31	3.12	0.81	10ft	3	N	Needs Stone
	Co. 29/4	Briery Knob Road	Stabilized	0.00	6.03	6.03	9ft	3	N	Needs stone pull ditches
	Co. 29/5	Jacox Road	Asphalt Pavement	0.00	0.68	0.68	12ft	3	N	ditches need pulled
X	Co. 29/6	Elmer Wymer Road	Stabilized	0.00	0.10	0.10	X			No Travel
X	Co. 29/6	Elmer Wymer Road	Unstabilized	0.10	0.67	0.57	X			No Travel

Co: 18/1	Dry Creek Road	Asphalt Pavement	0.00	1.36	1.36	11ft	3	N	Needs pavement Ditch need Pulled Bridge need G. Keel
Co. 18/1	Dry Creek Road	Stabilized	1.36	2.72	1.36	12ft	3	N	Need stone Ditches Pulled
Co. 18/4	Williams River Road	Stabilized	0.00	2.20	2.20	10'	3	N	Primitive
Co. 18/5	Friel Road	Stabilized	0.00	0.45	0.45	10ft	3	N	Needs Stone Ditches pulled Brush needs cut
Co. 18/5	Friel Road	Unstabilized	0.45	0.82	0.37	10'	3	N	Primitive Rd Needs graded and stoned
Co. 20	Healing Springs Road Spring Road	Asphalt Pavement	0.00	0.21	0.21	13ft	3	N	Good Shape
Co. 20	Healing Springs Road Locust Creek Road	Asphalt Pavement Unstabilized	0.21	3.12	2.91	15ft	3	N	Ditches Pulled
Co. 20/1	Healing Springs Road	Asphalt Pavement	0.00	0.26	0.26	13ft	3	N	Good Shape
Co. 21/3	Pyles Road	Stabilized	0.00	0.81	0.81	10.6ft	3	N	needs Ditches



Co. 219/37	Seneca Estates Road (South of Buckeye)	Stabilized	0.70	1.46	0.76	10 <sup>ft</sup> 6 inch	3	N	needs ditches pulled
Co. 219/38	Beard Heights Addition Road	Asphalt Pavement	0.00	0.15	0.15	13 <sup>ft</sup>	2	X	Good Shape
Co. 219/39	Beard Heights Addition Road	Asphalt Pavement	0.00	0.15	0.15	13 <sup>ft</sup>	2	X	Good Shape
Co. 219/40	Cooktown Road	Asphalt Pavement	0.00	0.20	0.20	9 <sup>ft</sup> 6 inch	3	N	Good Shape
Co. 219/41	Burks Road	Asphalt Pavement	0.00	0.10	0.10	9 <sup>ft</sup>	3	N	Good Shape
Co. 219/42	Old Delta 10 Road	Asphalt Pavement	0.00	0.18	0.18	9 <sup>ft</sup>	3	N	Needs paved
Co. 219/43	Old Delta 7 Road	Stabilized	0.00	0.59	0.59	9.6	3	N	need graded/stoned
Co. 219/44	Pine Hill Drive (Seebert)	Stabilized	0.00	0.48	0.48	11.6	3	N	ditches need pulled
Co. 219/46	Droop Mountain Road (Hillsboro)	<del>Stabilized</del> Asphalt	0.00	0.50	0.50	11.6	3	N	Good Shape

Co. 22	Russell Scott Road	Stabilized Asphalt	0.00	2.58	2.58	13ft	2	✓ Y	Needs paved
Co. 24	George Hill Road	Asphalt Pavement Stabilized	0.00	2.39	2.39	13ft	3	N	Stone needed Cut Brush
Co. 24	George Hill Road	Asphalt Pavement Stabilized	2.39	2.55	0.16	13ft	3	N	Stone cut Brush
Co. 24/1	Droop Mountain State Park Road	Stabilized Asphalt	0.00	0.69	0.69	11.6ft	3	N	Good Shape
Co. 26	Boggs Run Road	Asphalt Pavement Stabilized	0.00	1.72	1.72	12ft	3	N	Stone needed
Co. 26	Boggs Run Road	Stabilized	1.72	2.82	1.10	12ft	3	N	Stone needed Brush cut
Co. 26	Boggs Run Road	Unstabilized	2.82	3.99	1.17	12ft	3	N	Stone needed Brush cut
Co. 26	Boggs Run Road	Stabilized	3.99	4.92	0.93	12ft	3	N	Stone needed Brush cut
Co. 26/1	McClure Road	Asphalt Pavement Stabilized	0.00	0.33	0.33	12ft	3	N	Stone needed Poll Ditches

ORG. NAME: Pocahontas

PREPARED BY Josh Dilley ( Co. Supervisor)

REVIEWED BY \_\_\_\_\_

(Maint. Asst.)

ACCEPTED BY \_\_\_\_\_

(Maint. Eng.)

ROUTE NUMBER	ROAD NAME	SURFACE TYPE (HMA, ST, GRAVEL)	FROM (Milepost)	TO (Milepost)	LENGTH (Miles)	Avg. Rd Width	Rd. Priority	Bus Route	Road Work to be done before paving
Co. 27/2 *	Watoga Road	Unstabilized	0.20	0.29	0.09	10.6ft	3	~	Ditches pulled Stone
Co. 27/3	Old Public Road 21/3(Watoga Park Road)	Asphalt Pavement	0.00	6.37	6.37	17ft	<del>3</del> 3	~	Ditches Pulled
Co. 27/5	Church Road	Stabilized	0.00	0.08	0.08	10ft	3	~	Ditches pulled
Co. 27/6	Seebert Lane Road	Unstabilized	0.00	0.07	0.07	10ft	3	~	Ditches pulled Need Stone
Co. 27/6	Seebert Lane Road	Surface Treated	0.07	0.16	0.09	11ft	3	✓ ~	needs pavement Ditches pulled
Co. 27/7	Seebert Lane Road	Stabilized	0.00	0.04	0.04	11ft	3	~	<del>Asphalt</del> needs Stone Ditches Pulled
Co. 29	Lobelia Road	Asphalt Pavement	0.00	13.09	13.09	12ft	3	✓ ~	Ditches pulled needs paved
X Co. 29/1	Milton Vaughn Road	Stabilized	0.00	0.65	0.65	X	X	X	X No Travel

HARP 910/00	Newman Road	Stabilized	0.00	0.40	0.40	11ft	3	N	Need Stone Ditches
HARP 911/00	Clendenon Ave. (Seebert Area)	<del>Stabilized</del> Pond	0.00	0.10	0.10	10'	3	N	Needs ditched
HARP 914/00	Rush Run Road (Lobelia Area)	Stabilized	0.00	0.52	0.52	10ft	3	N	Need Stone Ditches pond

Co. 31/14	Gilkerson Road (Denmar Area)	Stabilized	0.02	0.64	0.62	11ft	3	N	Need Stone Ditches need pulled
Co. 31/15	Kinnison Street	Asphalt Pavement	0.00	0.08	0.08	13ft	3	N	
Co. 31/16	Payne Street	Asphalt Pavement	0.00	0.21	0.21	10.6ft	3	N	needs paved
Co. 39/1	Hooks Road	Asphalt Pavement	0.00	1.00	1.00	12ft	3	N	pavement <del>Ditches</del>
Co. 39/1	Hooks Road	Stabilized	1.00	1.70	0.70	12ft	3	N	Ditches Stone
Co. 39/1	Hooks Road	Unstabilized	1.70	1.77	0.07	12ft	3	N	Ditches pulled Need Stone
Co. 39/4	Raintown Road	Asphalt Pavement	0.00	0.66	0.66	12ft	3	N	Bridges need fixed pavement Ditches pulled
Co. 219/5	Old Buckeye Road	Asphalt Pavement	0.00	1.88	1.88	14' 6" inc	2	Y	ditches need pulled
Co. 219/6	Bucks Run Road	Stabilized	0.00	1.00	1.00	11ft	3	N	Needs pavement

## Road Evaluations

DISTRICT D-8

HILLSBORO

(Page 5 of 6)

ORG. NUMBER 0838  
 ORG. NAME Pocahontas  
 PREPARED BY Joshua Dilley ( HWYADM2)

REVIEWED BY \_\_\_\_\_ (Maint. Asst.)  
 ACCEPTED BY \_\_\_\_\_ (Maint. Eng.)

ROUTE NUMBER	ROAD NAME	SURFACE TYPE (HMA, ST, GRAVEL)	FROM (Milepost)	TO (Milepost)	LENGTH (Miles)	Avg. Rd Width	Rd. Priority	Bus Route	Road Work to be done before Paving
Co. 219/49	Hamrick Street	Asphalt Pavement	0.00	0.11	0.11	11.5ft	3	N	needs paved
Co. 219/50	Pyles Street	Asphalt Pavement	0.00	0.07	0.07	10ft	3	N	Good Shape
Co. 219/51	Main Street	Asphalt Pavement	0.00	0.26	0.26	12ft	3	N	Good Shape
Co. 219/52	Oak Street	Asphalt Pavement	0.00	0.12	0.12	10.6ft	3	N	Good Shape
Co. 219/53	Peach Street	Asphalt Pavement	0.00	0.06	0.06	10.5ft	3	N	Good Shape
Co. 219/54	Cherry Street	Asphalt Pavement	0.00	0.06	0.06	9.6ft	3	N	Good Shape
Co. <del>219</del> <sup>219</sup> /55	Elm Street	Stabilized	0.00	0.09	0.09	10ft	3	N	needs paved

Co. 219/15	Buckeye Station Road	Asphalt Pavement	0.00	0.46	0.46	11.5%	3	N	Ditches pulled
Co. 219/15	Buckeye Station Road	Stabilized	0.46	0.70	0.24	10.5%	3	N	Needs Stone
Co. 219/18	Moffett McNeil Road Millstone Road	Stabilized	0.00	1.04	1.04	16.5%	3	N	Needs Stone Ditches pulled



**Road Evaluations**

DISTRICT D-8

**HILLSBORO**

(Page 1 of 6)

ORG. NUMBER: 0838

ORG. NAME: Pocahontas

PREPARED BY: Josh Dilley

( Co. Supervisor)

REVIEWED BY \_\_\_\_\_

(Maint. Asst.)

ACCEPTED BY \_\_\_\_\_

(Maint. Eng.)

ROUTE NUMBER	ROAD NAME	SURFACE TYPE (HMA, ST, GRAVEL)	FROM (Milepost)	TO (Milepost)	LENGTH (Miles)	Avg. Rd Width	Rd. Priority	Bus Route	Road Work that needs done before paving
US 219	US 219	Asphalt Pavement	0.00	18.70	18.70	23ft	1	✓ Y	Ditches Pulled pavement
WV 39	Kinnison Mountain Road	Asphalt Pavement	0.00	10.00	10.00	24ft	1	✓ Y	pavement Ditches Pulled
WV 150	x Highland Scenic Highway	Asphalt Pavement	0.00	7.10	7.10				Forest Service Maintains
Co. 18	Spruce Flats Road	Asphalt Pavement	0.00	1.06	1.06	11.6	2	Y	needs pavement Ditches Pull
Co. 18	Spruce Flats Road	Surface Treated	1.06	1.71	0.65	11.6	3	N	Need Ditches pavement
Co. 18	Spruce Flats Road	Stabilized	1.71	4.51	2.80	12ft	3	N	needs stone Ditches Pulled
Co. 18	Spruce Flats Road	Unstabilized	4.51	5.36	0.87	11ft	3	N	Primitive no Travel

Co. 27	Seebert Road	Asphalt	0.00	2.99	2.99	11 <sup>ft</sup>	2	X	needs paved, ditches need pulled
Co. 27	Seebert Road	Stabilized	2.99	4.04	1.05	13 <sup>ft</sup>	3	N	needs ditches pulled
Co. 27/1	Dick Forren Road	Stabilized	0.00	0.85	0.85	10 <sup>ft</sup>	3	N	needs stone
Co. 27/2	Watoga Road	Stabilized	0.00	0.20	0.20	13 <sup>ft</sup>	3	N	needs stone

2/19/21

Duncan Road

Asphalt

0.2  
22<sup>ft</sup>

need Pavement Ditches

2/19/21

Duncan Road

Asphalt

0.09 10.6

need Pavement Ditches

Co. 31/8	Beard Post Office Road	Asphalt Pavement	0.00	0.33	0.33	12ft	3	N	Good Shape
Co. 31/8	Beard Post Office Road	Stabilized	0.33	0.52	0.19	12ft	3	N	Need Stone

Co. 29/7	John Wymer Road	Stabilized	0.00	2.77	2.77	12ft	3	N	Need Stone Ditches Pulled Cut Brush
X Co. 29/8	Sullivan Road	Unstabilized	0.00	1.21	1.21				No Travel
Co. 29/9	Sydenstricker Road	Asphalt Pavement	0.00	0.07	0.07	12ft	3	N	Good Shape Ditches Pulled
Co. 31	Denmar Road	Asphalt Pavement	0.00	9.47	9.47	19ft	2	X	
Co. 31/1	Workman Road	Asphalt Pavement	0.00	0.61	0.61	10.6ft	3	N	Ditches Pulled Brush cut
Co. 31/1	Workman Road	Stabilized	0.61	2.03	1.42	10ft	3	N	Need Stone Ditches Pulled
Co. 31/5 L	Trump Run Road	Unstabilized	0.00	0.75	0.75	11ft	3	N	Locked Gate
Co. 31/7	Denmar Station Crossing Road	Asphalt Pavement	0.00	0.30	0.30	12ft	3	N	Good Shape
Co. 31/7	Denmar Station Crossing Road	Unstabilized	0.30	0.48	0.18	12ft	3	N	needs stoned

Co. 219/22	Dick McNeil Road	Unstabilized	0.68	0.80	0.12	11ft	3	N	Good Shape
Co. 219/23	George Edgar Road	Asphalt Pavement	0.00	0.32	0.32	9.6	3	N	need Ditches pulled
Co. 219/23	George Edgar Road	Unstabilized	0.32	0.36	0.04	9.6	3	N	Need Stone
Co. 219/24	Hollandsworth Road	Asphalt Pavement	0.00	0.27	0.27	10ft	3	N	Culvert needs cleaned Needs ditched
Co. 219/24	Hollandsworth Road	Stabilized	0.27	0.67	0.40	10ft	3	N	Needs Stone
Co. 219/26	Beard Road	Asphalt Pavement	0.00	0.27	0.27	?	3	N	Good Shape
Co. 219/27	Second Street	Asphalt Pavement	0.00	0.08	0.08	12ft	3	N	needs paved
Co. 219/36	Old US 219 (Buckeye)	Asphalt Pavement	0.00	0.33	0.33	11ft	3	N	<del>needs paved</del> Ditches need pulled pavement needed
Co. 219/37	Seneca Estates Road (South of Buckeye)	Asphalt Pavement	0.00	0.70	0.70	12ft	3	N	Ditches pulled pavement needed

PF 816	Pine Run Cabin Road C (Watoga St. Pk.)	Asphalt Pavement	0.00	0.05	0.05	10'	3	N	Needs paved
PF 817	Swimming Pool Access Road (Watoga St. Pk.)	Asphalt Pavement	0.00	0.14	0.14	12'	3	N	Needs paved
PF 818	Stable Access Road (Watoga State Park)	Asphalt Pavement	0.00	0.27	0.27	10'	3	N	Good slope
PF 819	South Entrance Access Rd. (Watoga St. Park)	Asphalt Pavement	0.82	3.14	2.32	10'	3	N	Minor ditching
PF 820	Buck Run Cabin Road (Watoga St. Park)	Asphalt Pavement	0.00	0.15	0.15	10'	3	N	Needs paved
PF 821	Ann Bailey Lookout Tower Rd. (Watoga)	Asphalt Pavement	0.00	0.31	0.31	10'	3	N	Needs paved
PF 821	Ann Bailey Lookout Tower Rd. (Watoga)	Stabilized	0.31	0.38	0.07	10'	3	N	Need graded and stoned
PF 821	Ann Bailey Lookout Tower Rd. (Watoga)	Unstabilized	0.38	3.20	2.82	10'	3	N	Need graded and stoned
HARP 908/00	Archie Carpenter Road	Stabilized	0.00	0.21	0.21	11.5'	3	N	needs stone

Co. 219/6	Bucks Run Road	Unstabilized	1.00	2.61	1.61	12 ft	3	N	Needs Stone Ditches pulled
Co. 219/7	Beard Heights Road	Asphalt Pavement	0.00	0.61	0.61	<del>11 ft</del> 12 ft	3	Y	Needs paved
Co. 219/8	Stephen Hole Run Road	Asphalt Pavement	0.00	1.97	1.97	10 ft	3	N	Ditches need pulled Needs Pavement
Co. 219/8	Stephen Hole Run Road	Stabilized	1.97	2.99	1.02	14 ft	3	N	needs stone
Co. 219/8	Stephen Hole Run Road	Asphalt Pavement	2.99	5.33	2.34	15 ft 5 inch	3	Y	Ditches need pulled
Co. 219/10	Rose Road	Unstabilized i	0.00	0.77	0.77				No Travel
Co. 219/10	Rose Road	Asphalt Pavement	0.77	1.78	1.01	16 ft	2	Y	needs paved ditches need pulled
Co. 219/11	Bear Town Road	Asphalt Pavement	0.00	1.50	1.50	12 ft	2	X	Ditches pulled
Co. 219/14	Puffenbarger Road	Asphalt Pavement	0.00	1.21	1.21	11 ft	2	Y	Ditches Pulled



Co. 219/60	Healing Springs	unstabilized <del>Surface Treated</del>	0.00	2.08	2.08	10'	3	✓	Primitive Road
PF 801	Lookout Tower Rd. (Droop Mtn. State Pk.)	Asphalt Pavement	0.00	0.14	0.14	10.6ft	3	✓	shoulder need work ditch needs pulled Grassall work need done
PF 810	Riverside Campground (Watoga State Pk.)	Asphalt Pavement	0.00	1.28	1.28	16ft	3	✓	Good Shape
PF 811	Bath House Road (Watoga State Park)	Asphalt Pavement	0.00	0.04	0.04	16'	3	✓	Good Shape
PF 812	Playground Road (Watoga State Park)	Asphalt Pavement	0.00	0.08	0.08	10'	3	✓	Needs paved
PF 813	Riverside Loop Rd. (Watoga State Park)	Asphalt Pavement	0.00	0.12	0.12	10'	3	✓	Needs paved
PF 814	Pine Run Cabin Road A (Watoga St. Pk.)	Asphalt Pavement	0.00	0.45	0.45	10'	3	✓	Needs paved
PF 815	Pine Run Cabin Road B (Watoga St. Pk.)	Asphalt Pavement	0.00	0.11	0.11	10'	3	✓	Needs paved
PF 815	Pine Run Cabin Road B (Watoga St. Pk.)	Unstabilized	0.11	0.19	0.08	10'	3	✓	Needs graded/ditched, stoned